

**PROGRESS OF TRAFFIC FACILITIES WORKS (PH - 16) as on 21.06.2021**

Sl. No.	Divn.	Year of Sanc. PB Item No.2021-22	Name of the work	Allo	Cost (Rs. In Cr.)	Outlay in 2021-22 (Rs. In Crs.)	TDC	Progress	Executing Agency
1	ASN	2010-11 52	Mankar - Additional loop.	CAP EBR	2.71	0.001	30.11.2019	Work completed & commissioned.	DRM
2	ASN	2011-12 56	Sitarampur - Remodelling of Yard.	DF/3	21.35	0.001	30.11.2018	Work completed & commissioned On 25.11.2018.	CSTE/P
3	ASN	2012-13 62	Kalipahari - Re-arrangement of Up loops to accommodate full length trains	DF/3	4.95	0.001	30.06.20	This work may be deleted from IRPSM.	DRM
4	ASN	2012-13 61	Andal - Sainthia - BG bypass line with direct connection from quadruple line to branch line	CAP	11.19	14.99	Not fixed	Combined detailed estimate sanctioned on 26.02.2018 for Rs. 97.54 crores. Land acquisition application submitted on 23.03.2018. The project has been declared as Special Railway Project vide notification dated 20.02.2019. Appointment of competent authority for land acquisition by State Government is awaited. State Govt. has been requested by CE/Con/V vide letter dt.18.03.19 for appointment of Competent authority for land acquisition (CALA). Reminder letter issued from CAO/Con to State Govt. for appointment of Competent authority for land acquisition (CALA) on 22.08.19, 09.10.19, 27.11.19, 13.12.19, 02.03.20, 01.05.20, 10.06.20, 26.08.20, 24.09.20, 11.11.20 & 09.02.21. Appointment of competent authority for land acquisition by State Government is still awaited.	CAO/C
5	ASN	1012-13 63	Andal - Conversion of Dn line No.2 into common line	DF/3	14.47	0.001	31.12.2021	Scope of work:- 2200m new track linking, extension of 293m high level PF, dismantling of 765m existing track, dismantling, insertion and shifting of 26 Nos Turnout. Progress: Work is planned with replacement of RRI at Andal vide PB work under PH-33. ESP approved. CRS sanction to be processed by CSTE/ project. Engg :- Engineering work of G.F of E.I building constructed and handed over to S&T department. Finishing work of F.F room is in progress.	DRM

6	ASN	2011-12 59	Durgapur - Extension of Up & Dn loops.	DF/3	10.29	0.001	31.10.2021	Engg :-All preparatory work completed. Work for pre NI and NI is due. 11 set 1 in 12 and 2 set 1 in 8.5 FSTO sleeper, switch & crossing required. S&T :- LOA issued on 6.2.17. CRS sanction obtained in Nov'15 (28 additional route + alteration in 91 route) .3000 nos relay and 90 km signaling cable required to be arranged by S&T (HQ). Elec(G)-Work completed. TRD: 90% work completed .All materials received. All foundation completed. All mast & TTC (except 01 No. TTC) erection done .	DRM
7	HWH	2010-11 54	Belur – Bypass connection for direct movement of EMU trains from BWN/BDC to Belur Math	DF/3	27.57	0.001	31.07.2021	Scope : 1) Construction of new bridge (17X20ft) -Completed. 2) Passanger Platform 270m - Completed, 3) PF Shed & Track Linking Work-Infringement due to exitance of 2 Nos. Intake wells, work could not be taken earlier.Now Intake well constructed in lieu of old and track linking work taken up. 4) TRD work-.Materials proccured, Contract terminated. Revised estimate sanctioed. 5) Signsling- Material proccured. Fund requirement 3 Cr.	DRM
8	HWH	2011-12 58	Tikiapara-HWH-Removal of operational constraints by laying additional track below Chandmari Bridge	DF/3, EBR/IF- 7.00	19.65	0.001	Not fixed	It was decided that work may be dropped and need will be reviewed after construction of Chandmari Bridge. If needed, the work will be proposed again in Works Programme.	CAO/C
9	HWH	2008-09 48	Pakur, Tilvita & Kotalpukur – Development of freight & passenger train handling facilities.	DF/3	11.54	0.001	31.03.2021	Pakur- 3 nos. marshalling lines 4, 5 & 6 length extended. All Points & crossings to be laid prior to NI have been laid except that of machine siding, Construction of new Central EI building and extension for Relay room in East, West & Y-cabins completed. Machine siding: formation (8550/8550cum), Blanketing work-completed (850/850cum)) completed, track linking is in progress. Tentative NI planned in June, 2021.	CAO/C

10	HWH	2013-14 64	Extension of PF No. 10, 11, 12 & 13 for accommodating longer train	DF/3	17.60	9.50	Not fixed	Master ESP and PH-II (A) approved by HQ. Tender awarded. One and half bay shed (One full bay 16 m + cantilever at both end 2x3 m total 22 M)done in PF-10-11. Drainage work completed 385 meter covered drain and underground Hume pipe drain of 600 mm dia. 420 meter length completed. No further progress of Engg work is possible due to non finalization of S & T and TRD work. The work held up due to non finalization of SIP. As per M/S Siemens for S & T works huge alteration is involved in RRI. TRD : Earlier Tender No.-ELD/125/WC/OT/05/14. New RRI has been sanctioned and work will be carried out accordingly after sanction of estimate for the work.	DRM
11	HWH	2017-18 65	Bandel - Improvement of Goods Shed.	DF/3	4.16	0.001	30.11.2021	Work for Construction of Wharf and Road is in progress. 210 M wharf has been constructed out of total scope of 600 meter. Renovation of existing buildings completed. work targeted to be completed by November-2021.	DRM
12	HWH	2017-18 / 66	Dankuni - Improvement of Goods Shed.	DF/3	4.15	0.001	31.07.2021	Construction of 535 M wharf has been completed. Revised estimate sanctioned for completion of remaining portion.	DRM
13	MLDT	2011-12 60	Tikani – Goods Shed	DF/3	12.00	0.001	Completed	Tikani Goods shed commissioned on 28.8.18. *Engg - Final variation sanctioned. Revised Estimate sanctioned.Final bill paid in June'20. PVC bill paid Mar'21. *Elc - Final bill paid. S&T-Final bill paid in Mar'21.	DRM
14	MLDT	2009-10 50	Jamalpur-Remodelling of yard and extension of PF No. 2 & 3 for 24 coaches.	DRF	9.60	0.001	31.03.2021	RRe-modelling of Yard and extension of PF - 2 & 3 to accommodate 24 coaches has been completed by construction department although it was originally planned by open line. The work has been transferred to open line vide PCE/E.Rly's letter no W-1/638/2/Pt.-XIII dated 03.03.21. Construction of new toilet by dismantling existing toilet is not feasible.	DRM
15	SDAH	2007-08 47	Belgharia – Naihati - Automatic signalling system of quadruple line (C-route).	DF/3	40.91	0.001	31.03.2020	Belghoria to Barrakpur (11.08 RKms) completed. Barrakpur-Ichhapur (4.52 RKMs) commissioned on 10.09.2018. Ichhapur to Naihati (10.73x4) kms. Automatic Block System of working has been commissioned on 16/02/2020 Financial liabilities are pending.	CSTE/P-I

16	SDAH	2009-10 49	Kankinara-Naihati-4 <sup>th</sup> passenger line by conversion of one up goods line with platform facilities at Kankinara.	DF/3	20.44	0.001	Completed	Kankinara - Naihati 4th line work completed. Section Commissioned on Feb'20 and handed over to open line on 27.07.2020.	CAO/C
17	SDAH	2011-12 55	New Garia – New Rail Terminal station between Sealdah and Sonarpur.	DF/3	33.72	0.10	31.03.2021	It was decided during Works Review meeting on 10.06.21 that work may be dropped.	CAO/C
18	SDAH	2010-11 53	Bypass line avoiding Naihati – Bandel.	DF/3	50.67	0.001	Completed	Deleted from IRPSM.	CAO/C
19	SDAH	2011-12 57	DDJ- Flyover to improve passage of goods and mail/ express trains.	CAP-136.46 / EBR-3.50 / EBR/IF-	139.96	0.001	Not fixed	Due to site constraint and existence of encroachments, the proposed Fly Over project is kept on hold for further action by the competent authority. The work of Dum Dum RRI in progress which is being executed by Division.	CAO/C
20	SDAH	2010-11 51	SDAH Divn. – running of 12 coach EMU trains on Circular Railway.	DF/3	3.97	0.001	Completed	SCOPE : Extension of PF to accommodate 12 coach. PROGRESS : Works completed REMARKS : final bill cleared. Marked for deletion.	DRM





