

Current status of ongoing works under PH-16 as on 05.08.2025

(Rs, in thou.)

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
1	2013-2014	Howrah	Howrah - Extension of platform No.10-11 & 12-13 for accommodating longer length train	DRM/HWH	DF(3),RRSK	175971	5611	15100	0	0	5611	155260	15/09/2025	10	Sr.DEN/HQ/HWH : Extension of Platform to be done only after HWH RRI & Yard remodeling, which is separate sanctioned & being executed by CSTE (Projects). HWH RRI & Yard remodeling is yet to be started. Scope- Extension of Platform No 10-11 for length of 168 m & 12-13 for 119 m. Final variation and final bill is under process. Work to be done after yard remodeling. SR.DEE(G)HWH : Electrical (G) sub estimate No. ELGH/S-492 (Revised-1), cost Rs.1,03,96,392/- sent to Sr.DEN/HQ/ HWH on 26.05.2025
2	2007-2008	Asansol	DGR - Provision of crossover ex Dn-II to Goods shed main line as well as UTCL line for direction movement of train without blocking Dn Loops.	DRM/ASN	Cap.	5995	4356	1000	0	0	4356	644	31/08/2025	60	Engg- * Work has been planned for execution along with DGR Yard re modelling work in connection with DGR-DCOP 5th line. Work in progress. NI plan finalized by division and sent to HQ. Work of crossover connection will be executed during NI work.
3	2009-2010	Asansol	Durgapur - Provision of one cross over from Dn line-II to Dn line-I at the Home signal for reception of trains from Dn line-II to Common Loop.	DRM/ASN	Cap.,DF(3)	8640	1560	1000	0	0	1560	6080	31/08/2025	25	Work has been planned for execution along with DGR Yard Remodelling work in connection with DGR-DCOP 5th line. Work in progress. Material available. NI plan finalized by division & sent to HQ. Work of insertion of crossover will be done during NI of DGR.
4	2011-2012	Asansol	Durgapur - Extension of up & down loops	DRM/ASN	DF(3),RRSK	54300	41761	20100	0	0	41761	41014	31/08/2025	65	Engg- Work has been planned for execution along with DGR Yard re modelling work in connection with DGR-DCOP 5th line. Work in progress. Preparatory work including preparation of formation, transportation of P.Way material, laying of cables, signal and location box foundation work and indoor equipment placement in progress. NI plan approved by division & sent to HQ. Work will be executed during NI of DGR.
5	2012-2013	Asansol	Andal-Sainthia - Broad gauge bypass line with direct connection from quadruple line to branch line (2.565 km)	CAO(CON)/ER	Cap.,EBR(S)	975391	189021	134979	75745	0	264766	651391	28/02/2026	10	Complete Pvt. land (28.0227 Acres) has been acquired. Transfer of 0.145 Acre of Govt. land is in progress. As per advice of add secy/land, joint verification of govt land done on 05.02.24.TDC for acquisition of Govt land 10.06.25. EPC contract for combined Engg/S&T/Elec awarded on 02.12.24. Permission for felling of trees obtained on 10.03.25. Tree felling completed. Earthwork started from 16.05.25. Draft GADs on minor bridges/ROR/Major Bridge submitted by EPC agency, under compliance. LOA issued on 28.08.23 at a cost of Rs. 1.88 Cr. RCC: Approved. SWR: Approved. Bridge drawings: Approved.
6	2018-2019	Asansol	Capacity augmentation over STN-JAJ section.	CAO(CON)/ER	Cap.,DF(3)	499423	110256	123330	121029	0	231285	265837	31/07/2025	49	Sankarpur & Mathurapur. ESP of Mathurapur and Shankarpur approved. SIP of Mathurapur & Shankarpur approved. LOA for civil works issued on 25.08.23. . Estimate amounting to Rs.7.57 lakh received from DFO/Deoghar for plantation of five times trees and their survival. Payment made. Sankarpur: Civil, S&T and Electrical works completed. NI of Sankarpur planned on 06.07.25 as informed by division. Mathurapur: 1 Earth work cutting: 17550/21000 m3, 2 Earth work filling: 12000/14000m3, 3 Blanketing: - 1700/6683 m3. Relay room at Mathurapur handed over to S&T on 02.06.25. LOA issued on 25.08.23. Tender awarded to M/s R.N. Jha for Rs.11.21 Cr. RCC: Approved. SWR: Approved. Bridge Drawings: Approved

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
7	2020-2021	Asansol	Construction of a new bye-pass line at Jasidih against PB item no. 75/2018-19 (67/2020-21).	CAO(CON)/ER	Cap.	2936700	649919	86360	94267	0	744186	2200421	30/06/2025	40	Progress: 2.49/2.50 Lm3 earthwork done. 8/8 no. minor br. done. ROB B2: Rock cutting progress 90.44%. ROB B3: Completed. LHS 3A: completed. RUB No. 2: A1 & A2 side 5th lift abutment wall reinforcement binding & shuttering is in progress. RUR B-1: Completed. U trough wall - raft 0m/82m/276m completed. 5th and 6th part Trough wall raft in cutting Dghr end reinforcement binding is in progress. Deoghar EI building: Plastering in staircase completed. Tiles work in stair completed.
8	2021-2022	Asansol	Remodelling Mugma Station/Yard.	DRM/ASN	DF(3)	13118	4736	2000	443	0	5179	6382	30/06/2025	45	* Preparatory work including formation, cable laying and out door works in progress. * NI for the work is planned along with upcoming OMBESCO siding taking of from MUGMA yard. * ESP for siding approved. Updation of station ESP under approval . * NI is planned in June'25.
9	2021-2022	Asansol	Remodelling of signal interlocking of Kalubathan Station/Yard.	DRM/ASN	DF(3)	7050	4623	1000	1271	0	5894	1427	31/03/2025	97	Status: Engg- Work completed. Elect/G- work complete. S&T- Work completed.
10	2021-2022	Asansol	Routes of Starter signals no. 79/81 for GRD line.	DRM/ASN	DF(3)	1613	1	962	641	0	642	1398	31/07/2025	89	Engg- Status: Work completed. Final bill and variation is under process. S&T- Work completed. Elect/G- work complete.
11	2021-2022	Asansol	Conversion of Bodma Block Hut between Chittaranjan – Jamtara into Intermediate Block Post with the elimination of L.C.Gate no. 7/Spl. after ROB.	DRM/ASN	Cap.,DF(3)	19231	14501	1000	0	0	14501	3730	30/06/2025	95	Work completed. Final bill under process.
12	2021-2022	Asansol	Rearrangement of signalling gears at Barakar.	DRM/ASN	Cap.,RRSK	10726	10145	0	0	0	10145	581	31/07/2025	50	Work under progress and fresh ESP under approval.
13	2023-2024	Asansol	ASN DIVN :Provision of safety fencing on Andal- Sainthia section . Total-17 Km (Both side of track) under AEN/2/UDL	DRM/ASN	Cap.	72402	12212	5000	13630	0	25842	55190	31/08/2025	60	LOA issued on 28.08.24.Work is under progress.
14	2023-2024	Asansol	Provision of pathway at different locations of DGR - ASN Section to maximize Line Capacity Utilization.	DRM/ASN	Cap.	24903	7321	10000	1900	0	9221	7582	31/08/2025	60	Work completed at DGR, DCOP & PAN. Work under progress at ASN yard.
15	2023-2024	Asansol	Provision of pathway at different locations of UDL - SNT Section to maximize Line Capacity Utilization.	DRM/ASN	Cap.	24903	2444	10000	3156	0	5600	12459	31/08/2025	70	LOA issued on 28.08.24.Work is under progress.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
16	2023-2024	Asansol	Replacement of hump compressors at Hump Cabin of Marshalling Yard/Andal with better illumination for round-the-clock working.	DRM/ASN	Cap.	12665	0	10000	267	0	267	2665	31/07/2025	40	Mech- Work is under progress.
17	2024-2025	Asansol	ASN DIVN :Provision of safety fencing on STN-JAJ section . Total-265 Km (Both side of track) under SR.DEN/2/ASN.	DRM/ASN	Cap.	1158100	0	2000	0	0	0	1156100			Estimate vetted on 12.02.25 and sent to HQ for sanction.
18	2024-2025	Asansol	Remodelling of MDP Station Yard with additional passenger platform	CAO(CON)/ER	Cap.	464642	0	1000	0	0	0	463642		0	Work allotted to ER/Con in October 2024. ESP approved by division. Under compliance of HQ/Con observations. Detail estimate prepared.
19	2024-2025	Asansol	DUMKA - Remodelling of station-yard-goods shed.	CAO(CON)/ER	Cap.	374541	0	1000	0	0	0	373541		0	Work allotted to ER/Con in Jan 2025. ESP approved by division. Under compliance of HQ/Con observations. Detail estimate prepared.
20	2024-2025	Asansol	MNAE- Remodelling of Mankar station yard lines.	CAO(CON)/ER	Cap.	381025	0	1	0	0	0	381024			ESP is approved by Division on 13.04.25 and submitted to HQ/C for approval. Detailed Civil Engg. Estimate sent to HQ/Con on 15.07.25. Tender is to be called after submission of CRS application as per latest instructions.
21	2024-2025	Asansol	OHE work in connection with removal of infringements for operation of higher MMD transportation products including DSDC.	DRM/ASN	Cap.	54204	0	1000	0	0	0	53204	30/09/2025	25	Work under progress.
22	2024-2025	Asansol	ASN DIVN: Regrading work at BDME with extension of Bridge No.13.	DRM/ASN	Cap.	92683	0	4000	11719	0	11719	88683	30/09/2025	30	Work is under progress.
23	2024-2025	Asansol	Provision of Guard repeater/starter indicator.	DRM/ASN	Cap.	9796	0	1	0	0	0	9795			Signal-Tender floated, opening date 9.6.25.
24	2024-2025	Asansol	Extension of loop lines length over STN-JAJ section.	DRM/ASN	Cap.	150133	0	1	0	0	0	150132			Engg.- Joint verification has been done. ESP is under preparation.
25	2024-2025	Asansol	Full-length arrangement at Jagadishpur.	DRM/ASN	Cap.	61539	0	1	0	0	0	61538			Engg.- Vetted on 21.04.2025.
26	2024-2025	Asansol	Extension of Up reception line (Line no 16) at Barakar station yard.	DRM/ASN	Cap.	114414	0	1	0	0	0	114413			Engg.- Vetted on 21.04.25. S&T-Estimate under preparation. TRD-Estimate under preparation.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
27	2024-2025	Asansol	Extension of Up and Dn loop lines at Kalubathan station yard.	DRM/ASN	Cap.	117995	0	1	0	0	0	117994			Drawing & estimate under preparation.
28	2024-2025	Asansol	Provision of full length Yard line at Chinpai (CPLE) station.	DRM/ASN	Cap.	495682	0	1	0	0	0	495681			Drawing & Estt. under preparation.
29	2024-2025	Asansol	Provision of ORL with line no 03 & extension of HL Platform no 03 by 100 meters at STN.	DRM/ASN	Cap.	88415	0	1	0	0	0	88414			Drawing & Estt. under preparation.
30	2024-2025	Asansol	Dumka~~ASN DIVN : Creation of new crew lobby at Dumka.	DRM/ASN	Cap.	15439	0	1000	0	0	0	14439			Estimate under AC vetting.
31	2024-2025	Asansol	Provision of 06 IBPs to enhance Line Capacity of STN - JAJ Section.	DRM/ASN	Cap.	348799	0	1	0	0	0	348798			Drawing and estimate under preparation.
32	2024-2025	Asansol	Up Loop at Tulsitanr.	CPM/GS/ASN	Cap.	152415	0	1000	0	0	0	151415		0	ESP under preparation.
33	2024-2025	Asansol	Chhota Ambona - Provision of Up 2nd Loop.	CPM/GS/ASN	Cap.	234253	0	1000	0	0	0	233253		0	ESP submitted to headquarter. Observation given which is under compliance.
34	2024-2025	Asansol	TOP - Remodelling of Station Yard with direct reception/dispatch facilities to/from DD-2.	CPM/GS/ASN	Cap.	190053	0	1000	0	0	0	189053		0	ESP send to HQ. Observation given which is under compliance.
35	2024-2025	Asansol	Full - Length loop with isolation at Sonachara.	CPM/GS/ASN	Cap.	159967	0	1000	0	0	0	158967		0	ESP send to HQ. Observation given which is under compliance.
36	2024-2025	Asansol	Goods Shed at New Madanpur.	CPM/GS/ASN	Cap.	433190	0	1000	0	0	0	432190			ESP send to HQ. Observation given which is under compliance.
37	2024-2025	Asansol	Provision of Location Box at both end of the all station of Asansol Division for keeping of Safety equipments for use during exigency.	DRM/ASN	Cap.	6023	0	50	0	0	0	5973			S&T: LOA issued on 8.5.25.
38	2024-2025	Asansol	Connectivity of new buffer ended coaching pit line no 03 of Asansol Up yard to line no 18 (new coaching pit line no 02)	DRM/ASN	Cap.	3700	0	100	0	0	0	3600			Estt. sanctioned.Tendering under process.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
39	2024-2025	Asansol	Provision of "Helmet Camera Monitoring System" at major shunting station yards.	DRM/ASN	Cap.	4986	0	50	0	0	0	4936			Store procurement of material under process.
40	2024-2025	Asansol	ASN Div- Dust proofing, Petty repair, AC in Panel rooms, other safety related requirements.	DRM/ASN	Cap.	22000	0	100	0	0	0	21900			Elec/G-Estt. under preparation. Engg-Sub Estt.sent to Elect.
41	2024-2025	Asansol	ASN DIV- Requirement of CC TV Cameras in different Station/yards.	DRM/ASN	Cap.	9937	0	200	0	0	0	9737			S&T- Tender schedule uploaded in IREPS & will be floated shortly.
42	2025-2026	Asansol	Extension of Jasidih by-pass line to connect with Deoghar Station.	CAO(CON)/ER	Cap.	997000		1		1	0	996999			
43	2025-2026	Asansol	Re-arrangement of Ukhra Station Yard lines.	CAO(CON)/RSP	Cap.	466376		1		0	0	466375			
44	2025-2026	Asansol	BSKH- Re-arrangement of Basukinath station yard lines.	CAO(CON)/RSP	Cap.	170169		1		0	0	170168			
45	2025-2026	Asansol	Panagarh - Remodelling of station-yard with additional loop on down.	CAO(CON)/RSP	Cap.	346672		1		0	0	346671			
46	2025-2026	Asansol	GRMA- Re-arrangement of Ghormara station yard lines.	CAO(CON)/RSP	Cap.	174087		1		0	0	174086			
47	2008-2009	Howrah	Pakur, Tilvita & Kotalpukur - Development of freight & passenger train handling facilities	CAO(CON)/ER	DF(3),RRSK, EBR(S)	261900	240062	20100	2531	0	242593	28757	31/03/2024	92	The NI project is planned for Pakur only, due to cost constraints at other stations. It is scheduled for March 2026.
48	2010-2011	Howrah	Belur - Bybass connection for direct movement of electrical multiple unit trains from Bardhaman / Bandel to Belur Math	DRM/HWH	DF(3),RRSK, EBR(S)	145517	145517	0	0	0	145517	0	31/10/2025	85	The construction of Belur Math- Belur Line with LLH-Belur Math line is left, for which revised estimate is in process.
49	2017-2018	Howrah	Balance work for construction of 30 bedded running room at TAK & PKR and provn. of crew lobby and rest room with provn. of air conditioning machine.	DRM/HWH	RRSK,EBR(S)	14190	11323	1302	428	0	11751	1565	30/08/2025	90	TAK - Work of running room completed. LOA for crew lobby was awarded on 16.04.2021, but work was not done. This contract was terminated on 14.10.2023. Recast of estimate was done. Again tender was called. LOA issued on 05.01.2024. The work of construction pilgrim shed at Tarakeswar is in progress. SR.DEE(G)HWH : LOA No. 2937 dtd. 31.05.2018 was issued to M/s Toptron for this work. The work is already completed as per LOA.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
50	2021-2022	Howrah	Howrah - Installation & commissioning of new RRI indoor & outdoor equipment	CSTE/P	RRSK	669376	15829	30000	9392	0	25221	623547	31/03/2026		Detailed estimate sanctioned by Railway Board. LOA of work issued to M/s A R Rail Vikas Services Private Limited on 14.11.24. Building work is in progress.
51	2021-2022	Howrah	Dankuni - Construction of new coaching terminal	CAO(CON)/ER	Cap.	4395100	1989	1000	112	0	2101	4392111			As per Director/Project M/Rly Board letter, No. 2021/W2/ER/TF/DPR/01 dated 31.05.21, no expenditure can be incurred till the project is formally approved by the Railway Board. New DPR preparation is in progress.
52	2021-2022	Howrah	Jaugram - Construction of platform by the side of Up HBC by dismantling and relocating the existing Up Loop.	CPM/GSU/HWH	Cap.,DF(3)	102915	93831	5000	14331	0	108162	4084	30/08/2025	75	UP Loop and UP HBC PF completed. Provision of sitting bench and water booth have been completed. The pipe connection to water booth is in progress (TDC 15.07.202). Revise Estimate vetted and under process of sanction.
53	2023-2024	Howrah	Construction of safety fencing at cattle runover prone location in Howrah Division .	DRM/HWH	Cap.	75822	44287	5000	32059	0	76346	26535	31/07/2025	88	LOA issued on dated 25.09.24. Work completed at TAK,SHE & KOG of length as per scope approx 6km.
54	2024-2025	Howrah	Howrah Division: Requirement of safety fencing in KAN-BDAG section under Sr.DEN/4/HWH for raising of sectional speed to 130 KMPH.	CPM/GSU/HWH	Cap.	949933	0	1000	0	0	0	948933		0	Detailed estimate under HQ vetting and sanction.
55	2024-2025	Howrah	Renovation of running room to convert into Camtech design accommodation along with renovation of kitchen & toilets, gangways etc at HWH station.	DRM/HWH	Cap.	13036	273	5000	2064	0	2337	7763	31/08/2025	40	Sr.DEN/HQ/HWH :GAD:Approved on 13.08.2024. Structural Drawing: Not required LOA issued on 08.11.24& LOA no 00849260116723 with original DOC upto-08.05.2025. The site has handed over on 18.11.2024 Work started on 20.11.2024 Six (06) rooms out of 10 rooms completed. Balance four rooms will be completed by 31 st May. Kitchen area remodelling , corridor & reception area will be completed by 31st Aug. SR.DEE(G)HWH : LOA No. 3367 dtd. 08.01.2025 issued to M/s MAA DURGA ELECTRICAL-SOUTH TWENTYFOUR PARGANAS. LOA cost is Rs.13,86,456.51/-. Wiring and fitting fixing work is under progress. 1st RA Bill amounting Rs.2,73,178 /- paid on 12/03/2025.
56	2024-2025	Howrah	Tarakeswar - Conversion of Platform No.3 ( Line No.4) as common Platform/Line	DRM/HWH	Cap.	5482	2514	2968	768	0	3282	0		20	TENDER AWARDED ON 29.12.24 WORK IS ON PROGRESS
57	2024-2025	Howrah	Rampurhat - Upgradation of Running room at Rampurhat in the jurisdiction of AEN /RPH.	DRM/HWH	Cap.	11772	65	1000	114	0	179	10707	31/10/2025	50	LoA Issued 02/01/2025 Work in Progress . Foundation work completed . Super structure completed upto roof level . Slab casting done

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
58	2024-2025	Howrah	Bolpur - Running Room & Crew Booking Lobby at Bolpur.	DRM/HWH	Cap.	10587	5	1	660	0	665	10581	31/10/2025	50	Foundation Work completed . Column casting work completed upto roof level . Roof slab casting done. Brick work also in progress
59	2024-2025	Howrah	Pakur-Upgradation of Running room at Pakur in the jurisdiction of AEN /RPH.	DRM/HWH	Cap.	10955	179	1000	21	0	200	9776	31/12/2025	15	Work in Progress. Agency is not showing adequate progress, Terminated on 15/04/2025. Retender and finalization under process
60	2024-2025	Howrah	Provision of PF coping wall, coping slab, earth cutting, drain, track bed etc in connection with commissioning of PF No. 24 under AEN/HQ/HWH.	DRM/HWH	Cap.	24833	14175	10658	12728	0	26903	0	31/08/2025	85	LOA issued on 30.09.2024 & LOA NO-0088230113968. The site has handed over on 01.10.2024 The work started on 01.10.2024 595m coping wall out of 635m is completed. 560 m platform surface work completed out of 635m. 560 m track laying out of 635 m is completed Coping slab fixing completed 560m out of 635m PMS shifted , Shed dismantling work is in progress. TDC for completion is 15.05.2025..
61	2024-2025	Howrah	Modification of layout of Pakur Yard in connection with speed raising Over T/Outs connecting Pakur Quarry Main line	DRM/HWH	Cap.	83778	0	5000	5717	0	5717	78778	31/10/2025	25	LOA Issued 19/11/2024 ESP Approved in HQ. Fan Shaped Turnout Sleepers RO issued 18/02/2025, material at site, Work of T/O sleeper laying is in progress along with marking of TRD . 4 Nos P&C sleepers insertion completed out of 6 Nos
62	2024-2025	Howrah	Adalpahari~~Provision of IBH at Adalpahari (Halt) Station in between RPH & Pinargaria station of HWH Divn.	DRM/HWH	Cap.	50502	19	10000	5243	0	5262	40483	31/12/2025	30	S&T TENDER AWARDED ON 20.12.24 WORK IS ON PROGRESS
63	2024-2025	Howrah	Harinsingh- Shifting of X-over point No. 53A/B at Dumka end and relocated beyond X-over point No. 54A/B for increasing CAL/CSR	DRM/HWH	Cap.	69787	9864	10000	12866	0	22730	49923	31/12/2025	20	AS PER REQUIREMENT OF TRD & ENGG ESTIMATE REQUIRED FOR REVISION REVISED D/E UNDER ACCOUNT VETTING
64	2024-2025	Howrah	BARAMASIA~~Provision of IBH at Barmasia Station in between Sikaripara & Kurva Station of HWH Division	DRM/HWH	Cap.	50503	17636	10000	42	0	17678	22867	31/12/2025	20	S&T - TENDER AWARDED ON 20.12.24 WORK IS UNDER PROGRESS
65	2024-2025	Howrah	Khana~~Shifting of ladder at HWH end to increase CSR of Up Line No.2 to accommodate full length Goods Train	DRM/HWH	Cap.	196860	54043	30000	57255	0	111298	112817		80	SR.DEN/2/HWH : DETAILED ESTIMATE has been vetted on 02.08.2024. ESP under approval at Division. Engg. - Detail estimate sanctioned on 03.08.24. ESP approved on 25.11.24. LOA issued on 05/12/24. Scope of work:- Quantity of earthwork to be executed: 35000 cum (approx), Extension of bridge no 228 upto 10 m. Construction of retaining wall of 04 m ht in 150 m length. Slewing of track inside pf portion 150 m (approx). Dismantling of unused track buffer and laying of new track. Progress of work:.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
66	2024-2025	Howrah	Construction of LHS in lieu of unauthorized tress passing location at km 46/3-5 between station PNE- KPLE in SBG Loop section in Howrah Division.	DRM/HWH	Cap.	47082	0	1000	0	0	0	46082		0	Revised detailed Estimate Under Vetting
67	2024-2025	Howrah	Construction of service Building in connection with HWH Yard Remodeling with approach road and pathway under AEN/HQ/HWH	DRM/HWH	Cap.	56151	0	20000	38985	0	38985	36151	18/1/2025	17	<p>Sr.DEN/HQ/HWH : Estt. sent to accounts for vetting on 23.08.2024.ESP: Already approved.</p> <p>GAD: Pending to Sr.DSTE, SR.DOM, Sr.DEEG from 09.08.2024 after compliance of their earlier observations. After complying observations again sent to Sr.DSTE, SR.DOM, Sr.DEEG on 23.08.2024</p> <p>LOA issued on -18.11.2024 &amp; LOA No-00985820117368 with original DOC upto 18.11.2025</p> <p>Site has handed over on 02.012.2024.</p> <p>Work:- Construction of EI Building</p> <p>Progress as on 05.05.25</p> <p>1) Layout of pile:-</p> <p>Scope:- 1</p>
68	2024-2025	Howrah	Barddhaman~~Traffic facility works at BWN	DRM/HWH	Cap.	489576	1534	1600	37	0	1571	486442		5	<p>Detailed Estimate sanctioned on 19.12.24 . ESP approved on 16.12.24. Tender opened on 14.01.25. Tender dischrged on 19.02.25. Re-tender TOD- 17.03.2025. LOA issued on 11.06.2025. Progress: Work for earth filling is in progress.</p> <p>SrDEE TRD/HWH : LOA issued on 17.06.2025.</p> <p>SR.DEE(SR.DEN/2/HWH : Detailed Estimate sanctioned on 19.12.24 . ESP approved on 16.12.24. Tender opened on 14.01.25. Tender dischrged on 19.02.25. Re-tender TOD- 17.03.2025. LOA issued on 11.06.2025. Progress: Work for earth filling is in progress. SrDEE TRD/HWH : LOA issued on 17.06.2025. SR.DEE(G)HWH : LOA No. 3410 dtd. 09.04.2025 issued . Electrical (G) work has not been started . : LOA No. 3410 dtd. 09.04.2025 issued . Electrical (G) work has not been started.</p>
69	2024-2025	Howrah	Concrete pathway to be provided at BTNG beside Line No.1 for daily safe and smooth commutation of staffs.	DRM/HWH	Cap.	25781	0	300	208	0	208	25481		5	SR.DEN/2/HWH : LOA issued on 29.05.2025. Work is in progress. Vegetation cleaning at track side is in progress.
70	2024-2025	Howrah	Barddhaman~~Provn of Shtg Neck at HWH end of Up Yd of BWN near LC no.50 A/T	DRM/HWH	Cap.	71220	0	1	0	0	0	71219			SR.DEN/2/HWH : Detailed estimate under preparation.
71	2024-2025	Howrah	Howrah - Removal of infringement for clearing the route over HWH Division for DSDC.	CPM/GSU/HWH	Cap.	469388	0	1000	3278	0	3278	468388			DEN/4/HWH : DE prepared for AMP FOB. Detailed estimate sanctioned on 18.03.25. RDSO approved drawing is needed for construction of FOB



SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
72	2024-2025	Howrah	Extension of Platform No. 1 at Bandel Station.	DRM/HWH	Cap.	6407	0	100	46	0	46	6307			Work not started by agency Although Site hand over letter has been issued .
73	2024-2025	Howrah	Extension of Shunting neck at Liluah in the jurisdiction of Sr. DEN/1/HWH.	DRM/HWH	Cap.	13000	0	400	0	0	0	12600			Detailed estimate sanctioned. LOA issued on 30.05.25
74	2025-2026	Howrah	HARINSING~~Sikaripara~~Provision of new Block Station between HARIN SING (HRNS) & SIKARIPARA (SKIP)	CAO(CON)/ER	Cap.	375627		1		0	0	375626			
75	2025-2026	Howrah	Rampurhat~~Adalpahari~~Provision of New Block Station between Rampurhat (RPH) and Adalpahari (ALPD) station.	CAO(CON)/ER	Cap.	320907		1		0	0	320906			
76	2025-2026	Howrah	BARAMASIA~~KURVA~~Provision of new Block Station between BARAMASIA (BRMA) & KURVA (KURV)	CAO(CON)/ER	Cap.	363940		1		0	0	363939			
77	2025-2026	Howrah	Rampurhat~~Conversion of Pit line and Passenger Stabling line beside Dn Main line at RPH into Dn Loop -1 & Dn Loop -2	DRM/HWH	Cap.	93273		1	0	0	0	93272			DE prepared and sent to S&T for inclusion in main estimate vetting
78	2025-2026	Howrah	Talit~~Conversion of Up DD Line at Talit into Common Loop.	DRM/HWH	Cap.	64511		1		0	0	64510			
79	2021-2022	Malda	Malda Town - Stabling facilities for coaching trains.	DRM/MLDT	Cap.,DF(3)	252952	146058	30000	9150	0	155208	76894		82	S&T Tender opened on 30.12.22 and LOA issued. ESP and SIP approved. Modified ESP & SIP under approval. Work is in progress. For change of allocation head from DF3 to CAP, letter has been written to Rly. Bd. on 22.06.23. 95% civil work completed.
80	2021-2022	Malda	Malda Town~~Direct reception facility of Goods train from Line no. 13 to 21 from both ends at Malda Town station"	DRM/MLDT	Cap.,DF(3)	254303	161018	20000	6059	0	167077	73285		80	EI building construction under progress. SIP Approved. RSP, RCC under preparation. Cable termination in relay room is under progress. ELECT.- 2000 W cable laying completed. HT power supply installation completed. Transformer to be proceed. AC supply for EI building completed. Wiring completed. MSDAC item not finalized . fund required for building, floating tender and store indents. civil work completed. Elec.(TRD) Line No. 8-12 pre NI OHE work completed. Elect/G work is in progress TDC for electrical/G is 31.03.2025
81	2022-2023	Malda	Capacity Enhancement of BARHARWA loading siding.	DRM/MLDT	Cap.	55363	30805	10000	1912	0	32717	14558	31/01/2025	97	Acceptance issued on 21.07.2023. Pipeline Work is in progress.(97%),Work due from TRD & PWI. Pollution work is completed. Final bill under process.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
82	2023-2024	Malda	Proposal for two additional loading lines at KARAMTOLA station for capturing additional STONE loading to increase Rail Coefficient.	CAO/CON/RSP	Cap.	233039	81744	10000	40432	0	122176	141295		0	Estimate sanctioned.Tender not called due to land acquisition in process. Gazette Notification in process in HQ.
83	2023-2024	Malda	Kalyanpur road~~Provision of one DIRECTIONAL LOOP at KALYANPUR ROAD station.	DRM/MLDT	Cap.	72553	4621	10000	1165	0	5786	57932		10	Detailed estimate sanctioned. Re-tender is done. LOA- 18.02.25. Approach road work in progress. Soil filling work in progress.
84	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in NFK-AZ, NFK-MJP section under AEN/NFK (17.2 Tr Km)	DRM/MLDT	Cap.	188502	36410	5000	419	0	36829	147092		90	Esst sanctioned Tender opened on -31.05.24.LOA- 13.08.2024.Total 34.4 km out of 34.4 km is work completed. fencing work completed NFK-AZ, NFK-MJP both section.
85	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in MLDT-NFK section under AEN/MLDT (14.2 Trkm)	DRM/MLDT	Cap.	155624	28488	5000	40105	0	68593	122136	31/10/2025	75	Tender opened on 31.05.2024.LOA-13.08.2024.Total 23 km out of 28 km work completed.
86	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in JMP-KEUL section under AEN/L/JMP. (16 Tr Km)	DRM/MLDT	Cap.	175351	68469	10	18079	0	86548	106872		98	Estimate sanctioned, total 32 km out of 32 km work is completed. Gap filling work of safety fencing work in progress.
87	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in BGP-JMP section under AEN/L/JMP. (19 Tr Km)	DRM/MLDT	Cap.	208202	68708	5000	13453	0	82161	134494		98	Estimate sanctioned, Tender opened on 22.05.24 LOA-24.07.2024,total 37 km out of 38 km work is completed.
88	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in BKSL-BGP section under AEN/BGP (7 Tr.Km)	DRM/MLDT	Cap.	76697	47582	10	0	0	47582	29105		90	LOA issued on 13.06.2024. Column, beam & Fencing Work is in progress. Total 14 km work completed.
89	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in MJP-BKSL section under AEN/DBG.(23 Tr Km)	DRM/MLDT	Cap.	252016	138303	5000	27821	0	166124	108713		85	Estimate sanctioned, Tender opened on 05.06.2024 LOA- 08.08.2024,Fencing barrier is in progress, total 43 km work completed out of 46 km.
90	2023-2024	Malda	Proposal for provision of two Coaching stabling Lines beside existing Shunting Neck at BGP	DRM/MLDT	Cap.	137052	0	10000	0	0	0	127052			LOA issued for civil work on dated 31.12.2024
91	2023-2024	Malda	Mandar hill~~Hasdiha~~Provision of IBS at DANRE HALT station in between MANDARHILL - HANSDIHA Station.	DRM/MLDT	Cap.	31414	10347	21067	2545	0	12892	0		40	Trenching work under progress. 10965Mtr out of 25 Km done. 4400 Mtr. Signaling cable & 15900 Mtr duct laying done. 5 no. location foudation done. Work in progress. Extension applied.
92	2023-2024	Malda	Provision of IBS at Sanjha Halt station in between Tikani - Dhauni Station	DRM/MLDT	Cap.	31334	11714	19620	5634	0	17348	0		40	Trenching work in progress. 6747 mtr out of 12 Km done. HDD-1739M , OFC pulling 4220M. Cable laying done 9830 mtr & duct laying done 10890 Mtr. 6 nos. location Box foundation done. WIP.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
93	2023-2024	Malda	Removal of Diamond Crossing at Bonidanga Link cabin for capacity enhancement of the section.	DRM/MLDT	Cap.	40828	0	5000	2330	0	2330	35828		0	Estimate Sanctioned. LOA 26.05.25.
94	2023-2024	Malda	Extension of Line No.1 to accommodate full Goods train & enhancement Goods train Operation at Tildanga.	DRM/MLDT	Cap.	2525	1321	1204	0	0	1321	0	31/03/2026	0	D/E sanctioned. After approval of competent Authority (ADRM), work is being done through quotation. Requisition for store purchase submitted.
95	2023-2024	Malda	Improvement of Throughput & reduction of Terminal detention by providing enhancement work of Running Room at TDLE, MGLE, GALE & BHW stations.	DRM/MLDT	Cap.	18258	7109	1149	6654	0	13763	10000	31/12/2025	85	LOA issued on 01.08.2024.BHW Running room work completed. MGLE shuttering work & roof reinforcement is in progress. running room (60%) completed in MGLE Station. Engg work completed in BHW,MGLE. TDLE 80%, MGLE 95% & BHW Work Completed.
96	2023-2024	Malda	Extension of Running Room of Sahibganj & Bhagalpur Railway Station.	DRM/MLDT	Cap.	27961	18007	3186	5251	0	23258	6768		80	LOA issued, Work in progress. Roof casting of GF Work is in completed at BGP. Brick & Column work is in progress.BGP,2nd flooring work is in completed. Repairing, white washing,colour wash painting,roof leakage,toilet renovation,verandah shed work is done at SBG.
97	2024-2025	Malda	FIRE protection work of Malda Control Office with Modernization work for efficient monitoring of different IT projects viz.CO.A, RTIS,FOIS , ICMS.	DRM/MLDT	Cap.	12730	0	2000	588	0	588	10730		45	Estimate Sanctioned. False ceiling work is completed. Central portion work completed, 3 chamber work in progress. Dy. Controller chamber renovation work is completed. Engg work (70%) is completed.
98	2024-2025	Malda	Akbarnagar~~Provision of Up DIRECTIONAL LOOP at AKBARNAGAR station.	DRM/MLDT	Cap.	76359	0	10000	1599	0	1599	66359		10	Estimate Sanctioned. LOA 18.02.25 Approach road work in progress.
99	2024-2025	Malda	Provision of IBS at PUNSLA HALT station in between DHAUNI - BARAHAT Station.	DRM/MLDT	Cap.	31271	11763	19508	2241	19500	14004	0	31/03/2026	30	Work awarded. Trenching- 5750M/11 KM. HDD-1190M, 231100M cable laying & 10290 M duct laying done. 7 location box foundation done. WIP.
100	2024-2025	Malda	Provision of Long Haul LOOP Line at Sultanganj station in Down direction.	DRM/MLDT	Cap.	162474	0	10000	499	0	499	152474		10	LOA issued on dated 18.02.2025 Soil filling work in progress.
101	2024-2025	Malda	Bariaipur~~Provision of Up DIRECTIONAL LOOP at Bariaipur station.	DRM/MLDT	Cap.	73001	0	5000	2171	0	2171	68001		10	Estimate Sanctioned. LOA-12.02.25, Cess dressing work & S/Sleeper work in progress. Approach road work in progress
102	2024-2025	Malda	Construction of Pedestrian subway at Km 250/6-7 in connection with rising of sectional speed to 130 Kmph under AEN/SBG.	DRM/MLDT	Cap.	39536	0	100	0	0	0	39436		0	LOA- 31.12.24.
103	2024-2025	Malda	Construction of Pedestrian subway at Km 272/1-2 in connection with rising of sectional speed to 130 Kmph under AEN/MLDT.	DRM/MLDT	Cap.	38463	2674	100	8255	0	10929	35689		50	Estimate Sanctioned. Earthwork filling is in progress. Road work is in progress. Balla pilling, drain, boulder pitching work is completed. road work is in progress. Tress passing closed. Work in progress.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
104	2024-2025	Malda	Construction of Pedestrian subway at Km 260/6-7 in connection with rising of sectional speed to 130 Kmph under AEN/SBG.	DRM/MLDT	Cap.	39743	1574	100	322	0	1896	38069		0	LOA- 31.12.24.
105	2024-2025	Malda	Construction of Pedestrian subway at Km 242/5-7 in connection with rising of sectional speed to 130 Kmph under AEN/SBG	DRM/MLDT	Cap.	39547	634	100	661	0	1295	38813		0	LOA- 31.12.24, Rail pilling work started.
106	2024-2025	Malda	Kahalgaoon~~Provision of Up Directional Loop as Line No.5 at Kahalgaoon station	DRM/MLDT	Cap.	63765	0	0	0	0	0	63765		0	Estimate under preperation, Joint note and land verification in process.
107	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in MLDT-NFK-TPH section under Sr.DEN-I/MLDT (38.008 km).(Phase-II)	DRM/MLDT	Cap.	418247	0	100	0	0	0	418147			Estimate Sanctioned. LOA 09.05.25
108	2024-2025	Malda	Provision of Brake van siding & Engine Escape Line at Sakrigali station.	DRM/MLDT	Cap.	7725	0	2725	0	0	0	5000			Estimate under Accounts vetting.
109	2024-2025	Malda	Provision of IBS at **MAHESHI Halt** in between Akbarnagar - Sultanganj Stations.	DRM/MLDT	Cap.	47969	0	5000	1493	0	1493	42969		0	Estimate Sanctioned. S&T Tender opened on 06.06.2025. Now under TC.
110	2024-2025	Malda	Provision of IBS in between Malda Town - Gour Malda Stations.	DRM/MLDT	Cap.	53695	0	5000	4205	0	4205	48695		0	S&T tender opened on 06.06.2025. Now under TC.
111	2024-2025	Malda	Provision of IBS at **LAXMIPUR BHORANG Halt** in between Pirpainti - Shivanarayanpur Stations.	DRM/MLDT	Cap.	53089	0	1	0	0	0	53088		0	S&T Tender opened on 07.06.2025. Now under TC.
112	2024-2025	Malda	Provision of IBS at **CHHIT MAKANDPUR HALT ** in between Nathnagar - Akbarnagar Stations.	DRM/MLDT	Cap.	51526	0	1	0	0	0	51525		0	S&T tender opened on 07.06.2025. Now under TC.
113	2024-2025	Malda	Provision of IBS at **NOAPARA MAHISHASUR Halt** in between Manigram - Mahipal Road Stations.	DRM/MLDT	Cap.	50773	0	1	0	0	0	50772		0	S&T tender opened on 07.06.2025. Now under TC.
114	2024-2025	Malda	Provision of IBS at **BASUDEBPUR Halt** in between Dhulianganga - Nimtita Stations.	DRM/MLDT	Cap.	52158	0	1	0	0	0	52157		0	S&T Tender opened on 06.06.2025. Now under TC.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
115	2024-2025	Malda	Provision of IBS at **BINDUBASINI Halt** in between Tildanga - Bonidanga Stations.	DRM/MLDT	Cap.	50919	0	1	0	0	0	50918		0	S&T Tender opened on 07.06.2025. Now under TC.
116	2024-2025	Malda	Provision of IBS at **AMMAPALI Halt** in between Mirzacheuki- Pirpainti Section.	DRM/MLDT	Cap.	53973	0	1	0	0	0	53972		0	S&T Tender opened on 06.06.2025. Now under TC.
117	2024-2025	Malda	Extension of Stabling Line at BGP end of Shivranyanpur station to 750 mts. along with connection to main line & signalling facility.	DRM/MLDT	Cap.	84582	0	1000	0	0	0	83582			Estimate under Accounts vetting.
118	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (25.45 Km) in JMP-KEUL section under AEN/JMP ( Phase-II)	DRM/MLDT	Cap.	293206	0	100	0	0	0	293106			Estimate sanctioned. Tender under finalization.
119	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (28.176 Km) in BKSL-BGP section under AEN/BGP. (Phase-II)	DRM/MLDT	Cap.	319899	0	100	0	0	0	319799			Estimate Sanctioned. Tender under finalization.
120	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (34.056 Km) in MJP-BKSL section under AEN/SBG (Phase-II)	DRM/MLDT	Cap.	389177	0	100	0	0	0	389077			Estimate Sanctioned. Tender under finalization.
121	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (28.11 Km) in BGP-JMP section under AEN/JMP. ( Phase-II)	DRM/MLDT	Cap.	326507	0	100	0	0	0	326407			Estimate Sanctioned. Tender under finalization.
122	2024-2025	Malda	Provision of Crossing station at KURMAHAT Halt station in between Hansdiha - Nonihat Section.	CPM/GS/MLDT	Cap.	342030	0	5000	0	0	0	337030	31/12/2026		Estimate sanctioned as on 04.03.2025. ESP under approval.
123	2024-2025	Malda	Provision of Crossing station at GANGWARA HALT in between Hansdiha - PYHT Section.	CPM/GS/MLDT	Cap.	333123	0	5000	0	0	0	328123	31/12/2026		Estimate sanctioned as on 04.03.2025.ESP under approval.
124	2024-2025	Malda	Provision of Crossing station at Ganidham Halt station in between BHAGALPUR - TIKANI Section.	CPM/GS/MLDT	Cap.	326822	0	5000	0	0	0	321822	31/12/2026		Estimate sanctioned as on 04.03.2025. ESP under approval.
125	2024-2025	Malda	Provision of Crossing station at PANJWARA ROAD HALT station in between BARAHAT - MANDARHILL Station.	CPM/GS/MLDT	Cap.	303484	0	5000	0	0	0	298484	31/12/2026		Estimate sanctioned as on 04.03.2025. ESP under approval at Headquarter.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
126	2024-2025	Malda	Conducting Feasibility Survey & preparation of DPR for Opening of New BGP station & Yard Remodelling of BGP station.	DRM/MLDT	Cap.	1680	0	496	506	0	506	1184			Estimate under preparation.
127	2024-2025	Malda	Provision of Location Box at both end of the all station of Malda division for keeping of Safety equipments for use during exigency.	DRM/MLDT	Cap.	3077	0	1	0	0	0	3076			Estimate under preparation.
128	2024-2025	Malda	Point zone illumination,store room and other facilities to restrengthen train operation safety in BHW - PPT.	DRM/MLDT	Cap.	40555	0	1	0	0	0	40554			Estimate Sanctioned. Tender under process.
129	2024-2025	Malda	Provision of COA data logger at Jangipur, Nimtita, Barharwa,Tinpahar, Rajmahal, & Hansdiha station of Malda Division.	DRM/MLDT	Cap.	3614	0	1	0	0	0	3613		0	Tender awarded on 16.06.2025. Material inspection format issued.
130	2024-2025	Malda	Provision of one additional room to decongest Security Cnl, Elec Cnl, Power Cnl and C&W Cnl at Malda Control room.	DRM/MLDT	Cap.	522	0	1	0	0	0	521			Estimate under preparation.
131	2025-2026	Malda	Proposal for Yard Remodeling of Barharwa station alongwith extension of Line No.1 & 2.	DRM/MLDT	Cap.	25860		1		0	0	25859			
132	2007-2008	Sealdah	Belgharia-Naihati - Automatic signalling system of quadruple line (C-route)	CSTE/CON	DF(3),RRSK,EBR(S)	370349	384476	100		0	384476	387124	Completed	100	Work Commissioned. 1) Belghoria to Barrakpur (11.08 RKms) completed. 2) Barrakpur-Ichhapur (4.52 RKms) commissioned on 10.09.2018. 3) Ichhapur to Naihati (10.73x4) kms. Automatic Block System of working has been commissioned on 16/02/2020
133	2009-2010	Sealdah	Kankinara-Naihati - 4th passenger line by conversion of 1 up goods line with platform facilities at Kakinara	CAO(CON)/ER	DF(3),RRSK,EBR(S)	514115	445671	99	0	0	445671	76594	31/03/2025	99	Kankinara - Naihati 4th line work completed. Section Commissioned on Feb'20 and handed over to open line on 27.07.2020. Completion report prepared and awaiting sanction. The overall Physical progress upto last month is 100% and Physical progress in Current month against the whole work/project is 0%.
134	2011-2012	Sealdah	Dum Dum Jn. - Flyover to improve passage of goods & mail/express trains	CAO/CON/RSP	Cap.,Cap(Bonds),EBR(S)	1849403	189445	1	0	0	189445	1238461	31/03/2025	10	Work transfered from Construction Deptt in Feb/2025. M/s RITES has conducted the feasibility study and submitted the report. Further feasibility study to be done by deploying other agency from infrastructure development/construction field.
135	2018-2019	Sealdah	Gede~~Proposal for Yard remodelling work with new PI building at Gede to accommodate full length goods rake.(PB-76)	CSTE/P	DF(3)	123029	75799	0	0	0	75799	47230	28/03/2022		Work commissioned on 28.03.2022. Final Bill Passed.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
136	2019-2020	Sealdah	Ranaghat- Proposal for enhancement of CSR of Line no.4 to accommodate full rake length goods train.	DRM/SDAH	DF(3),RRSK	4170	0	500	94	0	94	3670	31/12/2025	0	Scope:- Ranaghat- Proposal for enhancement of CSR of Line no.4 to accommodate full rake length goods train. Progress:- Nil REMARKS: LOA issue . Agtt under process. [S&T remarks: cable laying work started. SIP approved. Under CRS sanction since 04/04/25]
137	2021-2022	Sealdah	SDAH ( Main) : Proposal for re-modelling of SDAH yard to accommodate 12 Coaches of EMU Rakes on PF Nos. 2, 3, 4 & 5.	CPM/GS/SDAH	Cap.,DF(3)	125400	103577	8460	4534	0	108111	33795	31/12/2025	90	Completed & commissioned on 09.06.2024. For additional crisscross simultaneous movement as per divisional requirement,CRS desires (i).submission of completion SIP for completed works.Completion SIP approved by HQ on 16.06.2025. (ii) New SIP with colour coding incorporating new works prepared & submitted to HQ on 23.06.25 for approval & received some observation on 27.6.25 . Under compliance & will be submitted to divn.
138	2022-2023	Sealdah	Thakurnagar - Provision for construction of 3rd line (Common Loop) at Thakurnagar.	CPM/GS/SDAH	Cap.	304079	84085	30000	18921	0	103006	189994	31/12/2025	45	Engg. - (A). EI Hut- LC no. 42 & 44- structure completed (cable duct work in both LC inside relay room is pending). (B). EI building work- Roof cast(GF) on 13.05.25. Casting of 18 columns completed. TDC for 1st FF roof casting 03.07.25/20.06.25/15.06.25. Earthwork restarted on 18.03.25 Progress: 25000/36000 cum (D). PF wall- Track side completed (600m). Line no. 3 side will be done after earthwork. (E). FOB-Fresh GAD approved. Contract awarded on 25.06.25 and under finalisation..
139	2023-2024	Sealdah	BT- DDC Sec :- Provn. of rail barriers at locations 14/30-15/18(DN)= 520m,15/15-16/5(UP)= 550m, & 20/14-20/26 (DN)=400m Aprx.(Total = 1470M)	DRM/SDAH	Cap.	22619	246	10	1057	0	1303	22363	31/10/2025	20	Scope: Provision. of rail barriers at locations 14/30-15/18(DN)= 520m,15/15-16/5(UP)= 550m, & 20/14-20/26 (DN)=400m Approx.(Total = 1470M) Progress: Work is in progress. Remarks : Rail fencing completed 300 m at KM 14/30 to 15/12 .Earth work and brick work is in progress.
140	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 16/15 to 19/06 in between SSP & AQR in BLN - BGB Section.	DRM/SDAH	Cap.	19938	0	10	123	0	123	19928	31/03/2026	0	Scope: Provision. of rail fencing with ballast retaining wall from Km. 16/15 to 19/06 in between SSP & AQR in BLN - BGB Section. Progress: Nil Remarks : Neg TC under process.
141	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - II).	DRM/SDAH	Cap.	20110	23	10	23	0	46	20077	08/11/2025	20	Scope: Provision. of rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - II). Progress:Work in progress. Remarks : Rail cutting and fixing work is in progress at Km 8/14Q-7/16Q side of DN Main.
142	2023-2024	Sealdah	Ballygunge~~Budge budge~~Boundary wall by rail fencing with ballast retaining wall from Km. 19/5 to 25/2A in between AQR & BGB in BLN - BGB Section	DRM/SDAH	Cap.	8217	0	10	167	0	167	8207	31/03/2026	0	Scope: Provision. of rail fencing with ballast retaining wall from Km. 19/5 to 25/2A in between AQR & BGB in BLN - BGB Section. Progress: Nil Remarks : Neg TC under process.
143	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 5/4 to 16/9 in between BLN & SSP in BLN - BGB Section.	DRM/SDAH	Cap.	21834	449	10	0	0	449	21375	31/03/2026	0	Scope: Boundary wall by rail fencing with ballast retaining wall from Km. 5/4 to 16/9 in between BLN & SSP in BLN - BGB Section. Progress: Nil Remarks : Neg TC under process.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March '25	Outlay Modified for 2025-2026	Expenditure during 2025-2026	Outlay Proposed 2026-2027	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
144	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - I).	DRM/SDAH	Cap.	20110	0	10	0	0	0	20100	08/11/2025	28	Scope: Provision. of rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - I). Progress: Work is in progress Remarks : At Km 9/25Q- 9/3Q side of UP Main rail fencing work is in progress.
145	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 4/28 to DDJ station in SDAH - BP Section.	DRM/SDAH	Cap.	21260	14	10	265	0	279	21236	08/11/2025	10	Scope: Provision. of rail fencing with ballast retaining wall from Km. 4/28 to DDJ station in SDAH - BP Section. Progress: Work is in progress Remarks : Rail cutting and fixing work is in progress.(KM 3/12Q-3/4Q)
146	2024-2025	Sealdah	Proposal for Automatic signalling system between Mile5B -Budge-Budge (17.52 kms) section .	CSTE/P	Cap.	130420	0	5000	0	0	0	125420			Detailed Estimate Vetted by Account on 25.06.25. Tender to be floated after combining work of Mlle5B Automatic Signalling, Majerhat EI, Brace Bridge EI, Akra EI and Nangi EI.
147	2024-2025	Sealdah	Bangaon jn.~~yard remodelling at Bangaon Jn.(BNJ)	CAO(CON)	Cap.	266447	0	1		0	0	266446			
148	2024-2025	Sealdah	Krishnanagar city~~Yard remodelling of Krishnanagar station for direct reception & dispatch of Goods train.	CAO(CON)/ER	Cap.	227839	0	1	0	0	0	227838			Work nominated to CAO/C on 10.03.25. Supervisor level joint inspection done. ESP prepared and shared with Division for approval on 22.07.2025. Detailed estimate (Civil) sent to HQ on 31.07.25. The overall Physical progress upto last month is 0% and Physical progress in Current month against the whole work/project is 0%.
149	2024-2025	Sealdah	Proposal of Guard's Repeater at Stations of Sealdah Division.	DRM/SDAH	Cap.	85212	0	1	0	0	0	85211	31/12/2025	0	Scope: Provision of Guard's Repeater at Stations . Progress : Nil Remarks : Detail estimate under Accounts vetting
150	2024-2025	Sealdah	Provision of Tool Boxes at stations of Sealdah division for keeping of safety equipments for use during exigency.	DRM/SDAH	RRSK	1981	0	0	0	0	0	1981	30/11/2025	0	Scope: Provision of Tool Boxes Progress: Nil Remarks : Detail estimate under preparation .
151	2024-2025	Sealdah	Provision for improvement for building (at yard) or any other structure related with operating deptt. Including all other ancillary works.	DRM/SDAH	Cap.	1001	0	500	0	0	0	501	31/12/2025		Scope : Improvement for building (at yard) or any other structure related with operating deptt Progress: Nil Remarks : Detail estimate under preparation.
152	2025-2026	Sealdah	Belghoria~~PROVISION OF ADDITIONAL X-OVERS AT BELGHARIA	DRM/SDAH	Cap.	74759		1	0	0	0	74758	31/03/2026		Scope : PROVISION OF ADDITIONAL X-OVERS AT BELGHARIA Progress: Nil Remarks : Detail estimate under preparation.