

**Status of ongoing works under PH-16 as on 13.09.2022**

(Rs. in Cr.)

SN	Year of Sanction	PB Item (PB, LB, DRM)	Division	Name of Work	Executing Agency	Allocation	Last Sanc Cost	Current Cost	Expenditure during 2022-2023	Outlay Provided for 2022-2023	Expenditure upto date	TDC	progress (%)	Remarks
1	2007-2008	LB-1	ASN	DGR - Provision of crossover ex Dn-II to Goods shed main line as well as UTCL line for direction movement of train without blocking Dn Loops.	DRM/ASN	Cap.	0.60	0.60	0.00	0.00	0.44	31/08/2022	58	Work will be commissioned along with extension of DGR Up & Dn loop. Engg + TRD : Tender awarded. Work is in progress
2	2009-2010	LB-2	ASN	Durgapur - Provision of one cross over from Dn line-II to Dn line-I at the Home signal for reception of trains from Dn line-II to Common Loop.	DRM/ASN	DF(3)	0.86	0.86	0.00	0.00	0.16	30/09/2022	20	Work Combined with PB-59 of 20-21 and LB- 1 of 19-20 Technology of interlocking proposed for up-gradation from PI to EI. Accordingly Estt. has been revised, vetted and under compliance with Divn. A/c
3	2009-2010	LB-3	ASN	Jasidih & Madhupur - Extension of Goods shed line to 20 mts. with provision of a x-over and starter signal at MDP	DRM/ASN	Cap.	1.25	1.25	0.00	0.00	0.24	Completed	100	Work completed. Recommended for deletion. Work is in progress
4	2010-2011	PB-52	ASN	Mankar - Addl. loop	DRM/ASN	Cap., Cap(Bonds), EBR(S)	3.43	2.71	0.00	0.0001	1.49	Completed	100	 Work completed.
5	2011-2012	PB-59	ASN	Durgapur - Extension of up & down loops	DRM/ASN	DF(3), RRSK	6.52	10.29	0.10	0.0001	2.80	31/03/2023	60	Engg. - Work is in progress ,S&T :- Technology of interlocking proposed for up-gradation from PI to EI. Accordingly Estt. has been revised, vetted at Division and sent to HQ with compliance of HQ. accounts observation. Elec(G) -Work completed.
6	2011-2012	PB-56	ASN	Sitarampur - Remodelling of Yard	DRM/ASN	DF(3),RRSK ,EBR(S)	22.35	21.35	0.00	0.0001	8.74	Completed	100	All work completed. Final bill passed. Recommended for deletion. 
7	2012-2013	PB-61	ASN	Andal-Sainthia - Broad gauge bypass line with direct connection from quadruple line to branch line (2.565 km)	CAO (CON) /ER	Cap.,EBR(S)	97.54	11.19	0.00	0.1000	8.31		7	Appointment of competent authority for land acquisition by State Government is still awaited.
8	2012-2013	PB-63	ASN	Andal - Conversion of down line No.2 into common loop	DRM/ ASN	DF(3),RRSK ,EBR(S)	12.26	14.47	0.09	5.00	2.13	30/11/2022	50	Work is in progress.
9	2014-2015	LB-4	ASN	Replacement of old signalling gears of Damagoria Branch Line.	DRM/ ASN	DRF	0.95	0.95	0.00	0.95	0.01	31/12/2022	10	Work is in progress.
10	2015-2016	LB-5	ASN	Shunt signals at VDS.	DRM/ ASN	DF(3)	0.41	0.41	0.00	0.00	0.03	Completed	100	S&T- Work physically completed. Final variation in process.

11	2015-2016	LB-6	ASN	Provision of Starter Signals over Shunt Signals in all RCD Lines at Ukhra.	DRM/ ASN	Cap.,EBR(S)	0.93	0.93	0.02	0.00	0.72	Completed	100	Engg :- work completed. Financial liability cleared. S&T:- Work physically completed. Final variation vetted. Final bill will be submitted. Elect (G): Work completed. Final bill paid.	
12	2018-2019	UW	ASN	Capacity augmentation over STN-JAJ section.	CAO (CON) / ER	DF(3)	41.97	41.97	0.00	0.0001	0.00	Not fixed	0	Yard remodelling of two stations Shankarpur & Mathurapur (one add. Loop each) DPR under process.	
13	2019-2020	UW	ASN	Guard's Repeater at 40 stations in Asansol Division.	DRM/ ASN	RRSK	0.83	0.83	0.00	0.15	0.54	31/10/2022	30	S&T:-LOA issued on 21.09.2020. Work in progress.	
14	2020-2021	UW	ASN	Construction of a new bye-pass line at Jasidih against PB item no. 75/2018-19 (67/2020-21).	CAO (CON) / ER	Cap.	293.67	293.67	2.69	10.00	14.69		0	DPR sanctioned by Rly bd on 09.09.19. Long-section plan appr. Land acquisition- Whole pvt. land 6.91 acre acquired. Govt. land 0.406 acres under process.	
15	2020-2021	UW	ASN	Provision of Shunt signal at Simuttalla.	DRM/ ASN	Cap.	0.60	0.60	0.00	0.15	0.18	31/10/2022	2	10	Work is in progress
16	2020-2021	UW	ASN	New P.I. Cabin with signal panel at Tulsitnar.	DRM/ ASN	DF(3)	0.55	0.55	0.04	0.30	0.09	30/11/2022	50	Engg: Work done upto roof level . Roof casting completed. Finishing work and other ancillary work are in progress. Elect: 20% work progress . S&T: LOA issued on 23.11.2021.	
17	2020-2021	DRM	ASN	ASN DIVN:-Procurement of CMS at Sitarampur, Raniganj, Deoghar and Dumka station.	DRM/ ASN	DRF,DF(3)	0.20	0.20	0.00	0.00	0.17	Completed	100	S&T: 100% work completed. Final bill to be paid.	
18	2021-2022	UW	ASN	Kunuri - Provision of goods shed.	DRM/ ASN	Cap.,DF(3)	13.29	13.29	0.01	0.00	0.01			Estimate sanctioned. LOA issued. Work started. And Good Shed Wall has been completed.Work in progress.	
19	2021-2022	UW	ASN	Remodelling Mugma Station/Yard.	DRM/ ASN	DF(3)	0.91	0.91	0.00	0.20	0.00	31/03/2023	3	0	Engg: Drawing and Estimate under preparation.
20	2021-2022	UW	ASN	Remodelling of signal interlocking of Kalubathan Station/Yard.	DRM/ ASN	DF(3)	0.71	0.71	0.00	0.30	0.00	31/03/2023	0	Plan and Estt. under preparation. S&T: Estimate under preparation.	
21	2021-2022	UW	ASN	Routes of Starter signals no. 79/81 for GRD line.	DRM/ ASN	DF(3)	0.16	0.16	0.00	0.08	0.00	31/03/2023	0	Plan and Estt. under preparation. S&T: Estimate sanctioned. Tender will be floated. Relay room extension required.	
22	2021-2022	UW	ASN	Conversion of Bodma Block Hut between Chittaranjan – Jamtara into Intermediate Block Post with the elimination of L.C.Gate no. 7/Spl. after ROB.	DRM/ ASN	Cap.,DF(3)	1.92	1.92	0.00	0.00	0.00	31/10/2023	0	Estt.Under preparation New Relay room required, Civil estimate to be submitted by Engg.	
23	2021-2022	UW	ASN	Rearrangement of signalling gears at Barakar.	DRM/ ASN	Cap.,RRSK	1.14	1.14	0.00	0.31	0.00	31/03/2023	3	0	S&T: Estimate sanctioned. Tender will be floated.
24	2013-2014	PB-64	HWH	Howrah - Extension of platform No.10-11 & 12-13 for accommodating longer length train	CPM/GSU/ HWH	DF(3), RRSK	12.33	16.71	0.00	4.50	8.56	31/12/2023	15	For the execution of the work of Howrah - Extension of platform No.10-11 & 12-13 for accommodating longer length train, A work of modification in RRI has been sanctioned. ESP is under finalization. Work in progress.	

25	2008-2009	PB-48	HWH	Pakur, Tilvita & Kotalpukur - Development of freight & passenger train handling facilities	CAO(CON)/ER	DF(3),RRSK,EBR(S)	12.33	16.71	0.00	4.50	8.56	30/09/2022	90	Pakur- 3 nos. marshalling lines 4, 5 & 6 extended. Construction of new Central EI building and extension for Relay room in East, West & Y- cabins completed. S& T- Work is in progress.
26	2010-2011	PB-54	HWH	Belur - Bybass connection for direct movement of electrical multiple unit trains from Bardhaman / Bandel to Belur Math	DRM/HWH	DF(3),RRSK,EBR(S)	17.87	17.87	0.00	4.00	12.19	28/02/2023	90	Bridge portion over north tank completed. Platform constructed.
27	2011-2012	LB-7	HWH	Construction of new 50 bedded Running Room at Katwa with the provision of Reading Room and Meditation Room. Phase-I - 30 bed, Phase-II - 20 bed	DRM/HWH	DF(3)	1.10	1.10	0.00	0.00	0.88	Completed	100	Physically work completed. Final bill paid. Final bill of Elec(G) paid. May be proposed for deletion.
28	2016-2017	LB-8	HWH	Provision of OHE at DLI end of TKPR Coaching Yard (Ph-II)	DRM/HWH	DF(3)	0.38	0.38	0.06	0.00	0.37	31/12/2022	85	TRD: 40 Nos foundation work done till date. Wiring of Line No. 4(130 Mtr.) and Line No. 5 (270 Mtr.) at DLI of TKPR Coaching Complex has been completed. Work is in progress. □
29	2017-2018	PB-65	HWH	Bandel - Improvement of goods shed	DRM/HWH	DF(3)	4.16	4.16	0.29	1.08	2.88	31/08/2022	80	Work is in progress.
30	2017-2018	DRM	HWH	Provision of Guard's Repeater at DHAE,RIS & LLH station.	DRM/HWH	DF(3)	0.10	0.10	0.00	0.00	0.09	Completed	100	Work completed. The physical and financial liabilities have been completed in all respect. Work is to be deleted.
31	2017-2018	LB-9	HWH	Balance work for construction of 30 bedded running room at TAK & PKR and provn. of crew lobby and rest room with provn. of air conditioning machine.	DRM/HWH	RRSK,EBR(S)	1.42	1.42	0.00	0.00	1.01	30/09/2022	85	PKR- Work completed. Final bill paid. Electrical bill due. TAK - Work is in progress.
32	2017-2018	LB10	HWH	Renovation & up-gradation including Air conditioning of existing running rooms at BDC, KWAE Stn.	DRM/HWH	RRSK,EBR(S)	1.62	1.62	0.07	0.00	1.57	Completed	100	Work completed physically. Final bill due.
33	2017-2018	LB-11	HWH	Improvement of Yard lighting by High Mast Tower and LED light fittings over HWH Divn.	DRM/HWH	RRSK,EBR(S)	2.06	2.06	0.20	0.00	1.33	Completed	100	Work physically completed . Final bill paid.
34	2018-2019	DRM	HWH	Cess making , removal of Points & crossings etc. in connection with making passenger avoiding line passenger fit.	DRM/HWH	RRSK	0.54	0.54	0.00	0.00	0.00	31/12/2022	0	ESP Approved. Detail estimate is under preparation.
35	2020-2021	DRM	HWH	Howrah--Provision of integration of Electronic Weighbridge at Howrah goods with FOIS.	DRM/HWH	DRF	0.05	0.05	0.00	0.00	0.05	Completed	100	Work completed physically and financially. May be processed for deletion from list of IRPSM
36	2020-2021	DRM	HWH	Provision of FOIS network connectivity for Weigh Bridge at RPH, KLP, HRNS, PKR, RJG and DKAE .	DRM/HWH	DRF	0.45	0.45	0.00	0.31	0.00	30/09/2022	5	Work is in progress, Fibre Connectivity is under progress. KLP Station is pending.

37	2021-2022	UW	HWH	Howrah - Installation & commissioning of new RRI indoor & outdoor equipment	CSTE/PRO JECT	RRSK	37.43	37.43	0.00	0.50	0.00		0	Detailed estimate under preparation.
38	2021-2022	PB-72	HWH	Dankuni - Construction of new coaching terminal	CAO(CON)/ ER	Cap.	439.51	439.51	0.00	21.04	0.20		0	Detailed estimate is under preparation.
39	2021-2022	UW	HWH	Dainhat - Construction of loading and unloading platform for development of goods shed. at Dainhat station.	DRM/HWH	Cap.,DF(3)	4.63	4.63	0.00	0.00	0.00		0	Detail estimate is prepared and sent to associate finance for vetting on 25/05/2022. Tender will be called after vetting of detailed estimate. ESP & GAD are under preparation. TDC not yet fixed.
40	2021-2022	UW	HWH	Jaugram - Construction of platform by the side of Up HBC by dismantling and relocating the existing Up Loop.	CPM/GSU/ HWH	Cap.,DF(3)	9.43	9.43	0.00	0.00	0.00		0	Detailed estimate under preparation. TDC not yet fixed. ESP is under preparataion.
41	2009-2010	PB-50	MLD	Jamalpur - Remodelling of yard and extension of platform No.2 & 3 for 24 coaches	DRM/ MLDT	DRF,RRSK, EBR(S)	5.61	5.61	0.00	0.00	3.66	Completed	100	The work completed. Final bill paid.
42	2010-2011	LB-13	MLD	MLDT Divn. - Conversion of line no 4 into common loop at Tildanga station.	DRM/ MLDT	DF(3)	0.39	0.39	0.00	0.00	0.10	Completed	100	Engg & Electric work completed & Final bill paid. S&T - NI completed on 03.04.2022 physical progress 100%. Final bill for 960 ths. due to clear the liability.
43	2011-2012	LB-	MLD	Extension of Dn loop line to addomodate full goods train length at Jamirghata	DRM/ MLDT	DF(3)	0.97	0.97	0.00	0.00	0.06	Completed	0	Engg work could not be completed due to site constraint. Work has already been deleted from LB 21-22. Recommended for deletion.
44	2016-2017	LB-14	MLD	Provision of proper isolation in reception cum despatch yard of line no 12 at Malda Town Station.	DRM/ MLDT	DF(3)	0.78	0.78	0.00	0.00	0.04	31/03/2022	0	Work proposed for dropping after clearing electrical liability of Rs 50 thou
45	2018-2019	LB-15	MLD	Air Conditioning of Running room at Sahibganj over Malda Division.	DRM/ MLDT	RRSK, EBR(S)	0.53	0.53	0.00	0.00	0.46	Completed	100	Work completed and Final bill of Rs. 159 thousand is due.
46	2020-2021	UW	MLD	Illumination of Good & freight yard at different location over Malda Division.	DRM/ MLDT	DF(3)	2.53	2.53	0.00	0.00	0.00	31/03/2023	0	Details estimate sanctioned. Re tender opened on 04.03.2021. LOA issued. Work is in progress.
47	2020-2021	UW	MLD	Improvement of goods shed approach road, wharf, amenities to goods shed labour, material shelter etc at MLDT &GZM Goods shed.	CPM/GS/ MLDT	Cap.,DF(3)	7.60	7.60	1.95	4.99	2.35	31/12/2022	65	Tender for shed and road work has been finalized. Out of 3 shed at GZM, 03 shed completed, 840 mtr Road work at MLDT completed. Work is in progress.
48	2020-2021	DRM	MLD	Telecom Work in connection with the main work Provision of CMS at GALE,MGLE,BHW,TDLE,CLG & HSDA.	DRM/ MLDT	RRSK	0.16	0.16	0.00	0.00	0.02	31/03/2023	10	Work is in progress.
49	2020-2021	DRM	MLD	Proposal for extension of Line no.3 of Bakudi quarry siding by 250 mts. and Line No.1 by 80 mts., and un-spike of crossover point no. T-3	DRM/ MLDT	DRF	0.37	0.37	0.06	0.30	0.06	31/07/2022	100	Work physically completed.

50	2021-2022	UW	MLD	Malda Town - Stabling facilities for coaching trains.	CPM/GS/MLDT	DF(3)	24.86	24.86	0.00	0.00	0.00		0	Estimate is under preparation.
51	2021-2022	UW	MLD	Yard remodeling of Jamirghata with provision of New Station Building in replacement of existing building.	CPM/GS/MLDT	DRF	9.44	9.44	1.72	2.00	1.72		0	Detailed estimate sanctioned. Plan under preparation.Tender under process.
52	2021-2022	UW	MLD	Malda Town~~Direct reception facility of Goods train from Line no. 13 to 21 from both ends at Malda Town station"	CPM/GS/MLDT	Cap.,DF(3)	24.19	24.19	0.00	0.00	0.00		0	Plan under divisional signature and estimate under preparation.
53	2021-2022	UW	MLD	Karamtola - Provision of Rail Level KACHHA loading wharf beside Loading line no 4 at Karamtola station in SBG-BGP section.	DRM/MLDT	Cap.,DF(3)	1.70	1.70	0.38	0.00	0.38		75	Work is in progress .
54	2021-2022	UW	MLD	Yard remodeling of Masudan(MSDN) and Gangania(GNNA) stations with REPLACEMENT OF EXISTING PI WITH PROVISION OF IBH.	DRM/MLDT	DRF	2.50	2.50	0.48	2.00	0.48		0	Detailed Estimate sanctioned. Work is in progress.
55	2007-2008	PB-47	SDAH	Belgharia-Naihati - Automatic signalling system of quadruple line (C-route)	CPM/GS/MLDT	DF(3),RRSK,EBR(S)	37.03	80.67	0.00	7.00	38.45	Completed	100	Work completed.
56	2009-2010	PB-49	SDAH	Kankinara-Naihati - 4th passenger line by conversion of 1 up goods line with platform facilities at Kakinara	CAO(CON)/ER	DF(3),RRSK,EBR(S)	42.58	51.43	0.44	2.50	41.72	Completed	100	Work completed.
57	2010-2011	PB-51	SDAH	Sealdah Division - Running of 12-coach electrical multiple unit trains on circular railway	DRM/SDAH	DF(3),RRSK,EBR(S)	6.47	6.47	0.00	0.00	4.72	Completed	100	Works completed Final bill cleared. Marked for deletion. □
58	2011-2012	PB-57	SDAH	Dum Dum Jn. - Flyover to improve passage of goods & mail/express trains	CAO(CON)/ER	Cap.,Cap(Bonds),EBR(S)	190.54	142.79	0.00	0.05	15.98		10	Site constraint and existence of encroachments.
59	2011-2012	LB-16	SDAH	Stabling of 15 coaches EMU rake at Bongaon Jn.	DRM/SDAH	DF(3)	1.95	1.95	0.00	0.00	0.64	31/10/2022	90	Work is in progress. Fresh CRS application to be submitted.□ □
60	2016-2017	LB-17	SDAH	Barasat - Provision of slot system for PF nomination at Barasat North Cabin instead of PF Dy.SS	DRM/SDAH	DF(3)	0.69	0.69	0.00	0.00	0.36	Completed	100	Work completed . □ Work completed .Marked for deletion.□ □
61	2017-2018	DRM	SDAH	Barrackpore- Enhancement of CSR of Common Loop at BP	DRM/SDAH	DF(3)	0.10	0.10	0.00	0.00	0.04	Completed	100	Work completed. Financial liability pending.□
62	2017-2018	LB-18	SDAH	Sealdah~~Provision of 750 volt Charging system for LHB coaches.	DRM/SDAH	DF(3)	1.30	1.30	0.00	0.00	1.00	Completed	100	Work physically completed. Financial Progress 90%. Final variation under process. □ □

63	2018-2019	UW	SDAH	Gede--Proposal for Yard remodelling work with new PI building at Gede to accommodate full length goods rake.(PB-76)	CSTE/PROJECT	DF(3)	12.30	12.30	2.03	3.00	4.89	Completed	100	Work commissioned on 28.03.2022.
64	2018-2019	LB	SDAH	Provision of Air Conditioning of Guard & Driver Rest Room remaining places (except SDAH & DDJ)	DRM/SDAH	RRSK, EBR(S)	1.41	1.41	0.00	0.00	1.06	Completed	100	Work completed . Final liabilities is to cleared.
65	2019-2020	UW	SDAH	Ranaghat jn. - Ranaghat- Proposal for enhancement of CSR of Line no.4 to accommodate full rake length goods train.	DRM/SDAH	DF(3), RRSK	0.42	0.42	0.00	0.00	0.00	31/12/2022	0	Estimate is under finalization
66	2020-2021	DRM	SDAH	Proposal for Removal of OHE mast infringements on Up & Dn line of BLN-KBGB section to raise the sectional speed .	DRM/SDAH	Cap.	0.79	0.79	0.10	0.00	0.12	30/09/2022	25	Work is under progress.[] [] []
67	2021-2022	UW	SDAH	At NACC - Renovation of wharf in between line no. 8 & 9, 9 & 10 (thoroughly) & by the side of line no. 10 (thoroughly including yard)	DRM/SDAH	Cap.,DF(3)	5.35	5.35	0.00	0.00	0.00	31/03/2023	0	Tender is under finalization.
68	2021-2022	UW	SDAH	Construction of loading & unloading Platform for development of goods shed at Dhubulia in Ranaghat- Lalgola section	DRM/SDAH	Cap.	2.48	2.48	0.00	2.00	0.00	31/05/2023	0	Work is in progress.
69	2021-2022	UW	SDAH	Aranghata - Provision of Up loop beside Up Line at Aranghata.	DRM/SDAH	DF(3)	5.48	5.48	0.00	0.00	0.00	31/05/2023	0	Detailed estimate under preparation. Land constraint at site.
70	2021-2022	UW	SDAH	SDAH ( Main ) : Proposal for re-modelling of SDAH yard to accommodate 12 Coaches of EMU Rakes on PF Nos. 2, 3, 4 & 5.	CPM/GS/SDAH	Cap.,DF(3)	12.39	12.39	0.00	0.00	0.00	31/03/2023	0	Detailed estimate sanctioned. ESP approved.
71	2021-2022	UW	SDAH	Construction of loading & unloading Platform for development of goods shed at Murshidabad in Ranaghat-Lalgola section	CPM/GS/SDAH	Cap.	8.95	8.95	0.00	3.00	0.00	31/05/2023	0	Detail estimate sanctioned, tender floated, to be open on 30.08.2022.
72	2021-2022	UW	SDAH	Bangaon jn.--At BNJ- Repairs to damaged, undulated & depressed road surface of goods wharf and approach with all other ancillary works.	DRM/SDAH	Cap.,DF(3)	2.82	2.82	0.00	0.00	0.00	28/02/2023	0	Contract Awarded on 02/09/2022. Work to start soon
73	2021-2022	UW	SDAH	Cossimbazar - Proposal for Infrastructural Improvement works at CSZ Goods Shed under the jurisdiction of Sr.DEN/III/SDAH.	DRM/SDAH	Cap.,DF(3)	1.33	1.33	0.00	0.00	0.00	31/05/2023	0	Identified for development in PPP Mode. []

74	2021-2022	UW	SDAH	Krishnanagar city - Proposal for Infrastructural Improvement works at KNJ Goods Shed under the jurisdiction of Sr.DEN/III/SDAH.	DRM/SDAH	Cap.,DF(3)	1.71	1.71	0.00	0.00	0.00	31/05/2023	0	It is identified for development in PPP mode.
----	-----------	----	------	---	----------	------------	------	------	------	------	------	------------	---	---