

Current status of ongoing works under PH-16 as on 11.05.2026

(Rs. In thou.)

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
1	2013-2014	Howrah	Howrah - Extension of platform No.10-11 & 12-13 for accommodating longer length train	DRM/HWH	DF(3),RRSK	175971			5611	170360	31/10/2026	10	Sr.DEN/HQ/HWH : Scope- Extension of Platform No 10-11 for length of 168 m & 12-13 for 119 m.Extension of Platform to be done only after HWH RRI & Yard remodeling, which is separate sanctioned & being executed by CSTE (Projects). HWH RRI & Yard remodeling is yet to be started. Work to be done after yard remodeling. Revised estimate is under account vetting. SrDEE TRD/HWH : Work has been merged with HWH New RRI work.
2	2025-2026		Provision of ACs in Panel Rooms at 24 locations over Eastern Railway.	COM/ER	Cap.	13764		0	0	13764			D/E under preparation.
3	2007-2008	Asansol	DGR - Provision of crossover ex Dn-II to Goods shed main line as well as UTCL line for direction movement of train without blocking Dn Loops.	DRM/ASN	Cap.	5995			4356	1644	Completed	100	Work completed. Work will be proposed for deletion.
4	2009-2010	Asansol	Durgapur - Provision of one cross over from Dn line-II to Dn line-I at the Home signal for reception of trains from Dn line-II to Common Loop.	DRM/ASN	Cap.,DF(3)	8640			1560	7080	Completed	100	Work completed. Work will be proposed for deletion.
5	2011-2012	Asansol	Durgapur - Extension of up & down loops	DRM/ASN	DF(3),RRSK	54300			42114	60761	Completed	100	Work completed. Work will be proposed for deletion.
6	2012-2013	Asansol	Andal-Sainthia - Broad gauge bypass line with direct connection from quadruple line to branch line (2.565 km)	CAO(CON)	Cap.,EBR(S)	1495100	0	58500	294539	1142061	31/03/2027	14	Complete Pvt. land has been acquired..Perpetual transfer of 0.145 Acre of Govt. land in Babuiole Mouza was received from ADM(LR), Paschim Bardhaman. The same was forwarded to HQ for payment.and returned by HQ Accounts Department demanding the calculation sheet. Accordingly, competent authority vide letter dt.18.08.25 & 09.01.26has been requested to provide the same. Reply awaited. EPC contract for combined Engg/S&T/Elec awarded on 02.12.24. Permission for felling of trees obtained on 10.03.25. Tree felling completed. Plantation work completed. Earthwork started from 16.05.25. Minor br. No.2F,3F-Raft Completed, 5F- Excavation done. 6F – PCC completed. EI/Hut 1 ,2 & gate lodge – work in progress. Drawings: Scope - 01 ROR, 01 Maj Br. & 14 Minor bridges. GAD of ROR: Approved by HQ/C on 18.08.25, approved by CBE on 16.10.25. GAD of Major Bridge: Submitted by Agency on 19.12.25 after compliance. GAD of minor bridges: 4 nos. GAD approved. GAD of EI bldg./EI Hut approved (5 nos.).

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
7	2018-2019	Asansol	Capacity augmentation over STN-JAJ section.	CAO(CON)	Cap.,DF(3)	499423	0	0	342749	156674	31/03/2026	84	There are 2 stations involved in above work Sankarpur & Mathurapur. ESP of Mathurapur and Shankarpur approved. SIP of Mathurapur&Shankarpur approved. LOA for civil works issued on 25.08.23. Work at Sankarpur completed. NI at Mathurapur planned on 17.05.2026 (D Day). EI building at Mathurapur completed. 5/5 Nos Minor bridge. completed. Miscellaneous works in progress.
8	2020-2021	Asansol	Construction of a new bye-pass line at Jasidih against PB item no. 75/2018-19 (67/2020-21).	CAO(CON)	Cap.	2936700	0	0	1004419	1932281	30/03/2026	49	Progress: 2.49/2.50 Lm3 earthwork done. 8/8 no. minor br. done. ROB B2: Completed. ROB B3: Completed. LHS 3A: Completed. RUB No. 2: Completed (Deck slab casting done). RUR B-1: Completed. Trough wall - 4678/5815m3. Deoghar EI Bdg: Completed. Rohini: EI Bdg- Completed. Stone dust blanketing: 10950m3/15000m3 done. Ballasting: 5800/10000m3 done. Linking of track: 2050m/5000m done. SSP Building: Completed. Rock cutting(soft+hard): Completed. Formation ready in length: 3330/4900m. 1100m Earth top completed for blanketing work. Tender Status: LOA issued on 12.09.23 in favour of M/s. Hardev Construction Pvt. Ltd. RCC : Approved. SWR : Approved for DGHR & KBQ link. Bridge Drawings : All Bridge Drawings approved. CRS Application : Submitted on 04.08.2025. Next Milestone to be achieved: NI of Deoghar Link Cabin & Kumrabad Rohini. S&T- 90% work completed. TRD- 20% Work completed.
9	2021-2022	Asansol	Remodelling Mugma Station/Yard.	DRM/ASN	DF(3)	13118	0	0	5857	7261	30/07/2026	45	LOA-27.03.23 * Preparatory work including formation, cable laying and outdoor works in progress. * NI for the work is planned along with upcoming OMBESCO siding taking off from MUGMA yard. * ESP for siding under approval. Station ESP approved on 30.05.25 from HQ. S&T- S&T work will be commissioned along with GCT work (Om Besco siding at Mugma). * Pre NI work is in progress. * NI is being planned in May 2026
10	2021-2022	Asansol	Remodelling of signal interlocking of Kalubathan Station/Yard.	DRM/ASN	DF(3)	7050	0	0	5894	1156	31/10/2025	97	Engg.-Work completed. Financial liabilities cleared from engg. Work will be proposed for deletion.
11	2021-2022	Asansol	Routes of Starter signals no. 79/81 for GRD line.	DRM/ASN	DF(3)	1613	0	0	827	1534	31/10/2025	89	Work completed Final variation & bill under process.
12	2021-2022	Asansol	Conversion of Bodma Block Hut between Chittaranjan – Jamtara into Intermediate Block Post with the elimination of L.C.Gate no. 7/Spl. after ROB.	DRM/ASN	Cap.,DF(3)	19231	0	0	14501	4730	30/08/2025	95	Work completed Final variation & bill under process.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
13	2021-2022	Asansol	Rearrangement of signalling gears at Barakar.	DRM/ASN	Cap.,RRSK	10752	0	0	10742	10	30/07/2026	50	Work in progress
14	2023-2024	Asansol	ASN DIVN :Provision of safety fencing on Andal- Sainthia section . Total-17 Km (Both side of track) under AEN/2/UDL	DRM/ASN	Cap.	72402	0	0	69856	2546	30/04/2026	92	Work completed ,final variation under process.
15	2023-2024	Asansol	Provision of pathway at different locations of DGR - ASN Section to maximize Line Capacity Utilization.	DRM/ASN	Cap.	24903	0	0	22273	2630	31/05/2026	80	Work completed at DGR, DCOP & PAN Work in progress at ASN (9 nos pathway completed) Work under progress at ASN.
16	2023-2024	Asansol	Provision of pathway at different locations of UDL - SNT Section to maximize Line Capacity Utilization.	DRM/ASN	Cap.	24903	0	0	8845	16058	20/05/2026	75	Work completed at CPLE At UKA one pathway completed.At PAW in between line 6&7 work in progress.
17	2023-2024	Asansol	Replacement of hump compressors at Hump Cabin of Marshalling Yard/Andal with better illumination for round-the-clock working.	DRM/ASN	Cap.	12665	0	0	2607	10058	31/05/2026	80	Engg-LOA issued on 19.09.25 02nos. compressor installed out of 03.LOA issued for 3rd compressor. Purchase order issued.
18	2024-2025	Asansol	ASN DIVN :Provision of safety fencing on STN-JAJ section . Total-265 Km (Both side of track) under SR.DEN/2/ASN.	DRM/ASN	Cap.	1158100	0	0	0	1158100			Engg.-TC under finalization. S&T-Revised estimate vetted and sent to HQ.
19	2024-2025	Asansol	Remodelling of MDP Station Yard with additional passenger platform	CAO(CON)	Cap.	464642	0	0	0	464642		0	Work allotted to ER/Con in October 2024. ESP approved by division and HQ/C. Under compliance of HQ/ER observations. Detail estimate prepared sent to accounts for vetting. The combined cost exceeded 50 Cr. Under review for cost reduction. ESP is under Approval
20	2024-2025	Asansol	DUMKA - Remodelling of station-yard-goods shed.	CAO(CON)	Cap.	374541		0	0	374541		0	Revised Detailed Estimate for Civil Engg. submitted to HQ through E-office on 17.11.2025. Observations raised by Accounts Dept. on 29.01.2026 has been complied and resubmitted to HQ on 14.02.2026. Account Dept. again raised observations on 19.03.2026 and resubmitted through e-Office on 28.03.2026 after compliance of observations. Observation shared by CPDE office on 27.02.2026 and marked to HQ on 11.03.2026 for Dumka Station Yard (Master Plan). Again, comments received from HQ on 25.03.2026. Compliance done and resubmitted on 26.03.2026. The ESP sent for review and consent of CTPM/ER on 27.03.2026 before approval of CPDE/ER.
21	2024-2025	Asansol	MNAE- Remodelling of Mankar station yard lines.	CAO(CON)	Cap.	381025		0	0	381025			Work allotted to ER/Con in March 2025. Total cost of this project Rs.38.10 Cr. ESP is approved by Division on 13.04.25 and approved by HQ. At present is under approval of CE P&D office. Detailed Civil Engg. Estimate sent to HQ/Con on 15.07.25. Tender is to be called after submission of CRS application.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
22	2024-2025	Asansol	Up Loop at Tulsitanr.	CAO/CON/RSP	Cap.	152415		0	0	152415		0	Detailed estimate sanctioned. ESP after " No comments " done by HQ sent to HQ for approval. Civil :Tender awarded. LOA issued on 29.01.26 Elect (G) : Tender invited and under finalization.
23	2024-2025	Asansol	Chhota Ambona - Provision of Up 2nd Loop.	CAO/CON/RSP	Cap.	234253		0	0	234253		0	Detailed estimate sanctioned. ESP finalised. Civil : Tender awarded. LOA issued on 29.01.26 Elect (G) : Elect (G) : Tender invited and under finalization.
24	2024-2025	Asansol	TOP - Remodelling of Station Yard with direct reception/dispatch facilities to/from DD-2.	CAO/CON/RSP	Cap.	190053		0	0	190053		0	Detailed estimate sanctioned. ESP finalized. Civil : Tender awarded. LOA issued on 29.01.26 Elect (G) : Elect (G) : Tender invited and under finalization.
25	2024-2025	Asansol	Full - Length loop with isolation at Sonachara.	CAO/CON/RSP	Cap.	159967		0	0	159967		0	Detailed estimate sanctioned. ESP finalised. Civil : Tender awarded. LOA issued on 29.01.26 Elect (G) : Elect (G) : Tender invited and under finalization.
26	2024-2025	Asansol	Goods Shed at New Madanpur.	CAO/CON/RSP	Cap.	433190		0	48	433142			Detailed estimate sanctioned. ESP finalised. Tender awarded. LOA issued on 01.12.2025
27	2024-2025	Asansol	OHE work in connection with removal of infringements for operation of higher MMD transportation products including DSDC.	DRM/ASN	Cap.	54204	0	0	19663	34541	31/05/2026	50	LOA issued to Prakash Enterprise, Jailpaiguri on 17.03.20225. Physical Progress: Foundation work completed, 40 nos. Mast erection done, 60 no. C/A work done, and work in progress. Financial Progress: 1st on A/c bill passed of Rs.1,96,63,029/-.
28	2024-2025	Asansol	ASN DIVN: Regrading work at BDME with extension of Bridge No.13.	DRM/ASN	Cap.	92683	0	0	26493	66190	22/07/2026	50	LOA : 06.01.25. Work of regrading has been completed. Drawing for extension of bridge is approved. TRD-Work completed and final bill passed.
29	2024-2025	Asansol	Provision of Guard repeater/starter indicator.	DRM/ASN	Cap.	9796	0	0	6886	2910	31/05/2026	80	LOA issued on 19.08.25, 12 nos completed out of 15, work under progress .
30	2024-2025	Asansol	Extension of loop lines length over STN-JAJ section.	DRM/ASN	Cap.	149056	0	0	0	149056			Estimate vetted on 04.11.25 Extension of UP Loop at GHN and JRW is done locally. TTN , LHB approved. TRD- Detailed estimate sent to Engg. deptt. on 09.06.2025. Estimate sanctioned on 12.11.2025. Tender floated and opened on 07.04.2026. Minutes under process.
31	2024-2025	Asansol	Full-length arrangement at Jagadishpur.	DRM/ASN	Cap.	61526	0	0	0	61526			Engg-ESP approved. Estimate sanctioned on 12.11.25. Tender floated and will be open on 28.05.26 TRD-Detailed Estimate sanctioned on 12.11.2025. Tender floated and opened on 16.02.2026. Minutes under process. S&T- Detailed estimate sanctioned. Tender not floated.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
32	2024-2025	Asansol	Extension of Up reception line (Line no 16) at Barakar station yard.	DRM/ASN	Cap.	114089	0	0	0	114089			Engg.-Estimate vetted on 27.11.25. ESP approved from HQ. Tendering under process. TRD-Tender under preparation. S&T- Tender open on 10.03.26.
33	2024-2025	Asansol	Extension of Up and Dn loop lines at Kalubathan station yard.	DRM/ASN	Cap.	116835	0	0	0	116835			Engg-Estimate sanctioned 19.12.25 ESP approved. Tendering under process. TRD-Detailed Estimate sanctioned on 12.11.2025. Tender floated and opened on 16.02.2026. Minutes under process. S&T- Tender open on 09.03.26.
34	2024-2025	Asansol	Provision of full length Yard line at Chinpai (CPLE) station.	DRM/ASN	Cap.	493941	0	0	0	493941			Engg. Estimate sanctioned on 05.01.26. Proposal of tendering under process. ESP approved. TRD- Detailed estimate sent to Engg. deptt. on 09.06.2025. Estimate sanctioned on 20.01.2026. Tender under preparation. S&T- Detailed estimate sanctioned. Tender not floated.
35	2024-2025	Asansol	Provision of ORL with line no 03 & extension of HL Platform no 03 by 100 meters at STN.	DRM/ASN	Cap.	88168	0	0	0	88168			Estimate sanctioned on 05.01.26. ESP under construction dept. TRD-Detailed Estimate sanctioned on 19.12.2025. Tender floated and opened on 17.02.2025. Minutes under process. S&T- Detailed estimate sanctioned. Tender not floated.
36	2024-2025	Asansol	Dumka~~ASN DIVN : Creation of new crew lobby at Dumka.	DRM/ASN	Cap.	16149	0	0	264	15885			Engg-LOA-01.12.25.Drawing approved. S&T- Detailed estimate sanctioned. Tender under process.
37	2024-2025	Asansol	Provision of 06 IBPs to enhance Line Capacity of STN - JAJ Section.	DRM/ASN	Cap.	348799	0	0	295	348504		5	Engg-ESP approved for all IBPs.LOA issued on 05.12.25. Work under progress. TRD-Detailed Estimate sanctioned on 19.12.2025. Tender floated and opened on 17.02.2025. Minutes under process. S&T- Tender open on 13.02.26.
38	2024-2025	Asansol	Provision of Location Box at both end of the all station of Asansol Division for keeping of Safety equipments for use during exigency.	DRM/ASN	Cap.	6073			6072	1	30/04/2026	73	S&T: LOA issued on 8.5.25, work in progress. Scope: 218 nos. progress- 160 nos. handed over. Erection done 12 nos and rest work is in progress.
39	2024-2025	Asansol	Connectivity of new buffer ended coaching pit line no 03 of Asansol Up yard to line no 18 (new coaching pit line no 02)	DRM/ASN	Cap.	3700			0	3700			LOA issued on 21.10.25. Drawing approved on 29.01.26.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
40	2024-2025	Asansol	Provision of "Helmet Camera Monitoring System" at major shunting station yards.	DRM/ASN	Cap.	4986			0	4986	31/05/2026		TOD- 07.12.2025.Purchase order issued.
41	2024-2025	Asansol	ASN Div- Dust proofing, Petty repair, AC in Panel rooms, other safety related requirements.	DRM/ASN	Cap.	22000			0	22000	31/07/2026		Elec/G-LOA issued of works part. Store purchase is under process. Engg.-TC under examination.
42	2024-2025	Asansol	ASN DIV- Requirement of CC TV Cameras in different Station/yards.	DRM/ASN	Cap.	9937			0	9937			Tender opened on 07.08.2025. Under TC stage.Tender discharge on 05.03.26.Tender opened on 06.04.26.
43	2025-2026	Asansol	Extension of Jasidih by-pass line to connect with Deoghar Station.	CAO/CON/ RSP	Cap.	997000		0	0	997000			ESP under Preparation.
44	2025-2026	Asansol	Re-arrangement of Ukhra Station Yard lines.	CAO/CON/ RSP	Cap.	466376		0	0	466376			
45	2025-2026	Asansol	BSKH- Re-arrangement of Basukinath station yard lines.	CAO/CON/ RSP	Cap.	170169		0	0	170169			
46	2025-2026	Asansol	Panagarh - Remodelling of station-yard with additional loop on down.	CAO/CON/ RSP	Cap.	346672	0	0	0	346672			Joint Survey done on - 24.09.25, Joint note submitted on 10.10.25. Agency available for drg. Quotation to be opened on 12.11.25. LOA issued on 20.11.25. Surveying work under progress.
47	2025-2026	Asansol	GRMA- Re-arrangement of Ghormara station yard lines.	CAO/CON/ RSP	Cap.	174087	0	0	0	174087			Joint survey with Division completed on 26.08.25. Agency available for drg. Quotation to be opened on 12.11.25, LOA issued on 20.11.25. Letter sent to Sr DEE TRD, Sr DEE G & Dy. CPM/S&T SDAH for submission of drawings along with A4 sheet drawings on 03.10.25. ESP processed and currently under HQ Review.
48	2025-2026	Asansol	Block Station at Ishan Chandi.	CAO/CON/ RSP	Cap.	455771		0	0	455771			
49	2025-2026	Asansol	JMT- Conversion of Dn loop into common loop with extension of CSR of all four lines at Jamtara.	DRM/ASN	Cap.	282964	0	0	0	282964			Drg. and Estt. under preparation. Sub estimate submitted to Sr.DSTE
50	2025-2026	Asansol	Extension of shunting Neck at HWH end of UP yard, Andal.	DRM/ASN	Cap.	231728	0	0	0	231728			Engg.-Drawing prepared and under approval at HQ & Estimate under preparation.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
51	2025-2026	Asansol	DSEY- Extension of Shunting neck at DSEY	DRM/ASN	Cap.	5739	0	0	0	5739			Drawing and estimate under preparation.
52	2025-2026	Asansol	BCQ-Provision of an additional line adjacent to BCQ Goods Shed line.	DRM/ASN	Cap.	127322	0	0	0	127322			estimate under preparation.
53	2025-2026	Asansol	ASN RRI controlling yard remodelling work.	DRM/ASN	Cap.	493308	0	0	0	493308			Detailed estimate and drawing under survey
54	2025-2026	Asansol	Conversion of hand points into plunger lock based hand points in different yards of Asansol Division.	DRM/ASN	Cap.	1883			0	1883			Detailed estimate and drawing under preparation.
55	2008-2009	Howrah	Pakur, Tilvita & Kotalpukur - Development of freight & passenger train handling facilities	CAO(CON)	DF(3),RRSK, EBR(S)	261900			254584	34335	31/03/2024	99	The NI work was completed on 30th November 2025 , final variation and bill are in progress.
56	2010-2011	Howrah	Belur - Bybass connection for direct movement of electrical multiple unit trains from Bardhaman / Bandel to Belur Math	DRM/HWH	DF(3),RRSK, EBR(S)	145518			145517	1	31/08/2026	85	SrDEE TRD/HWH : All works related to previous site plan has been completed.Only linking with main line is remaining.Revised Estimate prepared and sent to Engg on 18.07.2025. Sr.DEN/1/HWH : The construction of Belur Math- Belur Line with LLH-Belur Math line is left, for which revised estimate is in process.
57	2021-2022	Howrah	Howrah - Installation & commissioning of new RRI indoor & outdoor equipment	CSTE/P	RRSK	669376	0	0	163764	505612	31/12/2026	10	Detailed estimate sanctioned by Railway Board. LOA of work issued to M/s A R Rail Vikas Services Private Limited on 14.11.24. Building work is in progress. SIP approved. Dispensation under GR 3.40 & GR 3.47(1) submitted to CRS & Dispensation by PCOM for 3.47(1) and 5.16 approved. RCC under preparation. Trenching work under progress.
58	2021-2022	Howrah	Dankuni - Construction of new coaching terminal	CAO(CON)	Cap.	4395100	0	1	2101	4392998		0	As per the Director/Project M/Rly Board letter, No. 2021/W2/ER/TF/DPR/01 dated 31.05.21, no expenditure can be incurred till the project is formally approved by the Railway Board. DPR will be submitted to the Railway Board after vetting from Accounts.
59	2021-2022	Howrah	Jaugram - Construction of platform by the side of Up HBC by dismantling and relocating the existing Up Loop.	CAO/CON/ RSP	Cap.,DF(3)	131796		0	110708	21088	30/11/2025	75	UP Loop and UP HBC PF completed. Electrical (G) Completed. S&T and TRD work also completed. Final bill under preparation
60	2023-2024	Howrah	Construction of safety fencing at cattle runover prone location in Howrah Division .	DRM/HWH	Cap.	76941	0	0	76941	0	31/07/2025	99	Work is physically & financially completed. No liabilities pending. Work may be deleted.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
61	2024-2025	Howrah	Howrah Division: Requirement of safety fencing in KAN-BDAG section under Sr.DEN/4/HWH for raising of sectional speed to 130 KMPH.	DRM/HWH	Cap.	949933		0	0	949933		0	Detailed estimate under HQ vetting and sanction.
62	2024-2025	Howrah	Renovation of running room to convert into Camtech design accommodation along with renovation of kitchen & toilets, gangways etc at HWH station.	DRM/HWH	Cap.	13036	0	0	8092	4944	30/09/2026	40	Sr.DEN/HQ/HWH :Work physically completed. Final Variation is under process.
63	2024-2025	Howrah	Tarakeswar - Conversion of Platform No.3 (Line No.4) as common Platform/Line	DRM/HWH	Cap.	5482	0	0	3282	2200		50	TENDER AWARDED ON 29.12.24 WORK IS ON PROGRESS
64	2024-2025	Howrah	Rampurhat - Upgradation of Running room at Rampurhat in the jurisdiction of AEN /RPH.	DRM/HWH	Cap.	11772	0	0	3693	8079	31/03/2026	99	LoA Issued 02/01/2025 . Civil work for construction of running room has been completed. Final bill paid.
65	2024-2025	Howrah	Bolpur - Running Room & Crew Booking Lobby at Bolpur.	DRM/HWH	Cap.	10587	0	0	5252	5335	30/06/2026	80	Foundation Work completed . Foundation , column , Roof slab casting done. Interior plastering , flooring , sanitary work completed. Outside painting completed.
66	2024-2025	Howrah	Pakur-Upgradation of Running room at Pakur in the jurisdiction of AEN /RPH.	DRM/HWH	Cap.	10955	0	0	1236	9719	30/06/2026	80	Work in Progress. Agency is not showing adequate progress, Terminated on 15/04/2025. Retender done . Work in progress
67	2024-2025	Howrah	Provision of PF coping wall, coping slab, earth cutting, drain, track bed etc in connection with commissioning of PF No. 24 under AEN/HQ/HWH.	DRM/HWH	Cap.	26903		0	26903	0	31/08/2025	88	New Platform length of 635 metre along with track laying completed. Final variation approved and final bill is under preparation.
68	2024-2025	Howrah	Modification of layout of Pakur Yard in connection with speed raising Over T/Outs connecting Pakur Quarry Main line	DRM/HWH	Cap.	83778	0	0	11762	72016	31/12/2025	25	LOA Issued 19/11/2024 ESP Approved in HQ. Fan Shaped Turnout Sleepers RO issued 18/02/2025, material at site, Work of T/O sleeper laying is in progress along with marking of TRD . 4 Nos P&C sleepers insertion completed out of 6 Nos. As per Opt dept work is not required . To be dropped .
69	2024-2025	Howrah	Adalpahari~~Provision of IBH at Adalpahari (Halt) Station in between RPH & Pinargaria station of HWH Divn.	DRM/HWH	Cap.	50502	0	0	6448	44054	31/08/2026	30	Sr.DEN/4/HWH : Initial tender terminated due to poor progress . Retender done and LOA issued on 19.06.25 . Building work - roof casting completed, exterior plastering in progress. SR.DSTE : 90% S&T works are completed.
70	2024-2025	Howrah	Harinsingh- Shifting of X-over point No. 53A/B at Dumka end and relocated beyond X-over point No. 54A/B for increasing CAL/CSR	DRM/HWH	Cap.	69787	0	0	37888	31899	31/07/2026	20	SDSTE/HWH : Tender awarded on 10.12.24 CRS observation of 30.03.2026, reply under process.Sr.DEN/4/HWH : Earth work , formation work , sleepers laying , subbank work completed. Only NI work balance SR.DEE(G)HWH : LOA No. 3376 dated 17.06.2025 issued to M/s ARGILEBUILD INFRA PRIVATE LIMITED-VARANASI. LOA cost is Rs.6,74,470.14/-. Electrical work has not been started due to site yet not been ready from Engineering department..SrDEE TRD/HWH : Work has been physically completed.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
71	2024-2025	Howrah	BARAMASIA~~Provision of IBH at Barmasia Station in between Sikaripara & Kurva Station of HWH Division	DRM/HWH	Cap.	50503	0	0	18491	32012	30/06/2026	25	S&T - S&T - TENDER AWARDED ON 20.12.24.20 km cable laying completed. GM Sanction submitted at HQ. Sr.DEN/4/HWH : Initial tender terminated due to poor progress . Retender done and LOA issued on 19.06.25 . Foundation work in progress
72	2024-2025	Howrah	Khana~~Shifting of ladder at HWH end to increase CSR of Up Line No.2 to accommodate full length Goods Train	DRM/HWH	Cap.	196860	0	0	125166	71694	31/08/2026	80	SR.DEN/2/HWH : Detail estimate sanctioned on 03.08.24. ESP approved on 25.11.24. LOA issued on 05/12/24. Scope of work:- Quantity of earthwork to be executed- 35000 cum (approx), Extension of bridge no 228 upto 10 m. Construction of retaining wall of 04 m ht in 150 m length. Slewing of track inside pf portion 150 m (approx). Dismantling of unused track buffer and laying of new track. Progress of work:- All work completed. Final bill & variation is under preparation.
73	2024-2025	Howrah	Construction of LHS in lieu of unauthorized tress passing location at km 46/3-5 between station PNE- KPLE in SBG Loop section in Howrah Division.	DRM/HWH	Cap.	47082	0	0	0	47082		0	As per site condition , adequate railway land is not available for approach road and desired turning radius of U trough . To be dropped
74	2024-2025	Howrah	Construction of service Building in connection with HWH Yard Remodeling with approach road and pathway under AEN/HQ/HWH	DRM/HWH	Cap.	56151	0	0	51873	4278	31/08/2026	30	1. Roof of 1st floor casting completed, 2nd floor casting completed. Brick work up to at 2nd floor completed 2. Tile work Ground, 1st, 2nd floor completed. G+3 roof casted, Finishing work in progres 3. Foundation at EI hut 1 Chandmari, Tindel bagan site completed. Plinth beam casting at both huts completed. 3. Column casting of ground floor at both huts completed. 4. Ground floor, 1st floor roof casting completed at both huts, brick work in progress, tile work in progress 7. EI hut 3 pile
75	2024-2025	Howrah	Howrah - Removal of infringement for clearing the route over HWH Division for DSDC.	DRM/HWH	Cap.	469388	0	0	3311	466077			DE prepared for AMP, TIT, MSAE, JRAE, MDSE, MBE FOB. Detailed estimate sanctioned for all FOB. GAD prepared. GAD approved. Structural drawing under progress.
76	2024-2025	Howrah	Barddhaman~~Traffic facility works at BWN	DRM/HWH	Cap.	489576	0	0	22538	467038		10	Detailed Estimate sanctioned on 19.12.24 . ESP approved on 16.12.24. Negotiation bid opened on 21.04.2025. LOA issued on 11.06.2025. Work for earth filling is in progress for extension of coaching line. Roof casting of relay room has been completed. Cable shifting by signal department is required for platform extension work at ASN end.
77	2024-2025	Howrah	Concrete pathway to be provided at BTNG beside Line No.1 for daily safe and smooth commutation of staffs.	DRM/HWH	Cap.	25781	0	0	4355	21426		5	SR.DEN/2/HWH :LOA issued on 29/05/2025. Scope of work: Total quantity of earth work required = 3000 cubic meter. Progress: Earth work has completed. WBM & slope protection work is in progress.
78	2024-2025	Howrah	Extension of Platform No. 1 at Bandel Station.	DRM/HWH	Cap.	6161	0	0	1763	4398		50	PF work completed and ancilliary work is under progress. Ancillary work is under progress. All work has been completed. Variation is under process.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
79	2024-2025	Howrah	Extension of Shunting neck at Liluah in the jurisdiction of Sr. DEN/1/HWH.	DRM/HWH	Cap.	13000	0	0	6567	6433		99	work completed. Final bill paid. All liabilities cleared. Work may be deleted.
80	2025-2026	Howrah	HARINSING~~Sikaripara~~Provision of new Block Station between HARIN SING (HRNS) & SIKARIPARA (SKIP)	CAO(CON)	Cap.	375627	0	0	0	375627		0	The ESP and detailed estimate has been prepared and is under scrutiny.The estimated cost is more than the sanctioned cost.
81	2025-2026	Howrah	Rampurhat~~Adalpahari~~Provision of New Block Station between Rampurhat (RPH) and Adalpahari (ALPD) station.	CAO(CON)	Cap.	320907	0	0	0	320907		0	Work recently awarded to this construction unit vide letter dt. 21.01.2026. Field survey and preparation of ESP complete.Combined Detailed estimate submitted to HQ.ESP submitted to HQ after signature of Division.
82	2025-2026	Howrah	BARAMASIA~~KURVA~~Provision of new Block Station between BARAMASIA (BRMA) & KURVA (KURV)	CAO(CON)	Cap.	363940	0	0	0	363940		0	Work recently awarded to this construction unit vide letter dt. 21.01.2026.ESP and detailed estimate prepared.The Estimated cost is more than the sanctioned cost.
83	2025-2026	Howrah	Noadardhal~~Prov of Long Haul Loop at NRX by extending the existing loops at both Up and Dn sides	CAO(CON)	Cap.	277000	0	0	0	277000	31/12/2026	0	Work allotted on 18.08.2025, GADs of Minor Bridges under approval at division, ESP is under approval at division, Detailed estimate observations given by accounts are under compliance
84	2025-2026	Howrah	Rampurhat~~Conversion of Pit line and Passenger Stabling line beside Dn Main line at RPH into Dn Loop -1 & Dn Loop -2	DRM/HWH	Cap.	93273	0	0	0	93273			DE prepared and sent to S&T for inclusion in main estimate vetting . Not sanctioned yet . ESP is under approval.
85	2025-2026	Howrah	Talit~~Conversion of Up DD Line at Talit into Common Loop.	DRM/HWH	Cap.	64233		0	0	64233			Detailed estimate sanction on 24.09.2025. Tender opened on 20.10.2025. LOA issued on 06.11.2025. Work is in progress.
86	2025-2026	Howrah	Dankuni~~DKAE~Traffic Facility Works	DRM/HWH	Cap.	271761	0	0	0	271761			Detailed Estimate is under preparation.
87	2025-2026	Howrah	Bolpur (Shantiniketan)~~Construction of sand hump cum retaining wall at Bolpur under the Jurisdiction of AEN/BHP	DRM/HWH	Cap.	21854		0	0	21854	30/09/2026	20	Detailed estimate sanctioned . LOA issued . Site handed over to agency . Site clearance done. S&T cables shifting done. Earth cutting work 90 % completed and other works in progress
88	2025-2026	Howrah	Provn of Long Haul Loop at CRAE by extending the existing loops at both Up and Dn sides	DRM/HWH	Cap.	296161	0	0	0	296161			Estimate prepared. Estimate under process of sanction.
89	2025-2026	Howrah	Extension of Line No.16,17,18,19 and other ancillary works at Jheel Siding Under Sr. DEN/1/HWH	DRM/HWH	Cap.	48460		0	0	48460			Detail estimate sanctioned

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
90	2025-2026	Howrah	Completion of left-over work of Common Loop at Sagardighi (SDI)	DRM/HWH	Cap.	60260	0	0	0	60260			Detailed estimate sanctioned.
91	2025-2026	Howrah	Barala~~BARALA ~~ Provision of IBH at BARALA (BAA) Station in between SAGARDIGHI (SDI) & GOSSAIN GRAM (GSGB) Station of HWH Division.	DRM/HWH	Cap.	59171	0	0	0	59171			Detailed estimate is under preparation.
92	2025-2026	Howrah	Lohapur~~LOHAPUR ~~ Provision of IBH at LOHAPUR (LAP) Station in between TAKIPUR (TKP) & MOREGRAM (MGAE) Station of HWH Division.	DRM/HWH	Cap.	57681	0	0	0	57681			DE UNDER ACCOUNT VETTING
93	2026-2027	Howrah	Kamarkundu~~ Provision of new Loop Line beside Dn HBC-2 line at Kamarkundu Station.	CAO/CON/RSP	Cap.	292681		0	0	292681			
94	2026-2027	Howrah	Provision of Hand Plunger Lock (HPL) at 219 Non Interlock Hand Points over Howrah Division	DRM/HWH	Cap.	12848	0	0	0	12848			Detailed estimate is under preparation.
95	2021-2022	Malda	Malda Town - Stabling facilities for coaching trains.	DRM/MLDT	Cap.,DF(3)	252952	0	0	174788	78164		98	S&T Tender opened on 30.12.22 and LOA issued. ESP and SIP approved. Modified ESP & SIP under approval. Work is in progress. For change of allocation head from DF3 to CAP, letter has been written to Rly. Bd. on 22.06.23. Civil work completed. Final bill under process.
96	2021-2022	Malda	Malda Town~~Direct reception facility of Goods train from Line no. 13 to 21 from both ends at Malda Town station"	DRM/MLDT	Cap.,DF(3)	254303	0	0	225232	29071	31/10/2025	84	Estt. Vetted by Finance for Rs. 25.43 Cr. EI building construction under progress. SIP Approved. RSP, RCC under preparation. Cable termination in relay room is under progress. ELECT.- 2000 W cable laying completed. HT power supply installation completed. Transformer to be proceed. AC supply for EI building completed. Wiring completed. MSDAC item not finalized yet. Addl. 2 cr. fund required for building, floating tender and store indents. civil work completed, final bill paid. Elec.(TRD) Line N
97	2022-2023	Malda	Capacity Enhancement of BARHARWA loading siding.	DRM/MLDT	Cap.	55363	0	0	48640	6723	31/01/2025	97	Civil work is completed. Final bill under process.
98	2023-2024	Malda	Proposal for two additional loading lines at KARAMTOLA station for capturing additional STONE loading to increase Rail Coefficient.	CAO/CON/RSP	Cap.	233039		0	122578	110461	23/02/2026	0	As per GM inspection on 12.04.25, scope changed to one loop with wharf of 15m wide. Divisional approval done. Currently under HQ Review. DY. CE/CON signature done as per HQ observations. SIP - Divisional Review done on 16.10.2025. Waiting for ESP approval to approve SIP. Tender Called on 15.12.25. Tender opened on 09.01.2026. LOA issued on 07.04.26. Letter regarding cable tracing was sent to division on 06.04.26.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
99	2023-2024	Malda	Kalyanpur road~~Provision of one DIRECTIONAL LOOP at KALYANPUR ROAD station.	DRM/MLDT	Cap.	72553	0	0	5993	66560	30/06/2026	22	LOA- 18.02.25. Approach road work in progress. Soil filling work in progress.
100	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in NFK-AZ, NFK-MJP section under AEN/NFK (17.2 Tr Km)	DRM/MLDT	Cap.	188502	0	0	59738	128764		90	Total Fencing work completed NFK-AZ, NFK-MJP both section.
101	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in MLDT-NFK section under AEN/MLDT (14.2 Trkm)	DRM/MLDT	Cap.	155624	0	0	88063	67561	28/02/2026	90	Total 28 km out of 28.4 km work completed.
102	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in JMP-KEUL section under AEN/L/JMP. (16 Tr Km)	DRM/MLDT	Cap.	175351	0	0	108452	66899	Completed	100	Work completed.
103	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in BGP-JMP section under AEN/L/JMP. (19 Tr Km)	DRM/MLDT	Cap.	208202	0	0	127899	80303	Completed	100	Work completed
104	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in BKSL-BGP section under AEN/BGP (7 Tr.Km)	DRM/MLDT	Cap.	76697	0	0	47827	28870	Completed	100	Work completed
105	2023-2024	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in MJP-BKSL section under AEN/SBG.(23 Tr Km)	DRM/MLDT	Cap.	252016	0	0	166124	85892	Completed	100	Work completed. Final bill in progress
106	2023-2024	Malda	Proposal for provision of two Coaching stabling Lines beside existing Shunting Neck at BGP	DRM/MLDT	Cap.	137052	0	0	15211	121841	31/05/2026	70	Engg 70% work completed. Remaining work in progress.
107	2023-2024	Malda	Mandar hill~~Hasdiha~~Provision of IBS at DANRE HALT station in between MANDARHILL - HANSDIHA Station.	DRM/MLDT	Cap.	34172	0	0	34171	1	31/07/2026	92	IBS commissioned on27.02.26. Residual work in progress. Engg work completed.
108	2023-2024	Malda	Provision of IBS at Sanjha Halt station in between Tikani - Dhauni Station	DRM/MLDT	Cap.	36449	0	0	36448	1	31/07/2026	92	IBS commissioned. Residual work in progress. Engg work completed.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
109	2023-2024	Malda	Removal of Diamond Crossing at Bonidanga Link cabin for capacity enhancement of the section.	DRM/MLDT	Cap.	40828		0	8325	32503		0	LOA 26.05.25.
110	2023-2024	Malda	Extension of Line No.1 to accommodate full Goods train & enhancement Goods train Operation at Tildanga.	DRM/MLDT	Cap.	2525	0	0	1673	852	31/08/2026	80	D/E sanctioned. After approval of competent Authority (ADRM), work done through quotation. Requisition for store purchase submitted.
111	2023-2024	Malda	Improvement of Throughput & reduction of Terminal detention by providing enhancement work of Running Room at TDLE, MGLE, GALE & BHW stations.	DRM/MLDT	Cap.	24647	0	0	22830	1817	31/12/2025	90	Engg physically work completed at TDLE, MGLE and BHW Stations. Work not feasible at GALE Station. Engg. final bill is paid on 13.11.25. Elec. & Mech. liability is pending.
112	2023-2024	Malda	Extension of Running Room of Sahibganj & Bhagalpur Railway Station.	DRM/MLDT	Cap.	27961	0	0	25630	2331		90	LOA issued, Engg work completed including Roof casting of GF Work ,2nd flooring work is in completed at BGP. Repairing, white washing, color wash painting, roof leakage, toilet renovation, verandah shed work is completed at SBG. Engg. final bill is paid.
113	2024-2025	Malda	Provision of Crossing station at KURMAHAT Halt station in between Hansdiha - Nonihat Section.	CAO/CON/ RSP	Cap.	342030	0	0	0	342030	31/08/2027	3	Detailed Estimate sanctioned. ESP & SIP approved. CRS application submitted. LOA has been issued on 03.02.2026. Cable tracing remaining at this station. Letter regarding it sent to division on 18.02.26, 06.03.26, 06.04.26.
114	2024-2025	Malda	Provision of Crossing station at GANGWARA HALT in between Hansdiha - PYHT Section.	CAO/CON/ RSP	Cap.	333123	0	0	0	333123	31/08/2027	3	Detailed Estimate sanctioned. ESP & SIP approved. CRS application submitted. LOA has been issued on 03.02.2026. Borelog details taken at bridge locations, FOB, station building & every 500M. Cable tracing remaining at this station. Letter regarding it sent to division on 18.02.26, 06.03.26, 06.04.26.
115	2024-2025	Malda	Provision of Crossing station at Ganidham Halt station in between BHAGALPUR - TIKANI Section.	CAO/CON/ RSP	Cap.	326822		0	0	326822	31/08/2027	2	Detailed Estimate sanctioned. ESP & SIP approved. CRS application submitted. LOA has been issued on 03.02.2026. Borelog details taken at bridge locations, FOB, station building & every 500M. Soil sampling done. Fencing completed. Cable tracing done and earthwork filling in progress. TDC - 31.08.2026.
116	2024-2025	Malda	Provision of Crossing station at PANJWARA ROAD HALT station in between BARAHAT - MANDARHILL Station.	CAO/CON/ RSP	Cap.	345729		0	0	345729	31/08/2027	1	Detailed Estimate sanctioned. ESP & SIP approved. CRS application submitted. LOA has been issued on 03.02.2026. Borelog details taken at bridge locations, FOB, station building & every 500M. Fencing completed. Cable tracing done and earthwork filling in progress. TDC - 31.08.2026.
117	2024-2025	Malda	FIRE protection work of Malda Control Office with Modernization work for efficient monitoring of different IT projects viz.CO.A, RTIS.FOIS , ICMS.	DRM/MLDT	Cap.	12730	0	0	3081	9649		50	Engg work Completed.
118	2024-2025	Malda	Akbarnagar~~Provision of Up DIRECTIONAL LOOP at AKBARNAGAR station.	DRM/MLDT	Cap.	76359	0	0	7487	68872	31/07/2026	10	LOA 18.02.25 , Survey with all department. Approach road work in progress.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
119	2024-2025	Malda	Provision of IBS at PUNSLA HALT station in between DHAUNI - BARAHAT Station.	DRM/MLDT	Cap.	31271	0	0	30271	1000	31/07/2026	92	IBS commissioned. Residual work in progress. Engg work completed.
120	2024-2025	Malda	Provision of Long Haul LOOP Line at Sultanganj station in Down direction.	DRM/MLDT	Cap.	162474	0	0	19640	142834		20	LOA-12.02.25, Cess dressing work & earth filling & approach road work is in progress
121	2024-2025	Malda	Bariarpur~~Provision of Up DIRECTIONAL LOOP at Bariarpur station.	DRM/MLDT	Cap.	73001	0	0	12888	60113	31/07/2026	10	LOA issued on dated 18.02.2025 Soil filling work in progress.
122	2024-2025	Malda	Construction of Pedestrian subway at Km 250/6-7 in connection with rising of sectional speed to 130 Kmph under AEN/DBG.	DRM/MLDT	Cap.	39536	0	0	13574	25962	30/06/2026	30	Launching of RCC box and slab is completed. U Approach U tough work in progress.
123	2024-2025	Malda	Construction of Pedestrian subway at Km 272/1-2 in connection with rising of sectional speed to 130 Kmph under AEN/MLDT.	DRM/MLDT	Cap.	38463	0	0	21821	16642		60	Engg work completed. Tress passing closed
124	2024-2025	Malda	Construction of Pedestrian subway at Km 260/6-7 in connection with rising of sectional speed to 130 Kmph under AEN/DBG.	DRM/MLDT	Cap.	39743	0	0	8147	31596		5	Tresspass is permanently closed. Work is not required
125	2024-2025	Malda	Construction of Pedestrian subway at Km 242/5-7 in connection with rising of sectional speed to 130 Kmph under AEN/DBG	DRM/MLDT	Cap.	39547	0	0	2096	37451	30/06/2026	30	Launching of RCC box and slab is completed. U Approach U tough work in progress.
126	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph in MLDT-NFK-TPH section under Sr.DEN-I/MLDT (38.008 km).(Phase-II)	DRM/MLDT	Cap.	418247	0	0	74209	344038		80	LOA 09.05.25 Total 63.2 KM fencing done at MLDT-NFK-TPH section out of 76 km.
127	2024-2025	Malda	Provision of Brake van siding & Engine Escape Line at Sakrigali station.	DRM/MLDT	Cap.	7840	0	0	0	7840		0	Estimate Sanctioned. S&T Re-tender opened on 30.03.2026. Now under TC.
128	2024-2025	Malda	Provision of IBS at **MAHESHI Halt** in between Akbarnagar - Sultanganj Stations.	DRM/MLDT	Cap.	47969	0	0	26217	21752	31/03/2027	45	S&T Work awarded. Payment done for part material supply. WIP. Engg - lintel casting is in progress.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
129	2024-2025	Malda	Provision of IBS in between Malda Town - Gour Malda Stations.	DRM/MLDT	Cap.	53695	0	0	12783	40912	31/03/2027	30	S&T work awarded. part Material supplied & bill paid. WIP. Engg- Plastering work is in progress.
130	2024-2025	Malda	Provision of IBS at **LAXMIPUR BHORANG Halt** in between Pirpanti - Shivanarayanpur Stations.	DRM/MLDT	Cap.	53089	0	0	29055	24034		30	S&T Tender awarded. Part Material supplied & bill paid. Final Variation vetted . Proposal for change of place of work is initiated. Engg- work stopped due to adani additional platform line work
131	2024-2025	Malda	Provision of IBS at **CHHIT MAKANDPUR HALT ** in between Nathnagar - Akbarnagar Stations.	DRM/MLDT	Cap.	51526	0	0	9175	42351	31/07/2026	90	Commissioned. Minor residual work in progress. Final bill not submitted. Engg work completed.
132	2024-2025	Malda	Provision of IBS at **NOAPARA MAHISHASUR Halt** in between Manigram - Mahipal Road Stations.	DRM/MLDT	Cap.	50773	0	0	30788	19985		90	Commissioned. Minor residual work in progress. Final bill not submitted. Engg work completed.
133	2024-2025	Malda	Provision of IBS at **BASUDEBPUR Halt** in between Dhulianganga - Nimtita Stations.	DRM/MLDT	Cap.	52158	0	0	27733	24425		90	Commissioned. Minor residual work in progress. Final bill not submitted. Engg work completed.
134	2024-2025	Malda	Provision of IBS at **BINDUBASINI Halt** in between Tildanga - Bonidanga Stations.	DRM/MLDT	Cap.	50919	0	0	13701	37218	31/08/2026	35	S&T Tender awarded. Part material supplied & bill paid. WIP. Engg work completed.
135	2024-2025	Malda	Provision of IBS at **AMMAPALI Halt** in between Mirzacheuki- Pirpanti Section.	DRM/MLDT	Cap.	53973	0	0	35852	18121	31/08/2026	25	S&T Tender awarded. Material inspection format issued. Payment towards store purchase. WIP. Engg - Engg work completed.
136	2024-2025	Malda	Extension of Stabling Line at BGP end of Shivanarayanpur station to 750 mts. along with connection to main line & signalling facility.	DRM/MLDT	Cap.	86833		0	1271	85562			Estimate Sanctioned. LOA 15.11.2025
137	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (25.45 Km) in JMP-KEUL section under AEN/JMP (Phase-II)	DRM/MLDT	Cap.	293206	0	0	1441	291765		40	21 km fencing done out of 50.90 km
138	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (28.176 Km) in BKSL-BGP section under AEN/BGP. (Phase-II)	DRM/MLDT	Cap.	319899	0	0	112346	207553		35	21 km fencing done out of 56.352 km

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
139	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (34.056 Km) in MJP-BKSL section under AEN/SBG (Phase-II)	DRM/MLDT	Cap.	389177	0	0	73577	315600		60	38 km fencing done out of 68.112 km
140	2024-2025	Malda	Provision of safety fencing for rising of sectional speed to 130 Kmph (28.11 Km) in BGP-JMP section under AEN/JMP.(Phase-II)	DRM/MLDT	Cap.	326507	0	0	4828	321679		55	25 km fencing done out of 56.22 km
141	2024-2025	Malda	Conducting Feasibility Survey & preparation of DPR for Opening of New BGP station & Yard Remodelling of BGP station.	DRM/MLDT	Cap.	1679			506	1173	30/04/2026	80	DPR prepared and submitted. Currently the proposal is with ED/Gati Shakti (Traffic) since 28.05.25.
142	2024-2025	Malda	Provision of Location Box at both end of the all station of Malda division for keeping of Safety equipments for use during exigency.	DRM/MLDT	Cap.	3077			0	3077		0	Work awarded on 29.08.2025. tender terminated due to non-submission of PG. Re-tender opened on 21.01.2026. Work awarded on 16.03.2026.
143	2024-2025	Malda	Point zone illumination,store room and other facilities to restrengthen train operation safety in BHW - PPT.	DRM/MLDT	Cap.	40555			11880	28675			LOA issued.
144	2024-2025	Malda	Provision of COA data logger at Jangipur, Nimita, Barharwa,Tinpahar, Rajmahal, & Hansdiha station of Malda Division.	DRM/MLDT	Cap.	3614			0	3614		90	Tender awarded on 16.06.2025. Commissioned & now under testing. Final bill not submitted.
145	2024-2025	Malda	Provision of one additional room to decongest Security Cnl, Elec Cnl, Power Cnl and C&W Cnl at Malda Control room.	DRM/MLDT	Cap.	521	0	0	0	521		90	Engg work completed. Final bill under process.
146	2025-2026	Malda	Conversion of Pandetola Halt into crossing station in between Mandarhill -Hansdiha section.	CAO(CON)/ER	Cap.	377356		0	0	377356			Revised draft ESP of Pandetola Stn. is under modification due to Sanction of BGP-RPH Doubling. The Danre shall be converted as a Crossing Station, as the distance b/w Danre to Pandetola is 2.52 KM, Hence CTPM/ER has requested to check the feasibility of Kumradol as Crossing Station in lieu of Pandetola. The Technical report regarding conversion of Kumardol into Crossing station will be submitted very soon.
147	2025-2026	Malda	Proposal for Yard Remodeling of Barharwa station alongwith extension of Line No.1 & 2.	DRM/MLDT	Cap.	28207	0	0	398	27809		0	S&T Tender awarded on 12.12.2025. Tender terminated due to non submission of PG money. Re-tender opened on 30.03.2026. Now under TC.
148	2025-2026	Malda	Extension of Jamalpur Dock line to accomodate 12(Twelve) coach MEMU rake.	DRM/MLDT	Cap.	18844	0	0	0	18844		5	S&T re-tender opened on 21.01.2026. S&T Wok awarded on 16.03.2026. Material inspection format issued.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
149	2025-2026	Malda	Proposal for conversion of Line no.4 of Abhaipur station into Common loop.	DRM/MLDT	Cap.	44717		0	0	44717		5	S&T tender opening date 21.01.2026. S&T Work awarded on 16.03.2026. Material inspection format issued.
150	2025-2026	Malda	Yard remodeling of Bhagalpur station to extend existing running lines to accommodate full length Goods train to enhance terminal capacity.	DRM/MLDT	Cap.	495786		0	0	495786			
151	2025-2026	Malda	Proposal for new Electronic In Motion Weighbridge at Mirzacheuki Station.	DRM/MLDT	Cap.	6491	0	0	0	6491			Detail estimate under accounts vetting.
152	2007-2008	Sealdah	Belgharia-Naihati - Automatic signalling system of quadruple line (C-route)	CSTE/CON	DF(3),RRSK, EBR(S)	370349		486	400558	370656	28/02/2020	100	Work Commissioned. 1) Belghoria to Barrakpur (11.08 RKms) completed. 2) Barrakpur-Ichhapur (4.52 RKms) commissioned on 10.09.2018. 3) Ichhapur to Naihati (10.73x4) kms. Automatic Block System of working has been commissioned on 16/02/2020
153	2009-2010	Sealdah	Kankinara-Naihati - 4th passenger line by conversion of 1 up goods line with platform facilities at Kakinara	CAO(CON)	DF(3),RRSK, EBR(S)	514115	0	2	445671	76691	31/03/2025	100	Kankinara - Naihati 4th line work completed. Section Commissioned on Feb'20 and handed over to open line on 27.07.2020. Completion report prepared but returned by HQ asking Completion estimate and the same is under preparation.
154	2011-2012	Sealdah	Dum Dum Jn. - Flyover to improve passage of goods & mail/express trains	CAO/CON/RSP	Cap.,Cap(Bonds), EBR(S)	1849403	0	10	196407	1231490	31/03/2025	10	Work proposed for dropping
155	2019-2020	Sealdah	Ranaghat jn. - Ranaghat- Proposal for enhancement of CSR of Line no.4 to accommodate full rake length goods train.	DRM/SDAH	DF(3),RRSK	4170	0	0	1354	2816	31/05/2026	80	Scope:- Ranaghat- Proposal for enhancement of CSR of Line no.4 to accommodate full rake length goods train. Progress:- Work in progress. REMARKS: Dismantling of point no 116 A/B and plain track linking completed on 20.07.2025, during NI work at RHA
156	2021-2022	Sealdah	SDAH (Main) : Proposal for re-modelling of SDAH yard to accommodate 12 Coaches of EMU Rakes on PF Nos. 2, 3, 4 & 5.	CAO/CON/RSP	Cap.,DF(3)	125400		0	111895	33937	31/03/2026	95	"Completed & commissioned on 09.06.2024. For additional crisscross simultaneous movement as per divisional requirement, CRS desires (i) submission of completion SIP for completed works. Completion SIP approved by HQ on 16.06.2025. (ii) New SIP with colour coding incorporating new works approved on 16.07.25. (iii) Revised RCC submitted to HQ on 21.07.25 (iv) SWRD & SWR signed by divisional officers on 05.08.25.

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
157	2022-2023	Sealdah	Thakurnagar - Provision for construction of 3rd line (Common Loop) at Thakurnagar.	CAO/CON/RSP	Cap.	304079		0	111954	192125	30/06/2026	45	A. El Hut- LC no. 42 & 44- structure completed (cable duct work in both LC inside relay room is pending). (B). El building work- El building completed (finishing work in progress). (C) Earthwork - Progress: . Due to water logging earthwork could not be started..Now decided to do some part by stone dust due to water logging and till availability of earth. One rake of of stone dust unloaded .(D). PF wall- Track side completed (600m). Line no. 3 side will be done after earthwork. (E). FOB-Fresh GAD approved. Foundation drawing approved. Contract awarded on 25.06.25. QAP/WPSS Approved. PF 1 side foundation casted and on PF 2&3 earthwork in progress. (F).Br no 59 (1x3 m)- Slab casted Work stopped due to water logging. (G). Br No. 58 (1x2 m)- approved on 03.04.2025. (on PF) S&T- ESP & SIP Approved. Cable route plan & cable corage plan approved. Infringement removal work at LC 43 completed (Road signal & other infringement shifted), Location Box foundation (Scope -30/56), signal foundation - 12/12 & cable trenching (11 Km/20 Km) between CDP & LC44 & between GBG-LC42 done. CRS application submitted on 12.08.25 & CRS observation received on 01 Sept 2025 and its compliance under preparation (Revised SIP approved on 09.01.26, SWRD in Div Signature since 22.01.2026 & Dispensation under PCOM/ER signature since 02.02.26). "
158	2023-2024	Sealdah	BT- DDC Sec :- Provn. of rail barriers at locations 14/30-15/18(DN)= 520m,15/15-16/5(UP)= 550m, & 20/14-20/26 (DN)=400m Aprx.(Total = 1470M)	DRM/SDAH	Cap.	22619	0	0	2134	20485	30/06/2026	70	"Scope: Provision. of rail barriers at locations 14/30-15/18(DN)= 520m,15/15-16/5(UP)= 550m, & 20/14-20/26 (DN)=400m Approx.(Total = 1470M) Progress: Work is in progress. Remarks : Rail fencing work all completed from Km 14/30-15/18 (DN). Rail post erection work in progress in between Km 15/15 - 16/5 (UP).
159	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 16/15 to 19/06 in between SSP & AQR in BLN - BGB Section.	DRM/SDAH	Cap.	19938	0	0	123	19815	31/12/2026	50	Scope: Provision. of rail fencing with ballast retaining wall from Km. 16/15 to 19/06 in between SSP & AQR in BLN - BGB Section. Progress: Work in progress. Remarks : Rail barrier, ballast retaining wall and fixing of angle work completed 800 m .Rail post fixing work is in progress .
160	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - II).	DRM/SDAH	Cap.	20110	0	0	1439	18671	31/07/2026	45	Scope: Provision. of rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - II). Progress:Work in progress. Remarks : Rail cutting and fixing work and brick work is completed at Km 8/14Q - 8/12Q and 8/6Q - 7/30Q side of DN Main line , Work completed at Km 7/14Q-7/18Q side of DN Main. , Total 475 m.
161	2023-2024	Sealdah	Ballygunge~~Budge budge~~Boundary wall by rail fencing with ballast retaining wall from Km. 19/5 to 25/2A in between AQR & BGB in BLN - BGB Se	DRM/SDAH	Cap.	8217	0	0	167	8050	31/12/2026	28	"Scope: Provision. of rail fencing with ballast retaining wall from Km. 19/5 to 25/2A in between AQR & BGB in BLN - BGB Section. Progress: Work in progress. Remarks : Rail barrier, ballast retaining wall and fixing of angle work completed 250 m

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
162	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 5/4 to 16/9 in between BLN & SSP in BLN - BGB Section.	DRM/SDAH	Cap.	21834	0	0	449	21385	31/12/2026	0	"Scope: Boundary wall by rail fencing with ballast retaining wall from Km. 5/4 to 16/9 in between BLN & SSP in BLN - BGB Section. Progress: Nil Remarks : Detail estimate sanctioned, LOA issued. Work will be started shortly
163	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - I).	DRM/SDAH	Cap.	20110	0	0	2663	17447	31/07/2026	60	Scope: Provision. of rail fencing with ballast retaining wall from Km. 6/11 to BLH station in SDAH - BP Section (Phase - I). Progress: Work is in progress Remarks : Rail cutting and fixing work and brick work is completed at Km 9/27Q - 9/9Q Total 575 M side of Up Main line and 9/22Q - 9/2Q side of DN Main line , Total 550 M. Work is in progress remaning portion of at Km 9/9Q- 9/3Q side of UP Main line
164	2023-2024	Sealdah	Boundary wall by rail fencing with ballast retaining wall from Km. 4/28 to DDJ station in SDAH - BP Section.	DRM/SDAH	Cap.	21260	0	0	514	20746	31/07/2026	45	Scope: Provision. of rail fencing with ballast retaining wall from Km. 4/28 to DDJ station in SDAH - BP Section. Progress: Work is in progress Remarks : Rail cutting and fixing work and brick work is completed at Km 3/8Q - 2/26Q Total 370 M side of DN Main line. Rail cutting and fixing work and brick work is completed at (KM 3/12Q-2/38Q)
165	2024-2025	Sealdah	Proposal for Automatic signalling system between Mile5B -Budge-Budge (17.52 kms) section .	CSTE/P	Cap.	163198	0	0	0	163198		5	Detailed Estimate sanctioned on 23.07.25. Tender floated after combining work of Mle5B Automatic Signalling, Majerhat EI, Brace Bridge EI, Akra EI and Nangi EI. Tender floated on 04.02.2026. Opened on 12.03.2026. Under TC. Automatic signalling plan under approval in HQ.
166	2024-2025	Sealdah	Bangaon jn.~~yard remodelling at Bangaon Jn.(BNJ)	CAO(CON)	Cap.	266447	0	0	0	266447		0	Detailed Estimate prepared and sent to HQ for sanction and sent to HQ. Returned with Accounts' observations on 01.12.2025; complied and resubmitted on 11.12.2025. Again returned with observations on 30.01.2026 and also complied. Further returned with observations on 06/02/2026 and compliance made on 16/02/2026. Estimate sanctioned on 19/03/2026. Tender proposal for open tender is under preparation. BNJ ESP approved by all divisional branch officers. Sent to HQ/Con for review. Returned with obse
167	2024-2025	Sealdah	Krishnanagar city~~Yard remodelling of Krishnanagar station for direct reception & dispatch of Goods train.	CAO(CON)	Cap.	227839	0	0	0	227839		0	Work nominated to CAO/C on 10.03.25. Supervisor level joint inspection done. Detailed estimate has been prepared and sent to HQ. Returned with observations from accounts on 02.12.2025; complied and resubmitted on 11.12.2025. Again returned on 11/02/2026 with observations and complied on 19/03/2026. Further returned with observations; complied and sent to HQ on 24/03/2026 through e-office. Currently under Accounts Vetting.
168	2024-2025	Sealdah	Provision of Tool Boxes at stations of Sealdah division for keeping of safety equipments for use during exigency.	DRM/SDAH	RRSK	2276			2276	0	28/02/2026	100	Scope: Provision of Tool Boxes Progress: Work completed. Remarks : At all location box has been installed. Hylam sheet provided. Work physically completed,

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
169	2024-2025	Sealdah	Provision for improvement for building (at yard) or any other structure related with operating deptt. Including all other ancillary works.	DRM/SDAH	Cap.	1001			0	1001	31/12/2026	0	Scope : Improvement for building (at yard) or any other structure related with operating deptt Progress: Nil Remarks : Detail estimate under preparation.
170	2025-2026	Sealdah	Diamond harbour~~Proposal for Automatic signalling system between BRP-DH (34.76 Kms) section.	CSTE/P	Cap.	472484	0	0	0	472484			Site varification completed. Detailed Estimate sent to HQ on 23.02.2026 and returned with 2nd observation on 28.04.26. Observation under compliance. SIP site verification copy sent to HQ. HQ observation under compliance.
171	2025-2026	Sealdah	Proposal for Automatic signalling system between SPR to CG (29.01 Kms)section .	CSTE/P	Cap.	394497	0	0	0	394497			Site varification completed. Detailed Estimate sent to HQ on 23.02.2026 and returned with 2nd observation on 28.04.26. Observation under compliance. SIP site verification copy sent to HQ. HQ observation under compliance.
172	2025-2026	Sealdah	Ranaghat jn.~~Krishnanagar city~~Proposal for Automatic signalling system between RHA-KNJ (26.04Km) section.	CSTE/P	Cap.	353961	0	0	0	353961			Detailed Estimate under preparation.
173	2025-2026	Sealdah	Baruipur jn~~Proposal for Yard remodelling work at Baruipur jn(BRP)	CSTE/P	Cap.	54289	0	0	0	54289	31/12/2026	0	Detailed estimate under preparation.
174	2025-2026	Sealdah	Lakshmikantapur~~Automatic signalling work of BRP-LKPR section (36.72KM)	CSTE/P	Cap.	471168	0	0	0	471168			Site survey and Detailed estimate under preparation.
175	2025-2026	Sealdah	Kalyani~~Proposal for Kalyani(KYI) Yard Remodelling	CAO(CON)	Cap.	167367		0	0	167367	31/12/2026	0	"Scope : Yard Remodelling at Kalyani Progress: Nil Remarks : Engg estimate ready. S&T sub-estimate awaited.
176	2025-2026	Sealdah	Naihati~~Proposal for Yard Remodelling at Naihati Jn.(NH)	CAO(CON)	Cap.	95551		0	0	95551	31/12/2026	0	"Scope : Yard Remodelling at Naihati Jn with the provision of increase of CSR length of Line no. 7,8 & 9. Progress: Nil Remarks: Engg estimate ready. S&T sub-estimate awaited.
177	2025-2026	Sealdah	Belghoria~~PROVISION OF ADDITIONAL X-OVERS AT BELGHARIA	DRM/SDAH	Cap.	74759	0	0	0	74759	31/12/2026	0	Scope : PROVISION OF ADDITIONAL X-OVERS AT BELGHARIA Progress: Nil Remarks : Detail estimate send to accounts for vetting 22.04.2026
178	2025-2026	Sealdah	Barrackpore~~Yard Remodelling at Barrackpore (BP).	DRM/SDAH	Cap.	33436	0	0	0	33436	31/12/2026	0	Scope : Yard Remodeling at Barrackpore Progress: Nil Remarks : Detail estimate under preparation
179	2025-2026	Sealdah	Gede~~Gede~~Proposal for additional full length Loop Line along with extension of Line no. 3 & 4 to accommodate full length Goods train at GEDE.	DRM/SDAH	Cap.	177310	0	0	0	177310	31/12/2026	0	"Scope : Proposal for additional full length Loop Line along with extension of Line no. 3 & 4 to accommodate full length Goods train Progress: Nil Remarks: Detail estimate under preparation

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
180	2025-2026	Sealdah	Provision of Data Logger at Terminating & Originating Stations of Sealdah Division to reduce manual feeding percentage of EMU, MEMU Passanger trains.	DRM/SDAH	Cap.	29500	0	0	0	29500	31/12/2026	0	"Scope : Provision of Data Logger at Terminating & Originating Stations of Sealdah Division Progress: Nil Remarks: Detail estimate sanctioned on 19.12.2025. Tender opened and currently TC under process.
181	2025-2026	Sealdah	Sargachhi~~Increase of CSR length of all the lines at SGV	DRM/SDAH	Cap.	66872	0	0	0	66872	31/12/2026	0	Scope : Increase of CSR length of all the lines at SGV Progress: Nil Remarks: Detail estimate under preparation
182	2025-2026	Sealdah	Nischindapur~~Provision of Over Run Line (120 mtr.) at Nischindapur (NCP).	DRM/SDAH	Cap.	53169	0	0	0	53169	31/12/2026	0	Scope : Provision of Over Run Line (120 mtr.) at Nischindapur (NCP). Progress: Nil Remarks: Detail estimate under preparation
183	2025-2026	Sealdah	Lalgola~~An Additional Common Loop Line at Lalgola (LGL).	DRM/SDAH	Cap.	203453	0	0	0	203453	31/12/2026	0	Scope : Lalgola~~An Additional Common Loop Line at Lalgola (LGL). Progress: Nil Remarks: Detail estimate under preparation
184	2025-2026	Sealdah	Kulpi - New Block-Station at KULPI	DRM/SDAH	Cap.	175369	0	0	0	175369	31/12/2026	0	""Scope : Kulpi - New Block-Station at KULPI Progress: Nil Remarks: Detail estimate under preparation"
185	2025-2026	Sealdah	Diamond harbour~~Proposal for additional stabling line at DH	DRM/SDAH	Cap.	41040	0	0	0	41040	31/12/2026	0	"Scope : Diamond harbour~~Proposal for additional stabling line at DH Progress: Nil Remarks: Detail estimate under preparation"
186	2025-2026	Sealdah	Canning~~Proposal for additional stabling line at Canning (CG) Station.	DRM/SDAH	Cap.	75749	0	0	0	75749	31/12/2026	0	"Scope : Canning~~Proposal for additional stabling line at Canning (CG) Station. Progress: Nil Remarks: Detail estimate under preparation"
187	2025-2026	Sealdah	Dhapdhapi~~Dhapdhapi (DPDP) Yard Remodelling	DRM/SDAH	Cap.	26672	0	0	0	26672	31/12/2026	0	"Scope : Dhapdhapi~~Dhapdhapi (DPDP) Yard Remodelling Progress: Nil Remarks: Detail estimate under preparation"
188	2025-2026	Sealdah	Sealdah~~Provision of Stabling Lines at Wood Gola Siding of Sealdah Coaching Yard.	DRM/SDAH	Cap.	245676	0	0	0	245676	30/04/2027	0	""Scope : Sealdah~~Provision of Stabling Lines at Wood Gola Siding of Sealdah Coaching Yard. Progress: Nil Remarks: Detail estimate send to accounts for vetting 17.04.2026
189	2025-2026	Sealdah	Belgharia~~Construction of Stabling Lines at Belgharia (BLH) Station	DRM/SDAH	Cap.	245207	0	0	0	245207	30/04/2027	0	Scope : Belgharia~~Construction of Stabling Lines at Belgharia (BLH) Station. Progress: Nil Remarks: Detail estimate under preparation"

SN	Year of Sanction	Division	Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure during 2026-2027	Outlay Modified for 2026-2027	Expenditure upto date	Throwforward 2027-2028	TDC	Phy. Prog.(%)	Remarks
190	2025-2026	Sealdah	Proposal of Furniture at Block Stations (Phase-I)	DRM/SDAH	RRSK	3832			0	3832	31/12/2026	0	"Scope : Proposal of Furniture at Block Stations (Phase-I) Progress: Nil Remarks: Detail estimate under preparation"