

Minutes of Weekly Performance Review Video Conference (Webex held on 18.02.2021)

Present:

1. Shri Ajay Kumar, PCSTE
2. Shri P. Mistry, CCE
3. Shri S. Mukherjee, CSE
4. Shri H. Kumar, Dy. CSTE/HQ
5. Shri S.P. Saren, Dy. CSTE/Tele
6. Shri S. Mondal, Sr. DSTE//HWH
7. Shri S.P. Yadav, DSTE/MLDT
8. Ms. R. Goutam, DSTE/SDAH
9. Ms. N. Tripathi, ASTE/ASN

During the weekly performance review conference on 18.02.2021, the following points were discussed.

Sl. No.	Description	Action to be taken by/TDC
1.0	Review of actionable items of previous minutes of VC:-	All Sr. DSTEs
1.1	Increase in disconnection memos should reflect in better maintenance effort on ground. Divisions must monitor maintenance with disconnection for SSE/In-charge and ASTE wise and pull up the defaulting SSE/In charges and ADSTEs.	All Sr. DSTEs
1.2	Defective joints and bad patches in 06/04 Quad Cables: - During discussion, ASTE/ASN informed that all joints in Ukhra - Pandabeswar have been repaired. Further, in Deoghar – Chandan section: - a) out of 38 bad joints, 18 have been repaired. Rest 20 joints will be repaired by 31.03.2021. b) Out of total 14 KMs block Section, 2.5KMs Cable need to be replaced.	Sr. DSTE/ASN
1.2.1	In Pachra – Dubrajpur, out of 11 joints, all joints will be repaired by 31.03.2021 instead of 28.02.2021. Siuri – Kunuri section out of 14 bad joints, 5 joints have been repaired, rest will be repaired by Feb 2021.	Sr. DSTE/ASN
1.2.2	During discussion, Sr. DSTE/MLDT informed that in Bhaturia – Barapalasi section, 11 nos bad joints have been rectified. Further rectification work for the rest 3 Kms is in progress out of 14 Kms Block Section. In Karamtola – Mirza Cheuki (05 Nos) bad joints will be repaired by 28.02.2021 instead of Dec, 2020 & in Mirza Cheuki – Pirpaiti (06 Nos) joints will be repaired by Jun, 2021 instead of Nov, 2020.	Sr. DSTE/MLDT
1.2.3	New 6 quad cable laying work in progress in between Bhagalpur-Tikani & Tikani- Dhanauri section. About 2 Km cable laying work is in progress in between Kahalgaon-Bikramshila section.	Sr. DSTE/MLDT

1.2.4	Sr. DSTE/HWH informed that in Liluah RRI – Sorting Yard Cabin, all bad joints have been repaired. In Jnandas Kandra – Kirnahar, out of 08 Nos of bad joints, 06 have been replaced. In Kirnahar – Labpur, out of 12 Nos of bad joints, 07 have been replaced. In Lakshmipur – Purbasthali, out of 04 Nos of bad joints, 01 has been replaced.	Sr. DSTE/HWH
1.2.5	DSTE/SDAH informed that in the entire division out of total 155 bad joints, 44 have been repaired & rest will be repaired by 28.02.2021. All bad joints(09 nos) in KNJ-BTY will be replaced by 28.02.21.	Sr. DSTE/SDAH
1.3	CSE instructed to send the report of the drive for earthing of cable armours to be sent to HQ by 28.02.21.	All Sr. DSTEs
1.4	CSE instructed to Sr. DSTE/MLDT to send pre-commissioning inspection note of Sahibganj EI work and their compliance report by 25.02.21.	Sr. DSTE/MLDT
1.5	Panagarh/ASN DIV: - Domino based gate panel should be installed in lieu of SM slide. TDC – 31.03.2021.	Sr. DSTE/ASN
1.6	Water logging issues: - Joint action plan by Sr. DSTE and Sr.DEN of HWH and SDAH divisions are required to be submitted to HQ by 25.02.2021.	All Sr. DSTEs
1.7	Ballygunge/SDAH Div: - PCSTE instructed to Sr. DSTE/SDAH to get sub-estimates from ELEC(G) & ENGG. Deptt. for replacement of RRI with EI work.	Sr. DSTE/SDAH
1.8	Gangpur & Bhadreswar/HWH Divn.: - PCSTE instructed to Sr. DSTE//HWH to make detail estimate regarding replacement of PI with EI by 22.02.2021.	Sr. DSTE/HWH
1.9	Number of ELDs connected with Data Logger: - Sr. DSTE/MLDT informed that 48 ELDs out of 62 already have connected with Data Logger. DSTE/SDAH also informed that 11 ELDs out of 23 already have connected with Data Logger. Rest will be completed by 15.03.2021.	All Sr. DSTEs
2.0	Telecom: - i) During discussion CCE raised the issue of non-testing of protection path. Proper methodology to be framed for period testing of OFC protection path at divisional level. ii) Periodical testing of protection path of the long haul circuits of M/s RAILTEL should be done meticulously.	All Sr. DSTEs
2.1	HRMS: - 5.5 lakhs fund has been allotted to each division in HRMS. PCSTE instructed all divisions to utilise the fund to improve connectivity.	All Sr. DSTEs
3.0	Assistance sought from Divisions:-	
3.1	Sr. DSTE/MLDT informed that no approved wiring diagram is available in MLDT/RRI & Bonidanga/BDAG as S&T construction have not yet handed over complete wiring diagram to open line, even after four years of commissioning. CSTE/CON may expedite handing over of wiring diagram.	CSTE/CON
3.2	Sr. DSTE//HWH demanded 400 nos. QNA1, 12F/4B relays .	Dy.CSTE/HQ
3.3	Sr.DSTE/SDAH has raised the issue of lack of progress in TMS work due to no progress on building. CSTE/Proj should conduct a meeting with DRM to resolve the issue.	CSTE/Proj

3.4	Sr. DSTE/MLDT has raised the issue about Maintenance Toolkit & Spares were not given in Sahibganj for M/s. ALTPRO make MSDAC. PCSTE instructed divisions to take all toolkit and spares before allowing non-interlocking.	All Sr.DSTEs
3.5	DSTE/MLDT mentioned that AMC of EI for 7 stations has not yet been entered into by S&T Construction inspite of the provision available in parent contract. PCSTE instructed that SR.DSTE/MLDT should conduct a meeting with Dy.CSTE/Con/HQ to resolve the issue.	CSTE/Con Sr.DSTE/MLDT

(S. Mukherjee)
CSE/ER

No. SG158/2

Kolkata, dt.23.02.2021

Copy for information and necessary action to -

1. CSTE/Plg., CSTE/CON., CSTE/Proj, CCE.
2. Sr. DSTE/ASN, HWH, MLDT & SDAH