

Minutes of Weekly Performance Review Video Conference (Webex held on 25.06.2021)

Present:

1. Shri Ajay Kumar, PCSTE
2. Shri S. Mukherjee, CSE
3. Shri P.S. Bhattacharya, CCE
4. Shri H. Kumar, Dy. CSTE/HQ
5. Shri S.K. Das, Dy. CSTE/Tele
6. Shri V. Kumar, Sr. DSTE/HWH
7. Shri A. K. Paldeeya, Sr. DSTE/ASN
8. Shri S.P. Yadav, Sr. DSTE/MLDT
9. Shri. M. Srivastava, Sr. DSTE/SDAH

During the weekly performance review conference on 25.06.2021, the following points were discussed.

Sl. No.	Description	Action to be taken by/TDC
1.0	Review of actionable items of previous minutes of VC: -	All Sr. DSTEs
1.1	During discussion Sr. DSTE/MLDT informed that at Bhagalpur/East, Sabour & Lilakh Mamalkha stations have POWER BUILD MAKE LMLA Batteries, where installed for IPS battery bank before two years during commissioning of EI but after performing only two years many of them have been replaced due to very low voltage on no load condition. PCSTE instructed to CSE to raise the matter with RDSO.	CSE, Sr. DSTE/MLDT
1.1(a)	During discussion Sr. DSTE/MLDT informed i) EI (Siemens MK-II) system failed due to PIM-4 card hanged at Gankar/MLDT Div, ii) MOXA switch of EI (Siemens MK-II) at Ghoga/MLDT Div was in OFF condition but one VDU is working instead of two. PCSTE instructed to investigate the matter in detail with M/s Siemens and take immediate remedial action.	CSE, Sr. DSTE/MLDT
1.2	PCSTE instructed to all Sr. DSTEs to give brief presentation on the action plan for reducing signal incidences in the next VC.	All Sr. DSTEs
1.3	CSE reiterated that pre and post commissioning deficiencies in a station are to be promptly communicated to the executive agency(Construction/Project) and compliances should be monitored periodically.	All Sr. DSTEs
2.0	Defective joints and bad patches in 06/04 Quad Cables ASN, MLDT & HWH Division have identified the revised defective cable sections, bad joints and made an action plan. Similar position along with action plan is to be prepared by SDAH Division by 28/06/2021 & communicated to HQ.	All Sr. DSTEs
2.1	Dy. CSTE/CON/MLDT is required to ensure that in between Kahalgaon – Bhagalpur section all Quad & OFC cable laying work will be done by 31.07.2021.	Sr. DSTE/MLDT, Dy. CSTE/CON/MLDT
2.2	PCSTE advised to all Sr. DSTE that Fire Alarm & Fire suppression should be present at S&T rooms of all major RRI/EI stations. Work should be proposed in DRM/GM's power for coverage of Fire Alarm across all stations of the division. NI for new works should be allowed only after ensuring provision of Fire Alarm/Suppression systems.	All Sr. DSTEs
2.2.1	During discussion, DSTE/MLDT informed that tender opened for fire alarm detection system of 57 Stations & TC prepare work is going on for fire suppression system of 04 Stations (Malda/RRI, Jamalpur/RRI, Sahibganj, Bhagalpur).	Sr. DSTE/MLDT

2.3	PCSTE advised to install an Emergency Panel at all major stations. Sr.DSTE/ASN mentioned that one such panel has been planned for ASN station.Other divisions should also install one such panel at one of their major stations.	All Sr. DSTEs
2.4	Water logging issues: -	
2.4.1	PCSTE reiterated that MSDAC to be introduced in water-logging prone stations if water logging problem is not addressed by ENGG Department.	All Sr. DSTEs
2.5	Number of ELDs connected with Data Logger: - Sr. DSTE/MLDT informed that 48 ELDs out of 62 already have connected with Data Logger. Sr. DSTE/SDAH also informed that 22 ELDs out of 23 already have connected with Data Logger. Sr. DSTE/ASN also informed that 43 ELDs out of 49 already have connected with Data Logger. Sr. DSTE/HWH also informed that 68 ELDs out of 115 already have connected with Data Logger.	All Sr. DSTEs
2.6	DSTE/MLDT has raised the issue about Maintenance Toolkit & Spares were not given in Sahibganj for M/s. ALTPRO make MSDAC. PCSTE instructed divisions to take all toolkit and spares before allowing non-interlocking.	All Sr. DSTEs
3.0	Assistance sought from Divisions:-	
3.1	Sr. DSTE/MLDT informed that no approved wiring diagram is available in MLDT/RRR & Bonidanga/BDAG as S&T construction have not yet handed over complete wiring diagram to open line, even after four years of commissioning. CSTE/CON may expedite handing over of wiring diagram.	CSTE/CON

(S. Mukherjee)
CSE/ER

No. SG158/2

Kolkata, dt. 28.06.2021

Copy for information and necessary action to -

1. CSTE/Plg., CSTE/CON., CSTE/Proj, CCE.
2. Sr. DSTE/ASN, HWH, MLDT & SDAH