

Current status of ongoing works under PH-14 as on 05.082025

(Rs. in thou.)

SN	Year of Sanction	Division	Short Name of Work	Executing Agency	Allocation	Sanc Cost	Expenditure upto March'25	Expenditure during 2025-2026	Outlay Modified for 2025-2026	Expenditure upto date	Throwforward 2026-2027	TDC	Phy. Prog.(%)	Remarks
1	2007-2008	Howrah	Bardhaman-Katwa (51.52 km) with new material modification for Katwa-Bazarsau (30.59 km) - doubling, Katwa (Dainhat)-Mateswar (34.4 km), Nangun - Mangalkot (8.60 km) & Mateswar - Memari (35.6 km) - NL	CAO(CON)/ER	Cap.,S.Fund,EBR(IF),E BR(PPP)	10993059	11217602	739	1	11218341	18114634	31/03/2026	51	Barddhaman-Katwa (51.22 Km) main work of GC commissioned on 30.12.2017. MM (1) Katwa - Bazarsau (30.49 Km) DL: - commissioned on 26.07.2022. Liquidation of contractual liability is under process. Balance MMs are kept in abeyance vide Bd's letter dated 24.09.2019.