

**Minutes of video conference(Webex) on presentation of MLDT Divn.held on 26.09.2020**

**Present:-HQ officials**

**MLDT Officials**

1. Shri G. K. Dwivedy, PCSTE
2. Shri C. Adhikary, CSTE/Plg.
3. Shri Ram Krishna, CCE
4. Shri S. Mukherjee, CSE
5. Shri Hemant Kumar, Dy.CSTE/HQ
6. Shri S. P. Saren, Dy.CSTE/TELE

1. Shri S. P. Yadav, Sr.DSTE/MLDT
2. Shri Shambhu Kumar, ASTE/MLDT
3. Shri J. K. Chaudhury, ASTE/BGP

Notes taken during presentation by S&T Unit of MLDT division on 26.09.2020.

Sl. No.	Description	Action to be taken by/TDC																												
1.0	Presentation from of Sr.DSTE/MLDT consisted the discussion on System Map, Jurisdiction of Divisional officers, Details of S&T assets, Jurisdiction of Supervisors, Progress of sanction works, Bad stations and Bad block sections etc.	Sr.DSTE/MLDT																												
1.1	66 block stations include 39 Pls, 24 EIs and 02 RRIs, 82 interlocked gates are also functional.	Sr.DSTE/MLDT																												
1.2	<p>There are following sections in the Division in which S&amp;T Construction have still not laid OFC and 06 Quad cables even after commissioning of signaling system.</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Sl No.</th> <th>Section</th> <th>Length</th> <th>Remarks</th> </tr> </thead> <tbody> <tr> <td align="center">1.</td> <td align="center">HSDA-Prayahat</td> <td align="center">13 km.</td> <td align="center">06 Quad cable not laid</td> </tr> <tr> <td align="center">2.</td> <td align="center">CLG-EKC</td> <td align="center">05 km.</td> <td align="center">Both OFC &amp; 06 Quad not laid</td> </tr> <tr> <td align="center">3.</td> <td align="center">EKC-GGA</td> <td align="center">06 km.</td> <td align="center">- Do -</td> </tr> <tr> <td align="center">4.</td> <td align="center">GGA-LMM</td> <td align="center">7.5 KM.</td> <td align="center">- Do -</td> </tr> <tr> <td align="center">5.</td> <td align="center">LMM-SBO</td> <td align="center">08</td> <td align="center">- Do -</td> </tr> <tr> <td align="center">6.</td> <td align="center">SBO-BGP</td> <td align="center">8.5</td> <td align="center">- Do -</td> </tr> </tbody> </table> <p>CSTE/Con may take note to complete laying of cables expeditiously.</p>	Sl No.	Section	Length	Remarks	1.	HSDA-Prayahat	13 km.	06 Quad cable not laid	2.	CLG-EKC	05 km.	Both OFC & 06 Quad not laid	3.	EKC-GGA	06 km.	- Do -	4.	GGA-LMM	7.5 KM.	- Do -	5.	LMM-SBO	08	- Do -	6.	SBO-BGP	8.5	- Do -	CSTE/Con
Sl No.	Section	Length	Remarks																											
1.	HSDA-Prayahat	13 km.	06 Quad cable not laid																											
2.	CLG-EKC	05 km.	Both OFC & 06 Quad not laid																											
3.	EKC-GGA	06 km.	- Do -																											
4.	GGA-LMM	7.5 KM.	- Do -																											
5.	LMM-SBO	08	- Do -																											
6.	SBO-BGP	8.5	- Do -																											
1.3	07 posts of Telephone operators are still working in MLDT division. PCSTE instructed that these posts are to be surrendered in consultation with DRM and safety category posts are to be created with the money value.	Sr.DSTE/MLDT																												
2.0	Sr.DSTE/MLDT informed that an in-charge supervisor will be posted at JMP to distribute the load on SSE/BGP. PCSTE instructed that both the SSEs should be completely independent of each other in respect for Stores, man power, responsibility and reporting.	Sr.DSTE/MLDT																												

2.1	VRLA batteries should be used in lieu of LMLA batteries in OFC huts due to space constraints.	All Sr.DSTEs																								
3.0	Sr.DSTE/MLDT informed that in following sections dual BPAC work is going on: (i) New Farakka – Azimganj section, (ii) NFK/S and NFK/N section, (iii) BDAG etc. Apart from above dual BPAC is going in 59 more block sections. PCSTE instructed that schematic plan for redundancy work is to be discussed with HQ before implementation. This practices to be followed in other divisions also.	All Sr.DSTEs																								
3.1	Status of following sanctioned works have been discussed: <table border="1" data-bbox="272 527 1279 1129"> <thead> <tr> <th>SI No.</th> <th>PB/LB No.</th> <th>Name of Work</th> <th>TDC</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>PB-572</td> <td>Dual BPAC in 52 block sections</td> <td>March, 2021</td> </tr> <tr> <td>2</td> <td>PB-573</td> <td>Rajmahal – Replacement of Semaphore signal by EI</td> <td>November, 2020</td> </tr> <tr> <td>3</td> <td>PB -582</td> <td>Replacement old version Tejas STM</td> <td>March, 2021</td> </tr> <tr> <td>4</td> <td>LB-727</td> <td>Dual BPAC in NFK-AZ section</td> <td>March, 2021</td> </tr> <tr> <td>5</td> <td>LB-747</td> <td>Replacement of SSDAC by HASSDAC in 07 block sections.</td> <td>March, 2021</td> </tr> </tbody> </table>	SI No.	PB/LB No.	Name of Work	TDC	1	PB-572	Dual BPAC in 52 block sections	March, 2021	2	PB-573	Rajmahal – Replacement of Semaphore signal by EI	November, 2020	3	PB -582	Replacement old version Tejas STM	March, 2021	4	LB-727	Dual BPAC in NFK-AZ section	March, 2021	5	LB-747	Replacement of SSDAC by HASSDAC in 07 block sections.	March, 2021	Sr.DSTE/MLDT
SI No.	PB/LB No.	Name of Work	TDC																							
1	PB-572	Dual BPAC in 52 block sections	March, 2021																							
2	PB-573	Rajmahal – Replacement of Semaphore signal by EI	November, 2020																							
3	PB -582	Replacement old version Tejas STM	March, 2021																							
4	LB-727	Dual BPAC in NFK-AZ section	March, 2021																							
5	LB-747	Replacement of SSDAC by HASSDAC in 07 block sections.	March, 2021																							
3.2	Semaphore signal replacement work at Rajmahal is to be expedited from all fronts. Engineering and electrical work are to be monitored by Sr.DSTE. Any obstacle in the work is to be immediately brought to the notice of PCSTE & DRM.  CSTE/Proj. may take all necessary actions to commission the work by Nov. 2020.	Sr.DSTE/MLDT																								
	PCSTE instructed that the works are to be prioritized in such a way that sufficient fund to be allotted to those works which are scheduled to complete by March 2021.	Sr.DSTE/MLDT																								
4.0	Auxiliary relief panel are to be made for all RRIs so that these can be used for smoothly running main line train movements in case of prolonged RRI failures.	Sr.DSTE/MLDT																								
4.1	Material failure e.g. card/component failures of SSDAC(CEL & GG Tronics), MSDAC and EIs etc. are to be promptly reported to RDSO and OEM with a copy to HQ.	All Sr.DSTEs																								

4.2	Pre mature relay defects are to be reported to RDSO.	Sr.DSTE/MLDT
4.3	Sr.DSTE/MLDT has shared a list of spares of EI/SSDAC/MSDAC to CSTE/Con which have not yet been handed over to division after commissioning. CSTE /Con may take note of the list and provide spares as stipulated in contracts at the earliest.	CSTE/Con
4.4	At present MLDT division has created significant liability on account of AMC of UFSBI, SSDAC, MSDAC and IPS. PCSTE instructed that AMC is gradually eroding technical expertise among our staff which is a dangerous phenomenon. Sufficient spares with ARC for repair of cards/modules must be organized to switch over to repair contract instead of AMC.	All Sr.DSTEs
5.0	During inspections of divisional officers working of fire alarm system is to be checked invariably. One time auditing of all fire alarm systems in all divisions is required to be done to check for their efficacy.  Cable/Wire connecting fire alarm systems should be laid away from other S&T cables/wires to keep off fire hazard.	Sr.DSTE/MLDT
5.1	PCSTE instructed that order for supply of sliding booms are to be placed on signal workshops for ensuring quality and expeditious completion of sliding boom works.	Sr.DSTE/MLDT
5.2	PCSTE instructed that adoption of blanket AMC for telecom passenger amenities items is killing the technical expertise/acumen of our staff. Telecom lab of the division/HQ should be activated to attend the repairs of passenger amenities items in-house. In case of proprietary items, where knowhow is not readily available ARC may be adopted.	Sr.DSTE/MLDT
5.3	After installation under ISS, CC cameras will be maintained by S&T Department by undergoing AMC. Railway Board's letter in this regard may be referred to.	All Sr.DSTEs

**(S. Mukherjee)**  
**C.S.E.**

No.SG.158/2

Kolkata, dated: 16.10.2020

**Copy for information and necessary action to:**

1. CSTE/Plg.
2. CSTE/Proj., CSTE/Con
3. CCE
4. CSE
5. Dy.CSTE/TELE, Dy.CSTE/HQ
6. Sr.DSTE/ASN, HWH, MLDT & SDAH