

Current status of on going works under PH-14 as on 11.05.2023

(Rs. in Cr.)

SN	Year of Sanction	PB Item (PB, LB, DRM)	Division	Name of Work	Executing Agency	Allocation	Last Sanc Cost	Current Cost	Expenditure during 2023-2024	Outlay Modified for 2023-2024	Expenditure upto date	Throwforward 2024-2025	TDC	%age Phy. progress	REMARKS
1	2007-2008	PB-14	Howrah	Bardhaman-Katwa (51.52 km) with new material modification for Katwa-Bazarsau (30.59 km) - doubling, Katwa (Dainhat)-Mateswar (34.4 km), Nangun - Mangalkot (8.60 km) & Mateswar - Memari (35.6 km) - NL	CAO (CON)/ER	Cap., S.Fund, EBR(IF), EBR(PPP)	1091.59	1094.64	1.36	5.10	1089.14	1.76		100	Bardhaman-Katwa (51.22 Km) main work of GC commissioned on 30.12.2017. MM (1) Katwa - Bazarsau (30.49 Km) DL: - commissioned on 26.07.2022. Liquidation of contractual liability is under process. Balance MMs are kept in abeyance vide Bd's letter dated 24.09.2019