

Current status of ongoing work under PH-14 as on 06.03.2024

(Rs. in thousand)

SN	Year of Sanction	Division	Name of Work	Executing Agency	ALLOCATION	Sanc Cost	Current Cost	Expenditure during 2023-2024	Outlay Modified for 2023-2024	Outlay Proposed 2024-2025	Expenditure upto date	Throwforward 2024-2025	TDC	Phy. Progress(%)	REMARKS
1	2007-2008	Howrah	Bardhaman-Katwa (51.52 km) with new material modification for Katwa-Bazarsau (30.59 km) - doubling, Katwa (Dainhat)-Mateswar (34.4 km), Nangun - Mangalkot (8.60 km) & Mateswar - Memari (35.6 km) - NL	CAO(CON)/ER	Cap., S.Fund, EBR(IF), EBR(PPP)	10993059	11155574	206458	268000	80000	11084267	9765	30/07/2022	100	Bardhaman-Katwa (51.22 Km) main work of GC commissioned on 30.12.2017. MM (1) Katwa - Bazarsau (30.49 Km) DL: - commissioned on 26.07.2022. Liquidation of contractual liability is under process. Balance MMs are kept in abeyance vide Bd's letter dated 24.09.2019.