

**EASTERN RAILWAY**  
**( Construction Organisation )**

**BRIEF STATUS OF PROJECTS SANCTIONED IN PINK BOOK (As on 31<sup>st</sup> March'2020)**

S N	PH	PB No	Sanctioned work	Sections	Km	Status in brief	
1	NL	1	Lakshmikantapur - Namkhana	Lakshmikantapur – Namkhana	46.61	Commissioned on 30.01.2006.	
				MM - Sanctioned to Lakshmikantapur - Namkhana	Namkhana – Chandranagar	14	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.
					Kakdwip – Budakhali	5	
					Chandranagar – Bakhali	17.2	
2	NL	2	Deoghar - Sultanganj (117.125 Km)	Deoghar – Chandan	14.15	Commissioned on 15.03.2012.	
				Chandan - Banka	40.36	Commissioned on 22.06.2016.	
				Banka-Sultanganj	61.72	Portion of this work has been kept in abeyance by Railway Board vide in letter No. 2000/W-2/NL/E/18, dt. 03.10.2013.	
				Banka – Barahat as MM	15.53	Commissioned on 21.08.2006.	
				Banka-Bitia Road as MM	22.0	Portion of this work has been kept in abeyance by Railway Board vide Bd's letter no. 2012/W-2/ER/NL/18, dt.23.02.2017.	
3	NL	3	Tarakeswar - Bishnupur (82.46 Km )	Tarakeswar – Talpur	4.5	Commissioned on 25.04.2010.	
				Talpur – Arambagh	19.98	Commissioned on 04.06.2012.	
				Arambah – Goghat	9.45	Commissioned on 06.03.2016.	
				Goghat – Kamarpukur	5.50	Work is stopped by Local Villagers at Bhabadighi Tank. State Govt is pursued.	
				Kamarpukur – Mayonapur	20.35	Land acquisition is in Progress.	
				Mayonapur Halt - Gokulnagar	5.78	Commissioned on 16.09.2012.	
				Gokulnagar - Bishnupur	16.9	Commissioned on 13.06.2010.	
			MM - Sanctioned to Tarkeshwar-Bishnupur	Tarakeswar – Dhaniakhali	19	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.	
				Arambagh – Irphala	18.3		
				Irphala – Ghatal	11.2		
				Arambagh – Champadanga	23.3		
	Mayonapur – Kamarpukur via Birsa	19					
	Bishnupur – Uparsol	31.8	Work sanctioned as MM of New BG line from Bishnupur to Uparsol at a cost of Rs, 298.67 Cr. <b>Work is being executed by S.E.Rly.</b>				
4	NL	4	Mandarhill - Dumka - Rampurhat (130 Km)	Manderhill – Kumradol	17.1	Commissioned on 22.12.2012.	
				Kumradol – Hansdia	9.15	Commissioned on 22.12.2012.	
				Hansdia - Bara Palasi	28.15	Commissioned on 28.09.2016.	
				Barapalasi - Dumka	13.8	Commissioned on 10.02.2014.	
				Dumka – Barmasia	16.6	Commissioned on 30.06.2014.	
				Barmasia – Shikaripara	7.91	Commissioned on 30.06.2014.	
				Shikaripara – Harinsing	13.49	Commissioned on 04.06.2015.	
				Harinsing - Pinargaria	7.80	Commissioned on 04.06.2015.	
	Pinargaria - Rampurhat		18.5	Commissioned on 25.11.2012.			
	DL		Rampurhat – Murarai 3rd line ( 29.48 Km )	Rampurhat-Swadinpur	6.69	Project has been declared as Special Railway Project, vide Notification No. 1836, dated 3rd July'2017. Govt of West Bengal has been requested for nominating the Competent Authority to carry out the land acquisition process. Nomination of Competent Authority by State Government is awaited.	
Swadinpur –Nalhati		7.39					
Nalhati – Chatra	8.56						
Chatra – Murarai	6.84						
5	R	5	Azimganj – Jiaganj (6.90 km)	Azimganj – Jiaganj (Murshidabad)	6.90	Work is forcibly stopped by land losers w.e.f. 07.02.2018. This project is also kept in abeyance by Rly Board vide letter dated 24.09.2019.	
6	NL	6	Bariarpur-Mananpur	Bariarpur-Mananpur	67.78	Work has been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.	
7	NL	7	Sultanganj – Katuria	Sultanganj – Katuria	74.8	Work has been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.	

S N	PH	PB No	Sanctioned work	Sections	Km	Status in brief	
8	NL	8	Tarakeshwar – Magra new line	Tarakeshwar - Magra new line	51.95	Work has been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.	
			MM-Tarkeshwar-Furfura Sharif, NL	Tarkeshwar-Furfura Sharif new line	21.75		
9	NL	9	Hansnabad - Hingalgaanj New Line	Hansnabad - Hingalgaanj new line	17.37	Work has been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.	
10	NL	10	Hansdiha – Godda (32.0 Km) New Line	Hansdiha – Poreyahat	15.50	Commissioned on 30.08.2019.	
				Poreyahat – Godda	16.50	Targeted in 2020-21. Work in progress.	
11	NL	11	Pirpainti - Jasidih	Pirpainti – Godda	60.24	Barahat Coal Block has been come on the alignment of Pirpainti – Godda section. Re-alignment is under finalization with CIL & Govt of Jharkhand. Most of the Land Acquisition is completed. Work is in Progress. Work is planned for commissioning in 2021 – 22.	
				Mohanpur - Babupur	13.20		
				Babupur - Hansdiha	23.73		
12	NL	12	Chitra – Basukinath	Chitra – Basukinath	37	New work sanctioned in 2016-17. Land acquisition is in process. .	
13	NL	13	Godda – Pakur	Godda – Pakur	80	New work sanctioned in 2016-17. DPR under sanction by Railway Board.	
14	GC	14	Barddhaman – Katwa (52.22 km) Gauge Conversion	Barddhaman - Balgona	25.01	Commissioned on 28.07.2012.	
				Balgona - Sripat Srikhand	20.65	Commissioned on 14.08.2017.	
				Katwa – Sripat Srikhand	6.56	Commissioned on 30.12.2017.	
	DL			MM - Katwa-Bazarsau (30.59 Km)	Katwa - Gangatikuri	10.36	Targeted in 2020 - 21. Work in progress.
					Gangatikuri - Tenya	13.25	Commissioned on 30.03.2019.
	NL			MM - Sanctioned to Barddhaman – Katwa Gauge Conversion.	Tenya - Bazarsau	6.98	Work in progress. Planned for commissioning in 2021 – 22.
					Katwa (Dainhat) – Manteswar new line.	34.4	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.
Negum – Mangalkot new line					8.60		
				Manteswar – Memari new line	35.6		
15	DL	15	New Alipur – Akra doubling	New Alipur – Akra doubling	9.76	Commissioned on 13.09.2004	
	NL			MM - Sanctioned to New Alipur – Akra doubling	Budge Budge-Pujali, NL	11.00	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.
					Pujali – Uluberia (Birshivpur) new line	10.25	
		Pujali – Bakrahat NL	9.75				
16	DL	16	Habra - Chandpara ( 22.25 Km. )	Habra - Chandpara	22.25	Commissioned on 28.04.2010	
	NL			MM sanctioned to Habra-Chandpara doubling	Machlandpur – Swarupnagar -New Line	15.00	Work has been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.
17	DL	17	Sonarpur – Ghutiari Shrif Doubling	Sonarpur - Ghutiari Shrif	14.96	Commissioned on 30.11.2006	
	NL			MM - Sanctioned to Sonarpur – Canning doubling	Kalikapur – Minakhan via Ghatakpur new line	38.00	Work has been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.

S N	PH	PB No	Sanctioned work	Sections	Km	Status in brief	
18	DL	18	<b>Krishnanagar - Kalinarayanpur</b>	<b>Krishnanagar - Kalinarayanpur DL</b>	<b>21.99</b>	<b>Commissioned on 26.11.2010</b>	
	GC		<b>MM - Krishnanagar - Shantipur ( GC )</b>	<b>Krishnanagar - Shantipur Gauge Conversion</b>	<b>15.29</b>	<b>Commissioned on 07.02.2012</b>	
	DL		MM - sanctioned to Krishnanagar – Kalinarayanpur doubling	Krishnanagar City (Dhubulia) – Charatala - New Line	13.00	Detailed estimate sanctioned. FLS completed. Alignment plan approved. Land plan approved and submitted to Competent Authority.	
	GC			<b>Krishnanagar – Amghata (GC)</b>	8.30	<b>Completed in 2012-13. Commissioning could not be done due to Un-authorized crossings.</b>	
				Amghata – Nabadwipghat ( GC )	3.81	Mandir and Masjid in the alignment of this section.	
	NL			Nabadwip Dham – Nanadwip Ghat	9.58	Work being executed by RVNL.	
	NL			Krishnanagar – Chapra new line	19.20	FLS completed. Alignment plan approved. Land plan to be prepared.	
	NL			Naihati - Ranaghat (35.54 Km) 3rd line	Naihati – Kalyani 3rd line	10.37	Work in progress. Planned to be targeted in 2021-22.
	DL				Kalyani - Chakdaha	13.77	Work may be started after Land is acquired and resolution of Court Cases in HC.
	Chakdaha - Ranaghat	11.40					
19	DL	19	<b>Chandpara – Bongaon doubling ( 9.77 Km )</b>	<b>Chandpara – Bongaon doubling ( 9.77 Km )</b>	<b>9.77</b>	<b>Commissioned on 24.07.2012.</b>	
	NL		MM - Sanctioned subsequently to Chandpara – Bongaon doubling	Bongaon – Chandabazar NL	11.50	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019.	
				Bongaon-Poramaheshtala NL	20.00		
				Chandabazar-Bagdah NL	13.86		
20	DL	20	<b>Pandabeswar – Chinpai doubling</b>	<b>Pandabeswar – Chinpai doubling</b>	<b>21.41</b>	<b>Commissioned on 01.03.2011.</b>	
	NL		MM - Sanctioned to Pandabeswar – Chinpai doubling	Barbani – Churulia new line	9.00	Work has been frozen by Railway Board vide Board's letter dated 02.11.2018.	
21	DL	21	<b>Chinpai – Sainthia doubling</b>	<b>Chinpai – Sainthia doubling</b>	<b>31.61</b>	<b>Commissioned on 17.05.2010.</b>	
	NL		MM - Sanctioned to Chinpai – Sainthia doubling	Prantik – Suri New Line	33.98	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019	
			Chowrigacha – Sainthia via Kandi New Line	56.50			
22	DL	22	<b>Tinpahar – Sahibganj (37.81 km)</b>	<b>Tinpahar – Taljhari</b>	<b>9.78</b>	<b>Commissioned on 08.12.2014.</b>	
				<b>Taljhari – Maharajpur</b>	<b>14.21</b>	<b>Commissioned on 05.04.2015.</b>	
				<b>Maharajpur – Sahibganj</b>	<b>13.85</b>	<b>Commissioned on 30.03.2016.</b>	
23	DL	23	<b>Ghutiari Sharif - Canning</b>	<b>Ghutiari Sharif - Canning</b>	<b>14.50</b>	<b>Commissioned on 25.09.2012.</b>	
	NL		MM sanctioned to Ghutiari Sharif – Canning doubling	Canning – Bahgankhali NL	4.84	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019	
				Bhagankhali – Basanti NL	14.30		
	Basanti – Jharkhali NL	23.00					
24	DL	24	<b>Dakshin Barasat – Laksmikantapur - Doubling</b>	<b>Dakshin Barasat- Mathurapur Rd</b>	<b>11.78</b>	<b>Commissioned on 19.02.2015.</b>	
				<b>Mathurapur Rd – Laksmikantapur</b>	<b>7.92</b>	<b>Commissioned on 29.09.2016.</b>	
	NL		MM sanctioned to Dakshin Barasat – Laksmikantapur Doubling	Joynagar – Raidighi NL	20	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019	
	Joynagar – Durgapur NL	32					

S N	PH	PB No.	Sanctioned work	Sections	Km	Status in brief
25	DL	25	<b>Magrahat – Diamond Harbour DL</b>	<b>Magrahat – Diamond Harbour Doubling</b>	<b>19.67</b>	<b>Commissioned on 17.12.2013.</b>
			MM - Sanctioned to Magrahat – Diamond Harbour doubling	Sangrampur – Krishanchandpur new line	25.00	Works have been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019
				Diamond Harbour (Gurudasnagar)-Bahrahat NL	21.00	
				Diamond Harbour (Gurudasnagar) – Kulpi NL	17.25	
26	DL	26	Liluah – Dankuni 3 <sup>rd</sup> line	<b>Dankuni- Bally</b>	<b>6.15</b>	<b>Commissioned on 13.08.2018</b>
				Liluah – Bally	3.98	Not feasible as agreed by COM/ER.
	NL	MM sanctioned to Liluah – Dankuni 3 <sup>rd</sup> line	Dankuni –Jongalpara – Furfura Sharif - New Line	20	Work being executed by RVNL. All 20F hearing completed on 12.07.2012. till now 55.66 acres out of 226.542 acres acquired.	
27	DL	27	<b>Kalinarayanpur-Shantipur</b>	<b>Shantipur – Phulia</b>	<b>7.19</b>	<b>Commissioned on 30.01.2014.</b>
				<b>Phulia – Kalinarayanpur</b>	<b>8.66</b>	<b>Commissioned on 05.01.2015.</b>
	NL	MM sanctioned to Kalinarayanpur-Shantipur	Ranaghat (Aranghata) – Duttaphulia new line	8.17	Work has been kept in abeyance by Railway Board vide Board's letter dated 24.09.2019	
28	DL	28	<b>Katwa – Patuli doubling</b>	<b>Katwa – Dainhat</b>	<b>7.01</b>	<b>Commissioned on 23.02.2014.</b>
				<b>Dainhat – Patuli</b>	<b>10.69</b>	<b>Commissioned on 30.11.2014.</b>
	GC	<b>MM - Ahmedpur - Katwa (GC)</b>	<b>Ahmedpur – Katwa Gauge conversion</b>	<b>51.92</b>	<b>Commissioned on 30.12.2017.</b>	
29	DL	29	<b>Sondalia – Champapukur doubling</b>	Sondalia – Lebutala	5.95	Work in progress. Commissioning planned for commissioning in 2021-22.
				<b>Lebutala - Champapukur</b>	<b>17.69</b>	<b>Commissioned on 08.12.2016.</b>
	NL	MM – Bira – Chakla NL	Bira – Chakla New Line	11.5	Work has been frozen by Railway Board, vide Board's letter dated 02.11.2018.	
30	DL	30	<b>Azimganj – Manigram, DL (20.49 Km)</b>	<b>Azimganj jn-Azimganj cabin</b>	<b>1.983</b>	<b>Commissioned on 15.06.2017.</b>
				<b>Azimganj - Poradanga</b>	<b>3.28</b>	<b>Commissioned on 27.11.2016.</b>
				<b>Poradanga – Manigram</b>	<b>14.98</b>	<b>Commissioned on 29.09.2014.</b>
31	DL	31	<b>Lalgola – Jiaganj DL, (22.95 Km)</b>	<b>Lalgola – Bhagawangola</b>	<b>11.43</b>	<b>Commissioned on 15.03.2014.</b>
				<b>Bhagawangola – Jiaganj</b>	<b>11.52</b>	<b>Commissioned on 30.11.2014.</b>
32	DL	32	<b>2nd Passenger line between New Alipur to Mile 5B, DL</b>	<b>2nd Passenger line between New Alipur to Mile 5B (Lake Garden) doubling.</b>	<b>1.67</b>	<b>Commissioned on 01.09.2019.</b>
33	DL	33	<b>Sahibganj – Pirpanti, DL</b>	<b>Sahibganj – Mirza Cheuki</b>	<b>15.20</b>	<b>Commissioned on 22.03.2015.</b>
				<b>Mirza Cheuki - Pirpanti</b>	<b>8.36</b>	<b>Commissioned on 22.03.2015.</b>
34	DL	34	<b>Dankuni – Chandanpur 4th line (25.41 Km)</b>	<b>Dankuni – Baruipara</b>	<b>11.28</b>	<b>Work is in Progress and targeted during 2020 - 21</b>
				Baruipara- Chandanpur	14.14	Work is in Progress. Planned for commissioning in 2021 – 22
			MM - Baruipara – Furfura Sharif NL	Baruipara – Furfura Sharif New Line	12.30	This work has been frozen by Railway Board vide Board's letter dated 02.11.2018.
35	DL	35	<b>Sainthia – Tarapith 3rd line (21.29 km)</b>	<b>Sainthia - Gadadharpur</b>	<b>7.19</b>	<b>Commissioned on 07.10.2018.</b>
				<b>Gadadharpur - Tarapith</b>	<b>14.10</b>	<b>Commissioned on 19.04.2017.</b>
36	DL	36	<b>Plassey – Jiaganj (54.29 km) doubling</b>	<b>Plassey - Rejinagar</b>	<b>8.71</b>	<b>Commissioned on 31.03.2016.</b>
				<b>Rejinagar - Beldanga</b>	<b>9.22</b>	<b>Commissioned on 31.03.2016.</b>
				<b>Beldanga - Cossimbazar</b>	<b>22.06</b>	<b>Commissioned on 27.01.2017</b>
				<b>Cossimbazar - Jiaganj</b>	<b>14.30</b>	<b>Commissioned on 25.10.2016.</b>

S N	PH	PB No.	Sanctioned work	Sections	Km	Status in brief
37	DL	37	Boinchi – Shaktigarh (25.83 Km) 3rd line	Boinchi - Debipur	4.92	Commissioned on 16.12.2018.
				Debipur –Rasulpur	13.96	Commissioned on 18.09.2019.
				Rasulpur – Shaktigarh	7.61	Work is in Progress, Planned to be commissioned in 2021 – 22.
38	DL	38	Dankuni- Bhattanagar	Dankuni- Bhattanagar	6.50	Commissioned on 21.08.2017.
				MM - Bhattanagar - Baltikuri	2.70	Work is in Progress and targeted in 2020 – 21.
39	DL	39	Bandel - Boinchi (30.53 km) 3rd line	Boinchi -Khanyan	14.60	Commissioned on 16.12.2018.
				Khanyan – Magra	8.94	Work in progress., Targeted in 2020-21.
				Magra – Bandel	6.99	
40	DL	40	Princepghat – Majherhat, doubling	Princepghat – Majherhat	4.98	Railway Board has been kept in abeyance , vide Board's letter 2012/W-2/ER/DL/19 dt. 06.11.2013
41	DL	41	Tarapith – Rampurhat 3rd line	Tarapith – Rampurhat 3 <sup>rd</sup> line	6.52	Commissioned on 22.04.2018.
42	DL	42	Pirpainti – Bhagalpur (51.07 Km) doubling	Pirpainti – Kahalgaon	20.70	Commissioned on 19.12.2017
				Lailakhmamalkha - Bhagalpur	14.31	Commissioned on 15.02.2019
				Kahalgaon - Lailakhmamalkha	16.06	Commissioned on 14.05.2019
43	DL	43	Bazar Sau - Azimganj Jn (42.15 Km) doubling	Azimganj – Lalbag Court	7.20	Commissioned on 22.04.2019.
				Lalbag Court – Khagraghat Road	7.40	Commissioned on 12.01.2020
				Khagraghat Road - Karnasubarna	10.84	Work in progress, Targeted in 2021-22.
				Karnasubarna – Chowrigachha	9.36	
				Chowrigachha –Bazar Sau	7.35	
44	DL	44	Monigram – Nimita (34.30 Km) doubling	Manigram –Jangipur Rd.	14.59	Commissioned on 29.11.2018.
				Jangipur Road –Sujnipara	12.56	Work is in Progress. One Important Bridge over river Bhagirathi is required to be constructed in this section, which is critical.
				Sujnipara - Nimita	6.72	Section commissioned on 31.07.19.
45	DL	45	Nimita – New Farakka (25.42 Km)	Nimita – Dhulian Ganga	9.92	Section commissioned on 31.07.19.
				Dhulian Ganga – Ballalpur	10.73	Work is in Progress. Targeted in 2020 – 21.
				Ballalpur – New Farakka	4.77	Work in progress. Planned for 2021 - 22.
1	DL	2 (ECR)	Ratanpur – Jamalpur doubling.	Ratanpur – Jamalpur doubling.	6.350	Work in progress. Targeted in 2020 – 21..
2	DL	2(ECR)	JMP-Munger (South approach of Ganga Br.)	JMP-Munger (South approach of Ganga bridge)	8.10	Commissioned on 31.03.2016.