

GOOD WORKS DONE IN 2019 - 20



Passenger Train at
Poreyahat Railway Station



Hansdiha Railway Station

Hansdiha – Poreyahat (15.50 KM), a part of Hansdiha – Godda (32.0 KM), New Line Project, was commissioned on 30th August'2019 and the First Passengers Train was flagging off on 17th September'2019.



Lalbag Court Railway Station



Bridge No.282 between Lalbag
Court – Azimganj section

Azimganj – Lalbag Court Road (7.20 KM) and Lalbag Court – Khagraghat Road (7.40 KM), part of Bazarsau – Azimganj (42.15 KM) doubling was commissioned on 22nd April'2019 & on 12th January'20. New EI at Azimganj (77 routes) and Lalbag Court (32 routes) commissioned with Dual MSDAC.



Ghogha Railway Station



Ekchari Railway Station

Kahalgaon – Lailakhmamalkha(16.06 KM), part of Pirpainti– Bhagalpur(59.06 KM) Doubling Project was commissioned on 14th May'2019. With the commissioning of this section the super critical project “Pirpainti –Bhagalpur (59.06 KM)” had been completed and commissioned.



Nimtita Railway Station



Sujnipara Railway Station

Sujnipara – Nimtita (6.72 KM), part of Super critical project Monigram – Nimtita (34.30KM) DL Project&Nimtita–Dhulian Ganga (11.38 KM), part of Nimtita – New Farakka (25.42M) DL was commissioned on 31st July'2019.



Tolleygaunje Railway Station



First Passenger Train passed after commission

2nd Passenger Line between New Alipore & Mile 5B (Lake Gardens) for 1.67 KM was commissioned on 1st September'2019.



Yard Re-modeling at Rasulpur in connection with NI work of Debipur-Rasulpur 3rd Line Work.



Dismantling & Commissioning of Extended FOB at MEMARI Railway Station

Debipur–Rasulpur (13.96 KM) Doubling, a part of Super Critical Project Boinchi – Shaktigarh (25.38 KM) 3rd Line was commissioned on 18th September'19.



Naihati Railway Station Yard



Kankinara Railway Station

Naihati-Kankinara(2.62 KM) 4th Line (PB Item No. 48 of 2019-20, PH-TF) was commissioned on 16th February'2020.



4 lane ROB at Barddhaman



4 lane ROB at Barddhaman

4- lane Cable Stayed Road Over Bridge at Barddhaman Yard in lieu of ROB No. 213 was commissioned on 27.09.2019.



Extension of Sub-Way of Bridge No.98A

Extension of Sub-Way of Bridge No.98A by Pre-Cast Segmental RCC Box Road Under Bridge at Magra Station Limit in Connection with 3rd Line project Bandel – Boinchi.



Tikiapara - Re-modelled Coaching Yard



Tikiapara - Re-modelled Coaching Yard

The work of Tikiapara Coaching Yard re-modelling (Ph – II) was completed in record period of 9 months. The work involved, dismantling of 3550M of Track, 30,000 Cu.M of existing structures and construction of 03 Deep Pits (1550 Tr.M), Catwalk (2020 Tr.M), laying of water & neumatic pipe lines, ETP etc.