

Minutes of Weekly Performance Review Video Conference (Webex held on 08.12.2020).

Present:

1. Shri Ajay Kumar, PCSTE
2. Shri J.P. Shivaji, CCE
3. Shri S. Mukherjee, CSE
4. Shri Hemant Kumar, Dy. CSTE/HQ
5. Shri S.P. Saren, Dy. CSTE/TELE
6. Shri A. Paldeeya, Sr. DSTE/ASN
7. Shri S. Mondal, Sr. DSTE/1/HWH
8. Shri S. P. Yadav, Sr. DSTE/MLDT
9. Miss R. Goutam, DSTE/W/SDAH

During the weekly performance review conference on 08.12.2020, the following points were discussed.

Sl. No.	Description	Action to be taken by/TDC
1.0	Review of actionable items of previous minutes of VC:-	All Sr. DSTEs
1.1	Disconnection memos in SDAH division in the previous week were lower than the bench mark figures. PCSTE reiterated that night maintenance disconnections/blocks to be availed for adequate maintenance. SDAH division to submit plan for night maintenance blocks for the month of December,2020 by 16.12.2020.	
1.1.1	Divisions must start to monitor the maintenance with disconnection for SSE/In-charge and ASTE wise and pull up the defaulting SSE/In charges and ADSTEs.	All Sr. DSTEs
1.2	Defective joints and bad patches in 06/04 Quad cables: During discussion, Sr. DSTE/ASN informed that out of 12 joints in Ukhra - Pandabeswar, 08 bad joints have been repaired. Rest 04 joints will be repaired by 31 st Dec, 2020 & in between Deoghar – Chandan out of 38 bad joints, 08 bad joints have been repaired. Rest 30 joints will be repaired by 31 st Mar, 2021. CSE instructed Sr.DSTE/ASN send revised section wise action plan for 6 Quad cable position.	Sr. DSTE/ASN
1.2.1	PCSTE instructed that cable route survey should be done in Bhagalpur – Tikani & Bikramshila - Kahalgaon sections before starting quad cable laying work. PCSTE also instructed Dy. CSTE/CON/MLDT & Sr. DSTE/MLDT to make a joint note with TDC for Quad cable laying in relevant sections of MLDT division.	Sr. DSTE/MLDT
1.2.2	Sr. DSTE/HWH informed that 36 block sections have been identified for 06 Quad cable repair. Quad cable has been laid in about 04 KM in Khana — Jhapter Dhal section. Shifting work to be done from old cable to new cable at the earliest.	Sr.DSTE/HWH

1.3	Ballygunge/SDAH Div: PCSTE instructed to megger & identify all the tail cables in track cct before commencing replacement work. Only those cables should be replaced which are of low insulation. PCSTE instructed to Dy. CSTE/W/SDAH, to go for four Goomties in the new EI work to facilitate distribution of signal equipments as per yard layout. Instead of track ccts, MSDACs to be planned in the yard and block section.	Sr. DSTE/ SDAH, Dy. CSTE/W/SDAH																				
1.3.1	Park Circus/SDAH Div: PCSTE instructed to make a plan to lay OFC to eliminate the problem of bandwidth which will make UTS and PRS more reliable.	Sr. DSTE/ SDAH																				
1.3.2	Kalinarayanpur/SDAH DIV: PCSTE instructed to make a plan to change load sharing wiring in Gallant make DC-DC Converter module for equal sharing of current which will eliminate the problem of overloading of one DC-DC Converter. The same has been done at Bellanagar in HWH Division with desired result.	Sr. DSTE/ SDAH																				
1.3.3	Ranaghat/xing/SDAH DIV: PCSTE instructed that EI work to be transferred to Sr. DSTE/SDAH from Dy. CSTE/W/SDAH.	Sr. DSTE/ SDAH																				
1.4	Water logging issues: - All divisions confirmed that joint inspection of ADEN and ADSTE have started. Concrete action plan by Sr.DEN & Sr. DSTE should be submitted to HQ by 10.12.2020. PCSTE advised that MSDAC to be introduced in perennially water logged area if water logging problem is not addressed by Engineering department.	All Sr. DSTEs																				
1.4.1	Sr. DSTE /ASN informed than meeting held with Sr. DEN/ASN. CSE instructed to send the minutes of the meeting.	Sr. DSTE/ASN																				
1.5	Narganjo - Jhaja/ASN DIVN: - IPS to be installed and commissioned at Narganjo by 20.12.2020.	Sr. DSTE/ASN																				
1.6	PCSTE instructed to send list of failure prone G.G.Trionics (SSDAC) which have not yet been converted to software version 3.0 .PCSTE further instructed to intimate M/s GG Trionics to carry out this modification at the leftover sections Free of cost.	All Sr. DSTEs,																				
1.7	After review of requirements, only 31 stations are feasible where TIB can be connected with NTES. Division-wise breakup and progress are as follows. <table border="1" data-bbox="331 1499 1179 1759" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th>Division</th> <th>TIB Feasible for commissioning</th> <th>Done</th> <th>TDC for remaining</th> </tr> </thead> <tbody> <tr> <td>HWH</td> <td>12</td> <td>10</td> <td>15.12.2020</td> </tr> <tr> <td>SDAH</td> <td>11</td> <td>10</td> <td>10.12.2020</td> </tr> <tr> <td>ASN</td> <td>1</td> <td>1</td> <td>Completed</td> </tr> <tr> <td>MLDT</td> <td>7</td> <td>7</td> <td>Completed</td> </tr> </tbody> </table>	Division	TIB Feasible for commissioning	Done	TDC for remaining	HWH	12	10	15.12.2020	SDAH	11	10	10.12.2020	ASN	1	1	Completed	MLDT	7	7	Completed	All Sr. DSTEs
Division	TIB Feasible for commissioning	Done	TDC for remaining																			
HWH	12	10	15.12.2020																			
SDAH	11	10	10.12.2020																			
ASN	1	1	Completed																			
MLDT	7	7	Completed																			
1.8	Review of failures during the period: - (30.11.2020 to 06.12.2020)																					

1.9	<p>Out of total 178 failures during the period, 10 were discussed due to their seriousness and systemic in nature. Division- wise breakup is as following: -</p> <table border="1" data-bbox="293 233 1154 653"> <thead> <tr> <th>DIVISION</th> <th>TOTAL FAILURES (From 30th Nov - 06th Dec 2020)</th> <th>Discussed failures</th> </tr> </thead> <tbody> <tr> <td>HWH</td> <td>56</td> <td>03</td> </tr> <tr> <td>SDAH</td> <td>61</td> <td>02</td> </tr> <tr> <td>ASN</td> <td>21</td> <td>02</td> </tr> <tr> <td>MLDT</td> <td>40</td> <td>03</td> </tr> <tr> <td>Total</td> <td>178</td> <td>10</td> </tr> </tbody> </table>	DIVISION	TOTAL FAILURES (From 30 th Nov - 06 th Dec 2020)	Discussed failures	HWH	56	03	SDAH	61	02	ASN	21	02	MLDT	40	03	Total	178	10	All Sr. DSTEs
DIVISION	TOTAL FAILURES (From 30 th Nov - 06 th Dec 2020)	Discussed failures																		
HWH	56	03																		
SDAH	61	02																		
ASN	21	02																		
MLDT	40	03																		
Total	178	10																		
2.0	Between Khanyan - Magra/HWH DIVN: - Relay Connector not properly locked in relay base on 30.11.2020. CSE has instructed that a drive to be launched in all newly commissioned stations to check this aspect. A report in this regard should be sent to HQ by 20.12.2020.	Sr. DSTE/HWH																		
2.1	Ashoknagar/SDAH Div: - Lock armature of DLBI got broken on 04.12.2020. PCSTE has reiterated that this type of failure can lead to unsafe situation. It is thus most essential that broken lock armature should be immediately sent to; SWS/HWH for detailed investigation.	Sr. DSTE/ SDAH																		
2.2	Durgapur/ASN DIVN: - Tail cable was found defective on 01.12.2020. Periodicity of cable meggering should be adhered to avoid such failures.	Sr.DSTE/ASN																		
2.3	Poradanga/MLDT DIVN: - 01 no. DC-DC converter got defective on 05.12.2020. CSE instructed that load to be distributed into two separate DC-DC converter banks in N+1 configuration.	Sr.DSTE/MLDT																		
2.4	<p>Directed maintenance report of the following bad stations to be made by concerned DSTE/ADSTE & action taken report to be sent to CSE by 25.12.2020.</p> <table border="1" data-bbox="337 1266 1127 1444"> <thead> <tr> <th>Division</th> <th>Station</th> </tr> </thead> <tbody> <tr> <td>HWH</td> <td>Baruipara</td> </tr> <tr> <td>SDAH</td> <td>Barrackpore, Ichhapur</td> </tr> <tr> <td>ASN</td> <td>Ukhra</td> </tr> <tr> <td>MLDT</td> <td>Sahibganj, Tildanga</td> </tr> </tbody> </table>	Division	Station	HWH	Baruipara	SDAH	Barrackpore, Ichhapur	ASN	Ukhra	MLDT	Sahibganj, Tildanga	All Sr.DSTEs								
Division	Station																			
HWH	Baruipara																			
SDAH	Barrackpore, Ichhapur																			
ASN	Ukhra																			
MLDT	Sahibganj, Tildanga																			

(S. Mukherjee)
CSE/ER

No. SG158/2

Kolkata, dt.11.12.2020

Copy for information and necessary action to -

1. CSTE/Plg., CSTE/CON., CSTE/Proj, CCE.
2. Sr. DSTE/ASN, HWH, MLDT & SDAH