



KAB-QC-38

OHSAAS 18001 Registered

ISO 14001 Registered

Certificate No. 663723

M.C.D.O OF LILUAH WORKSHOP

जनवरी - 2026

JANUARY – 2026

पूर्व रेलवे
EASTERN RAILWAY





यतीश कुमार
मुख्य कारखाना प्रबंधक

समाधि कारखाना, पूर्व रेलवे लिलुआ का जनवरी 2026 माह का एमसीडीओ
MCDO OF C & W Workshop/Eastern Railway/Liluah for the Month of January '2026

डी.ओ. सं.एल.जी.7/1/भाग.LXXIV

आदरणीय श्री शर्मा

सवारी एवं मालदिब्बा कारखाना, लिलुआ
आईएसएस प्रमाणित/आईएसओ9001: 2015 आईएसओ
14001: 20015 मान्यता प्राप्त ओएसएसएस 18001:
2007 प्रमाणित/5S प्रमाणित, ग्रीन को गोल्ड प्रमाणित
दिनांक:- 11th फरवरी 2026.

विषय: जनवरी 2026 माह का एमसीडीओ

Reg: MCDO for the month of January '2026.

➤ Celebration of 21st All Indian Railway Jamborette (AIRJ):

The 21st All Indian Railway Jamborette was successfully organized by Bharat Scouts & Guides, Eastern Railway from 17th January to 21st January 2026 at the WSA Ground, Liluah. This five-day national-level event witnessed enthusiastic participation from more than 2,250 Scouts and Guides volunteers representing all Railway Zones of India. Eastern Railway showed an outstanding performance and secured the 1st position, followed by South Eastern Railway in 2nd place and Southern Railway in 3rd place.

During the All Indian Railway Jamborette, the participants took part in a wide range of cultural programmes, skill-based activities, disciplined drills and group performances, which were showcased at the RPF Ground, Liluah reflecting unity, teamwork and the core values of the Scout & Guide movement.

On the closing ceremony, Smt. Aruna Nayar, Honourable DG/HR, Railway Board, graced the chair as Chief Guest and unveiled the Jamborette Souvenir. Shri Milind Deouskar, Honourable GM/ER & Patron /ERBSG delivered his valuable speech on the significance of this Jamborette. The august presence of Smt. Seema Deouskar, President / ERWWO, Shri A.K. Mishra, Hon'ble GM/SER, Shri S.S. Mishra, GM/Metro Railway, Kolkata, Shri S.P. Singh, AGM/ER, Smt. Zarina Firdausi, PCPO/ER & SCC, Shri Yatish Kumar, CWM/Liluah, Shri Manoj Kumar, SC(S) and J.P. Kusumakar, SC(G.) graced this mega event and added vibrancy. The five-day long event was conducted smoothly and safely, leaving a lasting impression on all participants and significantly promoting the spirit of national integration, discipline and leadership, among the young Scouts and Guides volunteers. Some glimpses of the event are as follows:





➤ **Inauguration of Visvesvaraya Park:**

The newly constructed Visvesvaraya Park was formally inaugurated on 21st January 2026 by Smt. Seema Deouskar, President, Eastern Railway Women's Welfare Organisation (ERWWO). The inauguration ceremony was graced by the august presence of Shri Milind K. Deouskar, General Manager, Eastern Railway, Shri Yatish Kumar, Chief Workshop Manager, Liluah, Smt. Smita Goyal, President, ERWWO/Liluah, along with several other senior officers, staffs of the Carriage & Wagon Workshop, Liluah.

The park has been aesthetically developed with a focus on promoting health, fitness, and recreational activities for railway employees and their families. A variety of modern outdoor gymnasium equipment have been installed within the park premises, enabling daily visitors to engage in physical exercise and maintain a healthy lifestyle in a pleasant and green environment.

For ensuring safety and security, the entire park area has been brought under round-the-clock CCTV surveillance, and its overall upkeep, cleanliness, and maintenance are being regularly monitored by CHI/LLH. The park has been opened to the visitors during convenient hours, i.e., from 05:00 hrs to 10:00 hrs in the morning and from 17:00 hrs to 19:00 hrs in the evening, facilitating maximum utilization by visitors.

The inauguration of Visvesvaraya Park stands as a significant initiative towards enhancing community welfare, environmental improvement, and quality of life, reflecting Carriage & Wagon Workshop, Eastern Railway, Liluah continued commitment to employee welfare and sustainable development. Some of glimpses of the inauguration are as follows:



➤ Republic Day Celebration on 26th January 2026 at C & W Workshop, Eastern Railway, Liluah:

The 77th **Republic Day 2026** was celebrated at **Carriage & Wagon Workshop, Liluah** on **26th January 2026** at the **WSA Ground** in a **befitting manner**, reflecting the spirit of patriotism and national pride. The programme commenced with the **unfurling of the Indian National Flag** by **Shri Yatish Kumar, Chief Workshop Manager, Liluah**, in the august presence of officers and staff of the workshop.

The ceremony was attended by **RPF personnel, Civil Defence Volunteers**, and members of **Bharat Scouts & Guides**, whose disciplined participation added solemnity and grandeur to the occasion. A **short and vibrant cultural programme** was organized thereafter, in which enthusiastic performances were presented by the **employees of the workshop, students of Florence Day School, Liluah**, and **volunteers of Bharat Scouts & Guides**, showcasing patriotic songs, dances, and skits.

On this occasion, **64 awardees** were felicitated by **CWM/LLH** in recognition of their active participation and achievements in various competitions organized during the year. These included **Drawing, Essay, Poetry, and Quiz Competitions** conducted in connection with the celebration of “**125 Glorious Years of Carriage & Wagon Workshop, Liluah**”, as well as **Storytelling, Drawing, and Essay Competitions**, and **group dance and drama** events held during the observance of **Veer Bal Diwas**.

Further, results of the **Inter-Shop Art Competition** were announced during the programme. In this competition, **G Shop secured the 1st position, Mill Wright Shop secured the 2nd position, and Welding Shop secured the 3rd position**, demonstrating creativity and teamwork among the workshop staff.

The Republic Day celebration concluded on a positive note, reinforcing a sense of **unity, discipline, cultural harmony, and pride** among all participants and reflecting the collective commitment of **C&W Workshop, Liluah** towards national values and organizational excellence. Some glimpse of the event are as follows:



- Shri Permanand Sharma, PCME/ ER visited C & W Workshop /Eastern Railway/Liluah on 07.01. 2026. He inspected Vande Bharat Section, Wheel Shop, Lifting Bay, SCR, L- Shop, Spring Shop, CBC and BDG Section.



- Shri Subrata Sarkar, CWE/ER visited C & W Workshop /Eastern Railway/Liluah on 27.01. 2026. He inspected the Vande Bharat Section, Wheel Shop and Tool Room Shop.



➤ A Seminar on Waste Management:

A seminar on **Waste Management** was organized at the **Carriage & Wagon Workshop, Eastern Railway, Liluah** on the occasion of **Republic Day, 2026**, with the objective of promoting environmental awareness and sustainable living practices among the residents of the Railway Colony.

The seminar was led by **Shri Saurabh Kumar, PE/Liluah**, who delivered an insightful and informative presentation on scientific and practical methods of waste management. He elaborately explained the concept of the **4R principles – Refuse, Reduce, Reuse, and Recycle**, emphasizing their importance in minimizing waste generation at the source and ensuring effective segregation and disposal of household waste generated in the Railway Colony.

During the session, Shri Kumar highlighted simple yet impactful steps that can be adopted in daily life, such as refusing single-use plastics, reducing unnecessary consumption, reusing materials wherever possible, and recycling waste through proper segregation of biodegradable and non-biodegradable materials. Special emphasis was laid on the role of individual responsibility and community participation in maintaining cleanliness and environmental hygiene.

The main focus of the seminar was to **spread awareness among the residents of the Railway Colony regarding cleanliness, waste segregation, and sustainable waste management practices**, with a long-term vision of developing **Liluah Railway Colony as a Model Zero Waste Railway Township**. The seminar encouraged active involvement of residents in adopting eco-friendly habits, thereby contributing towards a cleaner, healthier, and more sustainable living environment.



➤ **Inauguration of Colony & Workshop Maintenance Monitoring System(CWMMS) App:**

A Colony & Workshop Maintenance Monitoring System (CWMMS) App was inaugurated by Smt. Smita Goyal, President, ERWWO/Liluah, in the august presence of Shri Yatish Kumar, CWM/Liluah, on the occasion of the 77th Republic Day, 2026 at Carriage & Wagon Workshop, Eastern Railway, Liluah.

The CWMMS App has been developed as a digital initiative to streamline and strengthen the monitoring of maintenance activities related to both the **Railway Colony and Workshop premises**. The app aims to provide a transparent, efficient, and user-friendly platform for reporting, tracking, and timely redressal of maintenance-related issues such as civil works, electrical faults, water supply, sanitation, road conditions, and other infrastructure-related concerns. Through this system, residents and users can register complaints online, which are then monitored in real time by the concerned departments.

The inauguration of the CWMMS App marks a significant step towards **digital governance and improved service delivery**, reflecting Carriage & Wagon Workshop,Liluah commitment to adopting modern technology for enhancing the quality of life of its employees and residents. The initiative is expected to contribute substantially towards improved upkeep, cleanliness, and overall infrastructure management of the Liluah Railway Colony and Workshop, aligning with the vision of a **smart, responsive, and well-maintained railway township**.



➤ **Promotion of Staff :**

55 Nos. staff of Mechanical & Electrical Deptt. have been promoted to their next higher grade with effect from 01.01.2026 and **05 nos.** staff promoted to their next higher grade with effect from 09.01.2026 and another **05 nos.** staff promoted to their next higher grade with effect from 14.01.2026.

➤ **Felicitation to Star Performer of the quarter in Personnel Deptt.**

In recognition of outstanding performance, 06 Nos. Staff of the Personnel Department were felicitated as *Star Performers* for the current quarter on 10.01.2026. The felicitation programme was organized to acknowledge their dedicated efforts and exemplary contribution in their respective fields. Each awardee was presented with a memento as a token of appreciation. The event was graced by the presence of Shri Dhavane Sanket Gokul WPO/LLH, APO/LLH, and AWO/LLH.

During the programme, all the felicitated employees shared their work experiences and highlighted the challenges faced and best practices adopted while discharging their duties. They also expressed their gratitude to the department for the encouragement and support extended to them. The felicitation ceremony served as a motivational platform, fostering a positive work culture and inspiring other employees to strive for excellence in their respective roles.



➤ **Introductory Meeting with Disable Employee Association(DEAR)/LLH staff:**

An introductory meeting with the Disabled Employees Association Railway(DEAR) Liluah Branch was held on 14.01.2026 at the New Meeting Room, Liluah Workshop, under the chairmanship of Shri Yatish Kumar, CWM/Liluah. During the meeting, Divyangajan employees of Liluah Workshop submitted some of their demands to the administration regarding welfare and day-to-day working facilities.

In response, **CWM/Liluah** informed the members that several welfare measures have already been taken by the administration for the benefit of Divyangajan employees, including the provision of separate rest rooms for Divyangajan employees and Toto facility for their movement throughout the workshop, among other supportive initiatives. The meeting was held in a cordial manner and reflected the administration's continued commitment towards the welfare of Divyangajan employees.



➤ **Observance of Martyrs Day on 30.01.2026 at C & W Workshop/LLH:**

Alike previous year this year too, on 30th January was observed as **Martyrs' Day** in remembrance of all those brave souls who sacrificed their lives during the struggle for **India's Freedom**. This day serves as a solemn occasion to pay homage to the martyrs and to reaffirm our commitment to the ideals of truth, non-violence, unity, and national integrity.

In observance of **Martyrs' Day**, a **two-minute silence from 11.00 hrs. to 11.02 hrs.** was observed on **30th January** at shop floor of all shops and offices of **Carriage & Wagon Workshop, Eastern Railway, Liluah**, as a mark of respect and reverence to the freedom fighters who laid down their lives for the nation.

All officers and staff of the Workshop were participated in the observance and maintain silence during the stipulated time, thereby honoring the supreme sacrifices made by the martyrs for the freedom and sovereignty of our country.

This observance aims to instill a sense of patriotism, collective responsibility, and respect for the values upon which our nation was built. Some glimpses of the event are as follows:



➤ Superannuation of Employees:

54 nos. staff of C & W Workshop/LLH superannuated from their service on 31st January,2026. Shri Yatish Kumar, CWM/LLH with all branch officers felicitated the retiring employees for their contribution to railways and wished for their healthy and prosperous life during the course of the programme.



- An executive Health Check-up camp was organised by Eastern Railway Hospital, Liluah on 27.01.2025 at Officers Club ,Liluah. For all officers along with their spouses. Shri Yatish Kumar, CWM/LLH and all other Officers along with their spouses were present there and participated in this Health Check-up camp. The Health Check-up camp was much valued by the executives of C & W Workshop /Eastern Railway/Liluah.





- दिनांक 10.01.2026 को विश्व हिन्दी दिवस के अवसर पर लिलुआ कारखाना के रामधारी सिंह दिनकर हिन्दी पुस्तकालय में एक कवि गोष्ठी एवं क्विज़ प्रतियोगिता का आयोजन किया गया जिसमें लिलुआ कारखाना के कर्मचारियों ने बढ़-चढ़ कर हिस्सा लिया।



- दिनांक 12.01.2026 को लिलुआ कारखाना के विभिन्न विभागों में कर्मचारियों को कंप्यूटर में हिन्दी कीबोर्ड इंस्टाल करने, हिन्दी में टायपिंग करने एवं कंप्यूटर में हिन्दी कार्य प्रतिशत बढ़ाने हेतु प्रशिक्षण दिया गया।
- दिनांक 30.01.2026 को लिलुआ कारखाना के सभागार में ज्ञानपीठ पुरस्कृत बंगाली लेखिका एवं सुप्रसिद्ध रचनाकार महाश्वेता देवी जी के स्मरण में जयंती मनाई गई।



- कारखाना राजभाषा कार्यान्वयन समिति की अक्टूबर से दिसंबर 2025 की तिमाही बैठक का आयोजन लिलुआ कारखाना के सभागार में दिनांक 30.01.2026 को किया गया।



- काराकास की तिमाही बैठक के दौरान दिनांक 30.01.2026 को लिलुआ कारखाना के वार्षिक गृह पत्रिका "तारिका" का मुकाप्र/लिलुआ के कर कमलों द्वारा विमोचन एवं ई-विमोचन किया गया।



- दिनांक 30.01.2026 को लिलुआ कारखाना के सभी अधिकारियों के मध्य एक राजभाषा किज़ प्रतियोगिता का आयोजन किया गया एवं सभी अधिकारियों को मुकाप्र/लिलुआ द्वारा पुरस्कृत किया गया।



1. अच्छे कार्य किए गए/Good Works Done:

- This workshop has turned out 77 nos. LHB Coaches (29 SS-II & 48 SS-III) in the month of Jan'26 out of which only 17% are 1st POH coaches and remaining 83% are 2nd POH onwards coaches.

Category	1 st POH	2 nd POH Onwards	Total
LHB AC	09	33	42
LHB NAC	04	31	35
LHB TOT	13	64	77

- Provision of SS metal trough below RMPU in the place of FRP trough has been done in **11nos.** LHB coaches. (Cumm. this FY = **83 nos.** & Overall Total- **164 nos.**)
- Shifting of EPPFS unit from under-gear to overhead location has been done in following nos. of LHB coaches:

Coach Type	Jan-26	Cumulative in FY 2025-26
LHB AC	14	233

LHB NAC	23	178
---------	----	-----

- Provision of Dirt Collector for FIBA pipeline has been done in **22 nos.** coaches during this month (Cumm. this FY- **344 nos.**)
- Anti-Graffiti coat painting has been done in **66 nos.** LHB coaches during this month. (Cumm. this FY- **622 nos.** & Overall Total- **753 nos.**)
- Toilet Upgradation has been done in **10 nos.** LHB/AC coaches during this month. (Cumm. this FY- **97 nos.** & Overall (Ph-I & II) Total- **313 nos.**)
- This month Failure Indication & Brake Application (FIBA) modification has been done in **04 nos.** LHB Air Spring coaches. (Cumm. this FY-**219 nos.** & Overall Total- **970 nos.**)
- Retro fitment of revised wiring with modified junction box & connectors (Wheel Slide Protection-WSP) have been done in **04 coaches** during this month. (Cumm. this FY-**185 nos.** & Overall Total- **1039 nos.**)
- In this month **11 nos. Modified High Speed automobile carrier (NMGHS)** have been converted and turned out (Cumm. this FY- **106 nos.** & Overall Total- **200 nos.**) by this workshop.
- **Other Good Work Done:**
 - Commissioning of Mechanized Bio Tank cleaning plant with recycling of used water.
 - Special Furnishing Work in old series LHB Pantry Cars during Shop Schedule.
Done in Jan'26 – 03 (out of 04 nos. of total Pantry Car Outturn), Cumm. in this FY – 07

1. Commissioning of Mechanized Bio Tank cleaning plant with recycling of used water

Liluah Workshop has started utilization of Mechanized Bio Tank cleaning system which gives advantage on daily cleaning capacity, not only that it also helps to maintain organization health.

Capacity – 40 nos. bio tank per day (Mechanized System)

Increased Efficiency and Speed Automated systems can perform the cleaning process more efficiently and in less time than manual methods. They can also process waste more effectively using specialized pumps and filtration systems that separate water from sludge and this filtered water also in use in cyclic order.

Machineries:

- Bio tank manipulator with high pressure water jet system.
Capacity – 1000 Kg SWL
Rotational Speed – 3 to 4 RPM
- Sewage Treatment Plant (STP)
Capacity – 40,000 ltrs.
Filtration System with pressure sand, activated carbon & chemical compound.



Sewage treatment Plant:

In this system sludge from bio tank are accumulated in treatment process plant chamber and after processing that sludge should transform to clear water and manure. The following features of treatment process are given below:

1. Primary Treatment:

Screening: A screen chamber at the inlet removes large debris (plastic, glass, stones) to prevent damage to pumps and pipelines.

Equalization Tank: Sewage is collected in a civil-constructed sump where an air grid provides thorough mixing to ensure homogenous quality and prevent septic conditions.

2. Secondary Treatment:

FBBR/MBBR (Fluidized Bed Bio-Reactors / Moving Bed Bio-Reactors): Sewage is pumped into reactors filled with high-quality polypropylene (PP) media. Compressed air facilitates bacterial growth on this media, forming a fixed film that reduces BOD, COD, and organic pollutants.

Primary Settling Tank: Treated water flows into a clarifier where solids settle at the bottom. The supernatant (clear water) overflows into a filter feed tank, while settled sludge is eventually transferred for dewatering.

3. Tertiary Treatment:

Disinfection: Clarified sewage is treated with sodium hypochlorite (NaOCL) via a dosing pump to remove bacteria.

Filtration: The water passes through a Pressure Sand Filter and an Activated Carbon Filter to achieve high-quality filtrate.

Storage & Reuse: The final treated water is collected in a tank for reuse in low-end applications.

Sludge Management: Sludge from the clarifier is transferred to a sludge holding tank. It is then processed through a filter press for final dewatering; the resulting solids are used as manure, and the water is re-circulated back to the equalization tank.



Filtration System with pressure sand &

Key advantages:

- **Proper cleaning and handling of bio –tanks:** The transition to a mechanized cleaning system has optimized bio-tank maintenance, driving a significant increase in daily processing capacity. Coupled with a standardized palletizing system, these process improvements have minimized handling-related damage and improved overall asset durability.
- **Elimination of Manual Scavenging:** The most significant benefit is the complete removal of manual labor from the cleaning process, thereby protecting workers from exposure to toxic environments, hazardous gases (like methane and hydrogen sulfide), and harmful pathogens.
- **Improved Health and Safety:** By automating the process, the risk of human exposure to fecal matter waste is minimized, leading to better public health outcomes and a reduction in health problems faced by manual laborers.
- **Environmental Protection:** Automated systems significantly reduce the risk of environmental contamination and groundwater pollution by ensuring that waste is properly contained, treated, and transported to appropriate disposal facilities.
- **Odor Elimination:** These systems ensure that waste is managed effectively, preventing the buildup of detritus and residue that cause unpleasant odors around the property.

2. Special Furnishing Work in old series LHB Pantry Cars during Shop Schedule

- Special Furnishing work is being done in the old series LHB Pantry cars during SS-II/SS-III at LLH Workshop. Special attention is needed to be given to enhance the serviceability of these old series coaches.
- Total **03 nos. LHB Pantry cars** (02 nos. more than 10 yrs & 01 no. more than 20 yrs.) have been outturned with special furnishing work in January 2026. Cumulative in FY in 07 nos.
- The following major work has been done during Shop Schedule of these coaches:
 - 1) Complete stripping of the Kitchen equipment and Chequered plates from the floor.
 - 2) Replacement of floor has been done along with deep cleaning.
 - 3) New compreg & SS chequered plates laid on the floor.
 - 4) Provision of refurbished Counter Table, Storage racks, Storage SS doors with new Door handles and latches.
 - 5) Provision of refurbished kitchen equipment such as Modified Chimneys, Refrigerator, Deep Freezer, Water Cooler, Water Boiler, Spiral heater, Insect Killer etc
 - 6) Cleaning, repairing and polishing of serviceable kitchen equipments.




Hot Case



Storage rack





➤ Savings on account of installed solar PV modules for the months of Jan'26

Total savings of ₹ **780983.89/-** has been achieved for the month of Jan'26. Total units generated **165477.50 KWh** from the installed (2.9 MWp + 125 KWp) solar PV modules of Liluah Workshop.

➤ Environmental initiative during month of Jan'26

- a) LED Street Light- 30 W -30 Nos. (FSS -10 & CSS I-20)
- b) LED Street Light-50W- 20 Nos. (CSS II-20)
- c) LED Flood Light-110W- 03 Nos. (CSS II-03)
- d) LED Flood Light-150W- 01 Nos. (CSS-I- 01)
- e) LED High Bay Light-150W- 10 Nos. (FSS-05 & CSS I-05)
- f) LED Lamp- 7W- 30 Nos. (TS-20 & CSS I-10)
- g) LED Tube Light-18 W- 197 nos. (CSS-I-17 & TS-180)
- h) LED Panel light (2'x2') - 36W- Nil
- i) BLDC ceiling Fan (1200 mm Sweep): - Nil
- j) BLDC ceiling Fan (1400mm Sweep): -110 Nos.

➤ **31.01.2026 तक उमीद/UMID as on 31.01.2026**

Total Strength	Registered	Application pending with Employee	Application pending with the Admin.	Cards Generated	Cards Generated % on total registered	Cards Generated % on total strength
5982	5909	39	04	5866	99.27	98.06

➤ **31.01.2026 तक एचआरएमएस/HRMS as on 31.01.2026**

Total Strength	Employee Master		e-SR		Combined % age
	Count	% age	Count	% age	
6230	6212	99.71	5581	89.58	94.65

➤ 31.01.2026 तक ई-पास/e-Pass as on 31.01.2026

Total No. of pass applications during the month	Total No. of e-pass issued	% age of e-Pass generated.
4029	4029	100

➤ 31.01.2026 तक ई-ऑफिस/e- Office Order as on 31.01.2026

Total No. of Office Order issued during the month	No. of e-Office Order issued	% age of e- Office Order generated.
83	83	100

➤ 31.01.2026 तक एचआरएमएस के माध्यम से निपटान/Settlement through HRMS as on 31.01.2026

Total No. of Settlement Cases processed during the month	Total No. of Settlement Cases Processed through HRMS during the month	% age of Settlement processed through HRMS
48	48	100

➤ **Other Highlights**

2. लागत नियंत्रण माप/ Cost Control Measures: Control over staff cost in regard to OT/TA/NDA

टेबल/ Table: A

(fig in Lakhs)

HEAD OF EXPENDITURE	2023-24	2024-25	2025-26(up to Jan'26)
OT	56.8	56.49	38.43
NDA	34.2	56.08	46.26
TA	42.29	58.35	89.61

टेबल/ Table: B

1	2	3	4
HEAD OF EXPENDITURE	April'23 to Jan'24	April'24 to Jan'25	April'25 to Jan'26
OT	38.96	49.36	38.43
NDA	26.53	47.58	46.26
TA	24.15	49.05	89.61

3. **समाडि कारखाना, पूर्व रेलवे/लिलुआ के लिए आवश्यक सहायता/Assistance required of C & W Workshop / Liluah**
(preferably limited to 5 items)

3.1 **रिक्तियों को भरना / Filling up the vacancies**

- The post of WEE in Electrical Department,Liluah is lying vacant.
- Position of M & C Laboratory, Liluah: CMS – 07 nos. and Lab. Assistant – 02 nos.
- Vacancy Position of the Hindi Cell, Liluah : Sr. Hindi Translator-02 nos.
- Vacancy Position of Accounts Department/Liluah : Sr. SO (A) -10, Sr.CA-01, AA-18, JAA- 16, AC-11.

3.2 **निम्नलिखित सामग्री महत्वपूर्ण हैं/Following materials are CRITICAL:**

SL. No	PL.No	Description	MC	Stock as on 09.02.26	Covd dues	Un-Covd Dues
1	33505974	Spheroelastic Rubber Bearing for CBC Coupler Body Assembly	26.33 Nos	1 no	NIL	T/C No. 11252617 for 500 Nos OD: 01.01.26
2	33518762	BRAKE APPLICATION VALVE SANROK	5.91 nos	0	NIL	T/C No. 11252665B for 71 nos , OD not yet fixed
3	77033279	Epoxy thinner	2275 Ltrs.	0	NIL	Demand No 0226021713 dated 02.02.2026 qty 4000

						Ltrs Tender floated , bearing No -52201066, TOD-10/02/2026 for qty 4000 ltrs
4	33500666	Primary Spring LHB (Inner) NAC	50 nos.	0	P.O.No.11241539106082 dt.08-nov-2024, on M/s.ABOK SPRING PVT. LTD.-JAIPUR, Qty: 188, DP: 30.05.2025	Demand No 0225121558 dtd 18.12.2025 qty 689 Nos.
5	45138540	Contactor 4 pole, K1 & K2	24.75 nos.	15 nos.	Nil.	TC No. 08251470 for 488 nos. TOD: Nil.
6	33640117	RBC cum EBC for LHB	13 nos.	1 no.	P.O.No.11241642104162 dt.19/06/25 on M/s.IC ELECTRICALS COMPANY PRIVATE LIMITED-NEW DELHI for 34 nos. Due qty: 16 nos. (DP expired)	TC No. 11251642 for 301 nos. TOD: 05.01.2026
7	33650548	Emergency Light Unit for LHB	45 set	1 set	1)P.O.No.11241646101553 dt.06/03/25 on M/s. A. PAUL SOFTWARE SYSTEMS PRIVATE LIMITED-NEW DELHI for 134 set. Due qty: 134 set. (DP expired) 2)P.O.No.11241646101549 dt.06/03/25 on M/s. S. INTERNATIONALS-MUMBAI for 202 set. Due qty: 91 set. (DP: 04.03.2026)	TC No. 11251646 for 558 set. TOD: Nil.
8	45170630	Battery Box for 120Ah VRLA Cell	46 nos.	88 nos.	Nil.	TC No. 08251079 for 474 nos. TOD: 25.11.2025.

4. आरएसपी कार्य / RSP work

4.1. आरएसपी विनिर्माण शॉप के अंतर्गत कार्य / RSP work under Manufacturing Shops.

Sl. No.	RSP PB No.	Qty.		Description of Work	Remarks
		Wheel Set	Spring		
1.	720 OF 24-25 (673 of 23-24. 1257 of 22-23) (291 of 25-26) WO no. 55900252/CAP (Mfg. wing pool)	-	Consisting of 14 types of LHB Spring.	Unit exchange spares for 14 types. LHB springs for LHB coaches under Umbrella Works.	LHB Unit exchange Spring. supplied to coaching shop till January .26. (1) 188 nos. (Primary Spring. Outer, 33500678) (2) 66 nos. (Secondary Spring. Outer, 335000691) (3) 66 nos. (Secondary Spring. inner, 33500680)

2.	759 OF 24-25 (1249 OF 23-24) (312 of 2025-26) WO no. 55900255/CAP (Coaching Pool)	1600 Nos.	--	Conversion of 400 ICF Coaches into NMGHS coaches.	892 Nos. ICF wheel sets supplied to Coaching shop till January-26.
3.	698 of 24-25 651 of 23-24 695 of 22-23 1296 of 21-22 (282 of 25-26) WO no. 55900264/CAP (Coaching Pool)	200.Nos	Primary Outer Spring=400 Nos. Primary Inner Spring=400 Nos. Air spring 160 KN =90 Nos.	Midlife rehabilitation of 50 LHB coaches.	36 nos. LHB wheel sets supplied to coaching shop till January-26. 72 nos. Air spring 160 KN and 136 nos. primary outer spring supplied to MR shop. till January -26.
4.	748 (24-25) 361 of (25-26)	LHB Wheel Set Total quantity= 50 nos.	-	Fully assembled wheel set for LHB coaches with cartridge bearings and brake discs.	48 nos.LHB wheel sets received up to January 26 from MCF/RBL Due = 02 nos.
5.	288/24-25 298 of (25-26) /BMF/BGB.	Total LHB wheel sets- 800 nos.	-	Complete assembled LHB FIAT bogies with 160 KN air spring.	621 Nos.LHB wheel sets supplied to BMF/BGB till January-26. Due-179 nos.
6	809/25-26	Total LHB wheel sets- 250 nos.	-	Fully assembled wheel set for LHB coaches with cartridge bearings and brake discs.	Due-250 Nos.
7	743/24-25 356/25-26	Total 640 Nos. LHB Wheel sets.	140 KN Air Spring – 32 Nos. 160 KN Air Spring – 60 Nos.	Rehabilitation of 160 Nos. LHB Coaches.	60 nos. of 160 KN Air spring received in January 26. 08 Nos. of 160 KN Air Spring Supplied to MR Shop in January-26.

4.2 Ongoing Works Contract (RSP-MECHANICAL)				
SL.	Brief Description	Qty.	LOA or Est REF. (Firm Name)	Status
Ongoing Works Under RSP				
1	Conversion of ICF Coaches into Camping Coaches	217 Coaches	LRC.3/Contract/Camp 1077, 1089, 1162/RSP/2019-20/Pt.I (Est.) (Recast) dt. 10.11.2023 M/s. Braithwaite and Co. Ltd., 5, Hide Road, Kolkata, West Bengal	Work Done-196 Coaches, Due Qty-21 WIP-06

2	Retrofitment of revised wiring with modified junction boxes and connectors for coaches	KBIPL-262 FTRTIL-404 Escorts-34 Total-700	Knorr Bremse Pvt. Ltd. PO No. 52236025102365 dtd. 07.10.2023 & Faiveley Transport Rail Technologies, PO No-11235013101816, dt. 27.03.2024 for 324 Coaches & PO for Escorts (39 Coaches)-PO No. 52236024102185, dt. 09.09.2023,	Work Done-564 (KBIPL-262, ESCORTS-7, FTRTIPL-295) Due Qty- KBIPL-Work Completed FTRTIL-29 ESCORTS-27
3	Conversion of ICF Coaches into NMGHS Coaches	400 Coaches	LOA No. CW-SHOP-LLH-MECHANICAL / LRC-3_CT_NMGHS / 01272220093947, dt. 23.12.2023. M/s Lalbaba Projects Private Limited-Belur	Work Done-200 Coaches, Work In Progress
4	Upgradation of Toilets in LHB AC Coaches	760 Coaches	LOA No. CW-SHOP-LLH-MECHANICAL / LRC-3_TOILET-UPG-1255_R-2 / 00866150096940, dt. 06.02.2024 M/s CMT MECHANISED SYSTEM PVT LTD-VADODARA	Work Done-202 Coaches, WIP-03 Coaches, Work in progress.
5	Mid Life Rehabilitation (MLR) of LHB AC Coaches	50 Coaches	LRC.3/Contract/RSP/698(24-25)/MLR(Est), dt. 12.08.2024 M/s HINDUSTAN FIBRE GLASS WORKS PRIVATE LIMITED-VADODARA	LOA Issued in favor of M/s HINDUSTAN FIBRE GLASS WORKS PRIVATE LIMITED-VADODARA on 12.12.2024. Coach offered-20, Work Done-11 (Through Works Contract-09, Departmental Execution-02), WIP-05

6	Conversion of AC RCC Coaches from ICF Coaches	79 Coaches	LRC.3/Contract/79 Camping/RSP/2024-25 (Est.), dt 02.05.2024 M/s HINDUSTAN FIBRE GLASS WORKS PRIVATE LIMITED-VADODARA	LOA issued in favor of M/s. Hindustan Fibre Glass Works Pvt. Ltd., Work Done-15 Coaches, WIP-03 Coaches
7	Retrofitment of berths & seats with PU foam as cushion material as per FST properties conforming to EN 45545 part-2 HL-3 with fire barrier cloth compliant to the EN-45545, HL-3 in LHB coaches	399 Coaches	LRC.3/Contract/Seat & Berth/RSP/21-22 (EST) dt. 28.03.2024 M/s HINDUSTAN FIBRE GLASS WORKS PRIVATE LIMITED-VADODARA	LOA issued for 399 Coaches in favor of M/s. Hindustan Fibre Glass Works Pvt. Ltd., Work Done-92 Coaches, WIP-04.
		390 Coaches	LRC.3/Contract/Seat & berth/Pt. I/RSP (EST) (Recast), dt. 23.10.2025	390 Coaches LHB AC Estimate is vetted by LLH Finance on 11.11.2025 & Sanctioned on 15.11.2025 RT TOD: 19.01.2026, Under TC Evaluation.
8	Provision of Water Level Indicators for coaches with Overhead Water Tank	100 Coaches	LRC.3/RSP/RBPB 762(24-25)/OH/WLI, dt. 16.09.2024 M/s GM Automation & Solution-Jaipur	PO Released in favor of M/s GM Automation & Solution-Jaipur PO Number-52247562100747, dt. 25.03.2025, DP: 09.05.2025 PO Value: Rs. 17,70,000.00 Full Qty Material Received. Work Done-51 (SYAE-50, KOAA-01)
9	Anti Graffiti Coating on Coaches	LLH-900 Coaches KPA-800 Coaches	P.O.No.: 05235030102644 dated 01-05-2024 NIPPON PAINT INDIA PRIVATE LIMITED-KANCHEEPURAM	Total Qty Allotted to ER-1700 (LLH-900, KPA-800). Full Qty of material received from the firm. Work done-796 Coaches, (100+260)=360 Sets despatched to KPAW. KPAW Work Done-187
10	Upgradation of Manual Fire Suppression System to Automatic System in Power/Pantry Cars	142 Coaches	PO Number-52245928102015 dt 22/08/24 (Sanrok Enterprises) & PO Number-52245929101888 dt 13/08/24 (Chaitanya Electricals) & PO Number-52245927101721 dt 30/07/24 (Fogpro India)	Work done by different Firms-SANROK ENTERPRISES-FARIDABAD-(99/101) & Chaitanya Electricals-Work Done-(29/35) & Fogpro India-Work Done-(05/06) Total work done-133 Coaches
11	Replacement of existing HASPs type sampling point in lavatory area of AC Coaches	294 Coaches	PO Number-52245620102014 dt 22/08/24 (Sanrok Enterprises)	Work Done-293 Coaches, Due Qty-01
12	Rehabilitation/Overhauling of LHB Coaches to reduce the cycle downtime during major attention for coaches	160 Coaches	Estimate No. LRC.3/Rehab 743/LHB 160(EST) (160 Coaches), dt. 06.05.2025	Work Done-54 Coaches Financial Progress-34%

13	Provision of SS Metal Trough below RMPU in place of FRP Trough (2)	500 Coaches	Estimate No. LRC.3/Contract/SS Metal Trough (EST), dt. 29.11.2024 M/s VIBGYOR SERVICES - NEW DELHI	Work Done-67 Coaches, WIP-04
14	Retro-fitment of revised wiring with modified junction boxes and connectors for coaches	KBIPL-252 FTRTIL-232 Escorts-16 Total- 500	PO Number-52256784103176 Dt. 03.12.2025 (FTRTIL)	Estimate sanctioned on 19.02.2025. For KBIPL -Fresh NSR of 35 Set is sent to Store after TR on 29.01.2026. For FTRTIL - PO Released. PO DP-31.07.2026
15	Conversion of BG Coaches into ART/ARME Coaches	(Staff Van-02, MAT Van-04, Total-06).	Estimate No. LRC.3/CONTRACT/ART-ARME/719/24-25/(EST) dt. 08.04.2025	Estimate is vetted by LLH Finance on 25.04.2025. Estimate sanctioned on 14.05.2025. TOD: 30.01.2026
16	Provision of Water Mist based Fire Extinguisher in coaches	1000 Coaches	Estimate No. LRC.3/RSP/RB LB 710 (24-25)/ Water Mist FE (Recast), dt. 26.03.2025	Water Mist based FE to be Distributed as following- 1) HWH-453 2) SDAH-347 3) MLDT-148 4) ASN-52.NSR Under Process. 02 Revied Estimate is vetted on 11.04.2025 & sanctioned on 14.05.2025. NSR sent to stores on 22.07.2025. Awaiting PO Release.
17	MLR of LHB (AC) Coaches (2)	150 Coaches	Recast Estimate is under vetting	As per approval of CWE/ER, (120 Coaches will be done through Outsourcing + 30 Coaches to be done through Departmental Execution). Recast estimate sent to ER/HQ on 30.01.2026 for vetting.
18	Upgradation of Toilets in Coaches (NAC)	1020 Coaches	Estimate No. LRC.3/Contract/Toilet Upg/320(24-25)/1 (EST), dt. 03.07.2025	New Allotment received from ER/HQ on 06.06.2025 Alloted to LLH-1020 & KPA-400 Detailed Estimate of 700 Coaches is vetted by LLH Finance on 25.04.2025 & Estimate Sanctioned on 22.07.2025. RT TOD-08.10.2025, Under TC Evaluation.
	Upgradation of Toilets in Coaches (AC)	320 Coaches		New Allotment received from ER/HQ on 06.06.2025. Estimate will be prepared only after completion of Phase-I Toilet Upgradation of LHB AC Coaches.
19	Conversion of NMG Coaches into NMGH/NMGHS/NMGHSFS Coaches	250 Coaches	Estimate No. LRC.3/Contract/NMGHS (RSP)/747 (24-25) (EST), dt. 29.04.2025	Detailed estimate is vetted by LLH Finance on 09.07.2025 & verified by HQ/Fin on 17.09.2025 & Sanctioned by PHOD on 30.10.2025. Tender is not floated as on date as sufficient no of coaches are not available at this moment.

20	Anti-graffiti coating in coaches	LLH-300 Coaches KPA-200 Coaches	Estimate No. LRC.3/Contract/AGC/377(25-26) (EST), dt. 05.06.2025	Total Qty Allotted to ER-500 (LLH-300, KPA-200). Estimate of 500 Coaches is vetted by LLH Finance on 12.06.2025 & Sanctioned on 14.06.2025, NSR will be processed only after completion of Phase-I Anti Graffiti.
21	Anti-graffiti coating in coaches	LLH-1500 Coaches KPA-500 Coaches	Estimate No- LRC.3/RSP/AGC/338 (25-26) (EST), dt. 24.06.2025	Total Qty Allotted to ER-2000 (LLH-1500, KPA-500). Estimate of 2000 Coaches is vetted by LLH Finance on 20.12.2025 & Sanctioned on 27.12.2025.
22	Provision of Double Acting AC Compartment Swing Doors for AC Coaches	250 Coaches	Estimate No- LRC.3/Contract/DAFWD/Pt.IV (EST), dt. 16.07.2025	Detailed Estimate is vetted by LLH Finance on 22.07.2025 & sanctioned on 23.07.2025. NSR will be executed only after 80% completion of Phase-I ongoing DAFWD for 271 Coaches.
23	Rehabilitation/Replacement of high value items (having cost of Rs. 1 Lakh or a useful life of more than 3 years) and associated expenses per LHB Coach during major attention in workshop	730 Coaches	Estimate No- LRC.3/Rehab/LHB/High Value Items(EST), dt. 28.07.2025	Work in progress. Work Done-578 Coaches Financial Progress-77%
24	Rehabilitation/Replacement of high value items (having cost of Rs. 1 Lakh or a useful life of more than 3 years) and associated expenses per ICF Coach during major attention in workshop	800 Coaches	Estimate No-LRC.3/Rehab 818 High Value Items/ICF (EST), dt. 28.07.2025	Work in progress. Work Done-730 Coaches Financial Progress-73%
25	Modification of 30L tanks Water Tank in ICF Design AC Coaches	70 Coaches	Estimate No- LRC.3/RSP/RB LB/30 L tanks water tank, dt. 25.08.2025	New Allotment received from ER/HQ on 15.05.2025. Qty is reduced to 70 Qty. Detailed estimate is vetted by LLH Finance on 11.10.2025 & sanctioned on 14.10.2025, NSR Not processed yet.
26	Provision of Fire Extinguishers (DCP) with Anti Theft Arrangement	900 Nos	Estimate No. LRC.3/Contract/DCP/LB 788/25-26 (EST), dt. 10.10.2025	Estimate is vetted by LLH Finance on 01.08.2025 & verified by HQ/Fin on 25.09.2025. As per RB Letter No. 76/M(C)/137/31 Vol.V, dt. 04.11.2025 Spec. Revised, as per Spec Zonal Railways and PUs are advised that Portable Fire Extinguishers to be procured from RCF-Approved sources only, Hence it is put on hold till further notice.
27	IP Based Video Surveillance System (VSS) in ICF & LHB Coaches	2837 Coaches	Estimate No-LRC.3/Stores/IP VSS (RSP)/2025-26 (EST), dt. 14.07.2025	Estimate is vetted by LLH Finance on 15.07.2025 & sanctioned on 16.07.2025. TOD: 03.10.2025. Under process at HQ. Store

28	Procurement of 16.25T Bogie Frame for ICF coaches	LLH-24 KPA-06	Estimate No. LRC.3/RSP/RB LB/Bogie Frame (ICF Coaches) (EST), dt. 08.10.2025	Total Sanctioned Qty-30 (LLH-24, KPA-06). Estimate Sanctioned. NSR sent LLH/Stores on 08.12.2025. TC Recieve from store after TR on 19.01.2026, TOD: 20.02.2026
29	Conversion of conventional ICF Coaches to Automobile Carrier Brake Van	15 Coaches	Estimate No- LRC.3/Contract/NMGHS (RSP)/797 (25-26) (EST), dt. 29.01.2026	Estimate is vetted by LLH Finance on 30.01.2026.
30	Conversion of Hybrid Coaches to automobile carrier Brake Van	20 Coaches	Estimate is under Vetting	.Estimate is under vetting at LLH Finance since 20.12.2025

4.3 STATEMENT OF ELECTRICAL ROLLING STOCK PROGRAMME 2025-26								
			TOTAL RSP ITEMS		Figures in Thou Rs			As on 02.02.2026.
1. WORKS/STORE CONTRACT								
(A) Bulk RSP								
SL. no.	PB/LB 25-26	Sanc. Year	Description of RSP item	Alloc	Sanc. Cost	BG	Qty.	Present status
1	PB-254	2019-20	(i) Provision of additional mobile charging points in 30000 General/Sleeper coaches @ Rs. 30,000/- per coach.5074 ACCN coaches @ Rs. 67,000/- per coach and 2600 ACCW @ Rs. 40,000/- per coach	CAP	52061	7500	Non-AC - 1100 AC-217	*LOA issued to M/s. Dhara Rail Projects Pvt. Ltd.-Mumbai for Rs. 47249143/- *Work started from 14.09.2020. *Total coaches completed till Jan'26:- (NAC-1100 & AC-197). * Short closing work process done & final bill paid.
2	PB-304	2022-23	Procurement of high capacity IV coupler (500 Amp) & 150 Sq.mm feeder cable for 1000 AC coaches	CAP	99222	41000	100	*LOA issued to M/s. Concord Control Systems Ltd. - Lucknow for Rs. 81986870.54/-. * Work started on 05.08.2025. * Work in progress. * Total coaches completed till Jan'26:- 23 coaches.
3	PB-301	2022-23	Provision of 750/415, 200 VA Control Transformer in 20000 LHB coaches @ Rs. 50,000 per coach.	CAP	58146	9000	ER-1435	*LOA issued to M/s. Jyoti Electrical - Katihar for Rs.40851330/- (950 Coaches) *Work started on 29.03.2023. *Total coaches completed till Jan'26:- 825(PC-16) Coaches

4	LB-491	2022-23	Replacement of isolation switch for starting battery in 1850 Power Cars @ Rs. 35,000.	DRF	15852	56	ER-130	* The detailed vetted estimate cost is 248.36% excess over RB's anticipated cost. * A letter vide no. EL/5/4/HLM dt. 02.07.2024 was sent to OSD EE(G)/RB from CESE/ER for enhancement of the anticipated cost to make the modification work executable. * In the mean time, 11 nos. Power Car has been provided with in-house built knife type manual Isolation Switch as per approval of PCME. * New RSP Work for 151 P/Car has been allotted vide WB-818/2025-26. Estimate has been vetted by Associate Finance on 22.08.2025. * TOD-27.12.2025. * TC minutes preparation is under process.
5	PB-303	2022-23	Replacement of Bellow Duct with Meta Aramide Fabric Bellow Duct in 7588 LHB Coaches @ Rs. 1.3 lakh.	CAP	113594	12500	ER-583	* An RSP vide PBI 1274 of 2022-23 (PB no. 303 of 2025-26) allotted to ER for 583 coaches. * Work started on 06.12.2023 & work completed in 613 Coaches (1166 Sets) on 10.10.2025. * Procurement of 114 sets vide NSR no. ER-095552-25-00578 dt. 08.10.2025 has been generated against PBI. 348 of 2025/26 (735 of 2024/25). * Modification in remaining 1056 sets has been proposed for inclusion in RSP 2026-27 and the proposal with abstract estimate were sent to ER/HQ on 24.11.2025 & sent to RB on 26.11.2025 for Sanction of Proposal.

6	LB-496	2022-23	Development and provision of Over Voltage Protection Scheme for HOG supply in 1850 Power Cars @ Rs. 50,000.	CAP	6448	1360	ER-130	*LOA issued to M/s. Deev Gen Sales & Services –Delhi for Rs. 5714918.30/- on 26.05.2023. * Work started on 06.10.2023. *Total coaches completed till Jan'26:- 119 Nos.
7	PB-317	2023-24	Aerosol Fire detection and suppression system cartridge for 13350 LHB AC Coaches @ Rs. 51000 & 5500 SG AC Coaches @ Rs. 20000.	CAP	56987 {(i) 43469 for LHB coach (ii) 13518 for SG AC coach}	5000	(i) LHB AC - 893 (ii) SG AC - 405	1. For LHB AC Coaches: * Work started on 09.02.2024. *PO issued on 06.01.2024 to (i) M/s. J K Exim - Ambala - 223 set. (ii) Rasika International - Delhi 402 set (iii) K V fire - Navi Mumbai - 268 set *Total coaches completed till Jan'26:- 891 Nos. 2. For SG AC Coaches: * Work started on 22.06.2024 *PO issued on 06.03.2024 to (i) M/s. J K Exim - Ambala - 101 set. (ii) Rasika International - Delhi 198 set (iii) K V fire - Navi Mumbai - 106 set *Total coaches completed till Jan'26:- 351 Nos.
8	PB-318	2023-24	Condenser and Evaporator Coil for Roof Mounted AC Package Unit for LHB AC Coaches - 1000 nos. @ Rs. 5 Lakh.	CAP	27235	3000	67	*LOA issued to M/s. Stesalit limited - Baddi for Rs. 16405352.00/- on 02.01.2024.* Work started on 09.04.2024.*Total completed till Jan'26:- 63 sets.
9	PB-333	2023-24	Rehabilitation/Overhauling of LHB coaches to reduce the cycle downtime during major attention for 2400 coaches = 200 for ER.	CAP	33683 (Elect. Sub-Estimate)	182387	(i) SBC for AC Coaches - 30 nos. (ii) HV Panel for NAC Coaches - 40 nos.	* LOA issued to M/s. Dhara Rail Projects Pvt. Ltd.-Mumbai on 09.10.2024. * LOA Value - Rs.3,21,47,300.50/-. *Material received: (i) SBC for AC Coaches - 30 nos & (ii) HV Panel for NAC Coaches- 40 nos. * Work started for SBC in AC coaches. *Total coaches completed till Jan'26:- 20 Nos.(MLR-11 nos.)

10	PB-346	2024-25	Provision of 350 nos. diesel engines with capacity of 2x500 kVA along with all accessories			0	ER-45 LLH-25*	*New Work. *Centralized procurement for this Bulk RSP to be done by RCF vide Rly. Bd.'s letter no. 2006/Elect(G)/138/1 pt.1 (EoF 3317216) dt. 05.11.2024. *A letter for procurement of 49 Power Cars [45 (current) + 4 (earlier allotted RSP work vide Bulk RB/LB-387=2 nos. & Non-Bulk ER/LB-797=6 nos. of 2024-25)] (2x500 kVA along with all accessories) has been sent to CEDE/RCF on dt. 06.12.2024. * CESE/ER has allotted LLH Workshop 25 nos. out of sanctioned 45 nos. for ER vide letter no. EL/171/Works/HLM dt. 09.10.2024. * Alloted 45 Nos. for ER has been filed up in the provided goole sheet with consignee of Lihuah for procurement against this RSP work.
11	LB-522	2024-25	Provision of at least 200 nos. Radiator assemblies for DA sets of Power Cars	CAP	21442	5534	ER-12 LLH-8*	* CESE/ER has allotted LLH Workshop 8 nos. out of sanctioned 12 nos. for ER vide letter no. EL/171/Works/HLM dt. 09.10.2024. * Estimate was Vetted by Associate Finance on 04.06.25. * NSR no. ER-095540-25-00141 dt. 13.06.2025 generated for 12 nos. * Case will be sent to HQ for PAC approval.
12	LB-523	2024-25	Provision of 200 nos. Composite mini pantry equipment for replacement of old pantry equipment in LHB type Shatabdi coaches	CAP	3601	1178	9	*PO No. 52255315102044 dt. 14.08.2025 for 9 sets. *DP-28.09.2025. *DP extened, dt-15.02.2026. * 7 nos. qty. Received on 16.12.2025
13	LB-524	2024-25	Provision of 200 nos. Composite pantry for replacement of old pantry equipment in LHB type Rajdhani coaches	CAP	11043	2273	40	*NSR no. ER-095552-25-00466 dt. 04-01-2025 generated for 40 nos.*TC no. 52255316* Material is being adjusted against RSP. (Qty-21 sets)

14	PB-348	2024-25	Provision of refurbishment of 1000 sets RMPUs of LHB AC coaches	CAP	37442	0	57	* Estimate has been vetted by Associate Finance on 06.06.25 & demands of the items are being generated .
15	LB-528	2024-25	Coach alteration in electrical system in 300 LHB coaches manufactured during 2011 & 2012	CAP	31085	11720	25	* Estimate has been vetted by Associate Finance on 20.09.2025. *TOD- 09.02.2026.
16	LB-546	2024-25	Coach alteration in electrical system in 1000 coaches of 2-Tier LHB	CAP	30290	16312	215	* Estimate has been vetted by Associate Finance on 22.01.2025. * NIT preparation is under process.
17	PB-380	2024-25	Coach alteration in electrical system in 4000 coaches of 3-Tier LHB	CAP	88940	0	658	* Estimate has been vetted by Associate Finance on 22.01.2025. *NIT preparation is under process.
18	LB-534	2024-25	Provision of Flameless cooking in Non-AC RA	-	-	1	14	*BQ has been sought from firms. BQ is awaited.
19	LB-535	2024-25	Provision of Flameless cooking in AC RA	-	-	1093	5	*BQ has been sought from firms. BQ is awaited.

2. Procurement of Material

(A) Bulk RSP

1	LB-403	2018-19	Procurement of 20 nos. Diesel Engine & Alternator set along with all the accessories for power cars @ 40 lacs each	DRF	7685	1	2	* The RSP work is to be dropped as the latest DA set is to comply the pollution norms of CPCB IV+.
2	PB-349	2024-25	Provision of 1100 AH Battery Bank for 500 SG AC coaches	CAP	83875	0	ER-54 LLH-20*	* Estimate has been vetted by Associate Finance on 15.05.2025. * Material is being adjusted against RSP through store.
3	PB-354	2024-25	Conditional items for M/s Cummins CPCB-I/CPCB-II engines & Greaves CPCB-I/CPCB-II engines					
			(a) Turbocharger for Cummins make diesel engines	CAP	9847	0	15	* Estimate has been vetted by Associate Finance on 03.06.25. * NSR no. ER-095540-25-00135 dt. 12.06.2025 generated for 15 nos.
			(b) Cylinder Head repair kit for Cummins make diesel engines	CAP	19795		150	* Estimate has been vetted by Associate Finance on 03.06.25 * NSR no. ER-095540-25-00136 dt. 13.06.2025 generated for 150 nos. * Case will be sent to HQ for PAC approval.

			(c) Camshaft Cummins (CPCB-I)	CAP	607		2	* Estimate has been vetted by Associate Finance on 04.06.25. * NSR no. ER-095540-25-00137 dt. 13.06.2025 generated for 02 nos. * Sent to stor for purchase on 27.01.2026.
			(d) Camshaft Cummins (CPCB-II)	CAP	930		3	* Estimate has been vetted by Associate Finance on 04.06.25. * NSR no. ER-095540-25-00138 dt. 13.06.2025 generated for 03 nos.
			(e) Governor, Woodward for Cummins Diesel Engine	CAP	2351		3	* Estimate has been vetted by Associate Finance on 03.06.25.* NSR no. ER-095540-25-00139 dt. 13.06.2025 generated for 03 nos.* Sent to store for purchase on 27.01.2026.
			(f) Crankshaft Cummins make Diesel Engine	CAP	1168		1	* Estimate has been vetted by Associate Finance on 04.06.25. * NSR no. ER-095540-25-00140 dt. 13.06.2025 generated for 01 no.
			(g) Long Block Greaves CPCB-II engines	CAP	8691		4	* PO no. 52255611101446 dt.17.06.2025 issued to M/S Greaves Cotton Ltd.-Pune * DP-15.09.2025. *Material received on 01.08.2025.
			(h) Set of FIP vis Bank-A & Bank-B	CAP	2978		6	* PO no. 52255612101056 dt.05.05.2025 issued to M/S Greaves Cotton Ltd.-Pune * DP-19.06.2025. *Material received on 19.05.2025.
4	WB No. 806	2025-26	Provision of 400 Nos Air Circuit Breakers for power cars @ Rs. 89444/-	CAP	2121		25	* Estimate has been vetted by Associate Finance on 20.09.25. * NSR under process.
5	WB No. 807	2025-26	Provision of 200 Nos Ventilation Blower Fan for Power Cars @ Rs. 29264/-	CAP	414		15	* Estimate has been vetted by Associate Finance on 22.08.2025. * NSR under process.
6	WB No. 808	2025-26	Provision of 10000 sets of Harting Connectors for LHB EOG AC Coaches @Rs. 5817.4/- each	CAP	7727		1890 *LLH-1866 *KPA-24	* Estimate has been vetted by Associate Finance on 22.08.2025. * NSR No. ER- 095552-25-00556 dt.11.09.2025 * Case has been sent to store on 11.12.2025.

7	WB No. 809	2025-26	Provision of 200 Nos. power panels for power cars @Rs. 15.6521 Lakh each	CAP	-		30	* Estimate is under Account vetting from 15.01.2026.
8	WB No. 810	2025-26	Provision of 120 AH Battery bank for 1000 Non AC LHB/SG coaches @ Rs. 1.75 Lakhs each	CAP	-		25	* New work. * Estimate has been vetted by Associate Finance on 01.09.2025 and sanction of PCME/PCEE is required as Estimate is excess by 0.86%.
9	WB No. 813	2025-26	Retro-fitment of 100000 Nos. type A & type C mobile charging socket in coaches @ Rs. 725/- each	CAP	3189		4400	* Estimate has been vetted by Associate Finance on 03.09.2025. * Type-I(Screw type fitting)- NSR No. ER-095527-26-00344 dt28.01.2026. * Type-II(Snap type fitting)- NSR No. ER-095527-26-00344 dt 28.01.2026.
10	WB No. 814	2025-26	Provision of aerosol-based fire suppression system in 5000 AC LHB Coaches@ Rs.51000 per coach	CAP	6927		226	* NSR no. ER-095527-25-00284 Dt. 13-10-2025 generated for 226 sets. * TOD: 27.01.2026. * TC sent to store.
11	WB No. 818	2025-26	Replacement of isolation switch for starting battery in 2200 Power cars @ Rs. 136476.44/-	CAP	14643		151	* TOD-27.12.2025. * TC minutes preparation is under process.
12	WBNo. 819	2025-26	Provision of 1000 regulated cum emergency Battery Chargers of 4.5 kW suitable for LHB AC and Non AC coaches @ Rs. 1.64 Lakh each	CAP	-		51*LLH-46*KPA-05	* New work.* Estimate is under preparation.

5. **उपलब्ध ईआरडब्ल्यू फंड (दिए गए प्रारूप के अनुसार) अनुलग्नक-ए/ ERW Fund available (As per given format)**

	Own fund (Amount)	Funds obtained from HQ (Amount)
Fund available as on 31 st March' 2025	Rs.1,25,756.00	Rs. 88,07,425.52
Fund available as on 30 th April' 2025	Rs. 1,25,756.00	Rs. 88,07,425.52
Fund available as on 31 st May' 2025	Rs. 1,25,756.00	Rs. 88,07,425.52
Fund available as on 30 th June '2025	Rs.3,37,529.13	Rs. 88,07,425.52
Fund available as on 31 st July '2025	Rs. 3,37,529.13	Rs. 88,07,425.52
Fund available as on 31 st August'2025	Rs. 8,07,722.17	Rs. 88,07,425.52
Fund available as on 30 th September'2025	Rs.27,369.75	Rs. 88,07,425.52
Fund available as on 31 st October'2025	Rs. 5,14,919.99	Rs. 88,07,425.52
Fund available as on 30 th November'2025	Rs.16,62,440.99	Rs. 88,07,425.52
Fund available as on 31 st December'2025	Rs. 6,90,690.69	Rs. 88,07,425.52
Fund available as on 31 st January '2026	Rs. 6,30,510.69	Rs. 88,07,425.52

Status of work done through ERW fund in 2025-26

ERW work status in current year	Name of work	Executed by/To be executed by (Dept.)	Value of work/Proposed value.	Date of Completion/ PDC Progress of work
	Cleaning of Solar PV modules and maintenance of accessories of Solar plant which has been installed under CAPEX model under C&W Workshop, Liluah	Dy.CEE(W)/L LH	Rs. 4,33,060.00	PDC- 20.09.2026. Physical Progress- 55.55% Completed. Financial Progress— 27.79%
	Installation of Sewage Treatment Plant in Liluah Workshop and provision of RCC flooring in D shop and adjacent area of STP in Liluah workshop.	AEN(WS)/LLH	Rs. 53,63,315.91	LOA Issued on 04.02.2025 to M/s Chem Eco Engineers Kanpur UP. PDC-28.02.2026 Physical Progress- Work completed. Financial Progress- Rs - Nil
	Development of Green Patches in Liluah Yard.	AEN(WS)/LLH	Proposed value RS. 849590.92 LOA- Value- RS. 976179.96	LOA Issued on 29.04.2025 to M/s BHAWNATH SINGH-HOWRAH PDC-23.01.2026 Physical Progress- Work started Financial Progress- Rs - Nil
	Development of Phytoid technology for filtration of drain sewage water of Liluah Colony Under CWM/LLH.	AEN(WS)/LLH	Proposed value RS. 2638946.69 LOA- Value- RS. 3032149.74	

6. कार्य अनुबंध के मामले में वितरण अवधि/समापन अवधि का विस्तार

Extension of Delivery Period/Completion Period in case of Works Contract Ref: CWE/ER's Letter no. MRW/182/Policy (Material)-Vol-XI, dated- 09/11/2021

6.1 विनिर्माण विभाग /Manufacturing Department:-

SI No.	LOA/Work Order Agt. No. & date	Name of Work	Agency	Total Cost	Period of operation as per agreement.
1	CW-SHOP-LLH-ENGINEERING/ Engg-20-23-24-LLHOpen/ 00893070116856 dated 11.11.2024	1 st floor of New OPD In connection with renovation and modernisation of Railway Hospital, Liluah	M/s Sanjay Chatterjee,103, Rabindra pally, North Durganagar, Kolkata-700065	Rs. 1,08,08,002.57	07.08.2025 (Original) Extended up to 14.03.2026
2.	CW-SHOP-LLH-ENGINEERING/ Engg-5-24-25-LLHOpen/ 00906400118209 dated 29.11.2024	New Construction of (i) H shop, (ii)H shop garage & (iii) C Shop CTRB section development	M/s Bhaw nath Singh,281/24, G. T. Road, Howrah- 711204	Rs.71,51,365.59	26.07.2025 (Original) Extended up to 20.03.2026

3.	CW-SHOP-LLH-ENGINEERING/ICF-HOSP-DRAIN-PHY-GP-LLH /00906400128235 dated 29.04.2025	(i)Relocation/Omission of some identified existing columns obstructing the operation of column of trolley movement at ICF Lifting Bay (ii) Urgent repairs & renovation work of drainage system & ancillary works at Liluah Railway Hospital, (iii)Development of Phytotreatment technology for filtration of drain sewage of Liluah Colony & (iv)Development of green patches in Liluah Yard	M/s Bhawan Singh,281/24, G. T. Road, Howrah-711204	Rs.80,01,538.71	23.01.2026 (Original) Extended up to 23.04.2026
4.	CW-SHOP-LLH-ENGINEERING/ Engg-3-24-25-LLHOpen-R/ 00882430119361 dated 16.12.2024	Construction of room/structure of Filtration plant at different locations in the jurisdiction of C & W Workshop, E. Rly., Liluah	M/s Klasscon Engineers,Pirtala, Agarpara-700109	Rs.1,26,14,698.79	12.08.2025 (Original) Extended up to 14.03.2026
5.	CW-SHOP-LLH-ENGINEERING/ Badmintoncourt /00833410135249 dated 29.07.2025	Construction of New Badminton Court (02 nos) for improvement of sports activity under CWM/LLH	M/s Goutam Construction,Phushunglu, UCO Bank Building, PO-Bhaga, Dhanbad-828301, Jharkhand, India	Rs.1,25,52,485.29	24.01.2026 (Original) Extended up to 24.07.2026
6.	CW-SHOP-LLH-ENGINEERING/ Engg-09-23-24-LLHOpen/01185480 090283 dated 02.11.2023	Modernisation of Store Depot	M/s Pradip Construction, 61/3, Dr. P. N. Ghosh Road, Bally, Howrah	Rs.2,11,04,115.60	29.04.2024 (Original) Extended up to 14.02.2026
7.	CW-SHOP-LLH-ENGINEERING/ AEN-Shop-STP-24-25LLH 40KL 10090830122757 dated 04.02.2025	Installation of STP(40KL) alongwith provision of RCC flooring in D shop and adjacent area of STP.	M/s Chem Eco Engineers-Kanpur-208017, UP	Rs.51,08,399.29	03.06.2025 (Original) Extended up to 28.02.2026
8.	CW-SHOP-LLH-ENGINEERING/ AENShopMasticRoad24-25LLH/1074124012 5692 dated 20.03.2025	Construction/Repair of Mastic Road within Liluah Workshop Boundary inside C & W Workshop, E. R., Liluah	M/s Beacons India, Podra Satyen Bose Road, Howrah-711109, W. B., India	Rs.1,01,55,638.00	17.07.2025 (Original) Extended up to 28.02.2026

9.	CW-SHOP-LLH-ENGINEERING/ Engg-Admin-24-25LLHOpen/008930 70124882 dated 07.03.2025	Open e-tender for LLH-Extension,Modification/ Renovation of Liluah Workshop Administrative Building of CWM/C & Workshop, ER, LLH	Sanjay Chatterjee,103. Rabindra Pally, North Durganagar, Kolkata-700065	Rs.1,28,67,247.48	01.12.2025 (Original) Extended up to 14.03.2026
10.	CW-SHOP-LLH-ENGINEERING/ Engg-4-24-25-LLHOpen/ 00915850119351 dated 16.12.2024	Laying/extension of Track, cross linking etc.	M/s Hasibur Rahaman Khan,153, J. B. Hazra Road, Rasikpur, Barddhaman-713101	Rs.2,08,79,736.95	11.10.2025 (Original) Extended up to 31.03.2026

6.2 कोचिंग विभाग / Coaching Department:-

Sl No.	File Name	Name of the Work	Name of the awarded Firm	Contractual Period extended up to
NIL				

6.3 उत्पादन विभाग/Production Department:-

Sl. No.	Description of work	Contractual Period	Extended Period
1.	Retro fitment of Twin Pipe Air Brake system for 500 wagons against RB's RSP Items for 01 year.	27.03.2023 to 26.03.2024	27.03.2024 to 26.02.2026
2.	Complete renewal of side wall, end wall and flooring of 100 vu BOXN wagons in 01 year.	20.06.2023 to 19.06.2024	20.06.2024 to 19.12.2026
3.	Retro fitment of Twin Pipe Air Brake system into privately owned BLC/BLL/BLCM/BFKN/ BFKHN group of wagon at L-shop, C&W Workshop/ER/LLH.	05.12.2023 to 04.12.2024	05.12.2024 to 04.04.2026
4.	Scrapping, Cleaning, Painting & Lettering/ Stenciling of various types of wagon as per scope of work, qty-2700 nos.	05.04.2024 to 04.04.2025	05.04.2025 to 04.03.2026
5.	Rehabilitation of 300 Nos. BOBR/BOBRN Wagons against RB's RSP Item No. 869/2022-23	27.11.2023 to 26.11.2025	27.11.2025 to 26.05.2026
6.	Digitization for monitoring of RSP and other activities of LHB etc coaches.	19.04.2025 to 18.10.2025	19.10.2025 to 20.02.2026
7.	Supply & Installation of Integrated Security Surveillance System Service.	01.09.2025 to 01.01.2026	02.01.2026 to 01.03.2026

6.4 विद्युत विभाग /Electrical Department:-

SI No.	Name of the Work	Name of the awarded Firm	Cut-off date of the Contractual period	Contractual period extended upto
1	Development and provision of over voltage protection scheme for HOG supply in 130 Power Car for ER. (LLH-90, HWH-20 & SDAH-20).	Deev Gen Set Sales And Services-Delhi. 359, Illrd Floor, Dena Bank Bldg., Bhola Shiva Market, Pitampura, Delhi.- 110034	25.09.2025 & 25.12.2025	25.12.2025 & 25.03.2026
2	Mid Life rehabilitation of LHB (AC) coaches = 50 nos. at C & W Workshop, Eastern Railway, Liluah.	Hindustan Fibre Glass Works Private Ltd., C1B-231/3 & 4, Ramangamdi, GIDC Industrial Estate, Por, Vadodara-391243, Gujarat	26.12.2025	28.02.2026
3	LLHW~~Provision of earthing with necessary allied work for quarters, service buildings, shed and sub-station over Liluah railway colony.	Sijan Enterprise, D/O Sankar Prasad Gupta, House No. 806, Ambagan, Mihijam (N/A), Jamtara, - 815854, Jharkhand	17.01.2026	18.03.2026
4	Electrification of work named "New construction of Kennel, Staff Room, Store Room of RPF Dog Squad/LLH"	Ashika Infra Projects Pvt. Ltd. 55/3, Kayasthapara Main Road, Kasba, Haltu, Kolkata-700078, West Bengal	01.12.2025	31.03.2026
5	Electrification of work named "Construction of 20 bedded rest room G+1 for sub -ordinate officer (RPF)including mess, dining & recreation hall at HQ/LLH"	S.K. Enterprise, 2, Kundan Bye Lane, Liluah, Howrah-711204, West Bengal	02.01.2026	02.04.2026

6.5 स्टोर विभाग/Stores Department:-

Information for extension delivery Period in case of Stores Contract.	NIL
---	-----

7. हरित कार्य योजना /Green Action Plan:-

- Cleaning of Solar PV Modules and maintenance of accessories of solar plant which has been installed under CAPEX model under C& W Workshop, Liluah.
- Installation of Sewage Treatment Plant in Liluah Workshop.
- Development of Green Patches in Liluah Yard.
- Development of Phytoid technology for filtration of drain sewage water of Liluah Colony.
- Rain water Harvesting & ground water recharge in LLH Workshop & colony.
- Waste to Energy Converter Plant in LLH colony.
- Waste to compost converter Plant in LLH colony.

8. समाडि कारखाना, पूर्व रेलवे लिलुआ में लंबित न्यायालय / अवमानना मामले /Pending Court/Contempt Case(s) in C & W Workshop / Liluah:

Name of the court	No. of cases pending as on 01.01.2026	No. of cases accrued during the period from 01.01.2026 to 31.01.2026	Total	Cases finalized from 01.01.2026 to 31.01.2026			Closing balance as on 31.01.2026	Percentage of wining
				Won	Lost	Total		
CAT	22	00	22	--	--	--	22	--
High Court	15	00	15	--	--	--	15	--
Supreme Court	00	00	00	--	--	--	00	--
Contempt	00	00	00	--	--	--	00	--
Total	37	00	37	--	--	--	37	--

9. अन्य हाइलाइट्स /Other Highlights

9.1 POH of Coaches

POH of ICF and SS-II/III of LHB coaches outturn for the month of Jan-2026 is **175 nos.** against the Rly. Bd's POH targets of **155 nos.** & HQ's POH targets of **159 nos.** in **22.5** working days, category wise break up shown below: -

Type of Coach	RB's Target (In VU) (as per Avg/Mnth)		H.Q's Rev. Target (in VU)(as per Avg/Mnth)		Actual Outturn (in VU)	
	For the Month	Cumm.	For the Month	Cumm.	For the Month	Cumm.
ICF/AC	19	190	19	190	16	167
ICF/NAC	60	600	60	600	69	565
RCC Conv. + POH					1	18
NMGHS Conv. + POH					11	106
NMGH/SLR Conv.+ POH					0	1
ICF/VPH &Ors. NAC					1	34
ICF/NAC	60	600	60	600	82	724
ICF (AC + NAC)	79	790	79	790	98	891
LHB/AC	40	400	42	420	42 (16 SS-II & 26 SS-III)	474
LHB/NAC	36	360	38	380	34 (12 SS-II & 22 SS-III)	311
LHB/NAC/LVPH					1 (01 SS-II)	20
LHB NAC	36	360	38	380	35 (13 SS-II & 22 SS-III)	331
LHB AC + NAC	76	760	80	800	77 (29 SS-II & 48 SS-III)	805
ICF + LHB	155	1550	159	1590	175	1696
NMGHS POH	1.6	15.8	1.6	15.8	0	23

9.2 Mid-Life Rehabilitation Particulars of Coaches: -

MLR	Type	R. Bd's Target Yly.	R. Bd's Target per Mnth.	Done for the Month	FY Cumm.	Overall Total from Beginning
LHB/MLR	AC	50	4.2	0	09	11

9.3 SS-I of LHB, Vande Bharat and IOH of ICF& Wagon Coach-Set-Bogies send to Division:-

Bogie	Rly.	Type	Tgt. fixed by Rly. Bd's per mnth (in set-bog.)	Tgt. fixed by HQ's per mnth (in set- bog.)	Outturn for the Month (in set-bog.)	FY Cumm. (in coach set-bog.)
LHB	ER	AC	54	104	39	421
		NAC			29	361
	ECR	AC	27	27	13	89
		NAC			7	50
	Total LHB (Coach Sets)		81	131	88	921
ICF	ER	AC	NA	76.5	5	111
		NAC			35	413
	ECR	AC			0	1
		NAC			0	5
	Total ICF (Coach Sets)		NA	76.5	40	530
Vande Bharat (Coach Sets)			-	-	0	45
ALL TOTAL (LHB+VB+ICF):-			81	207.5	128	1496
ICF/LHB On Coach IOH			-	-	0	5

9.4 **BVZI Coach-Set-Bogies IOH/POH and sent to Division by L-Bay: -**

Type	Rep.Type	Outturn for the Month (in Coach-Set)	FY Cumm. (in Coach-Set)
BVZI Wagon (in Coach-Set)	IOH	1	19
	POH	0	95
Total Coach-Sets (Wgn.): -		1	114

9.5 **वेगन आउटटर्न/Wagon Outturn:**

	Rly. Bd.'s Target for 2025-26 (in VU)		Actual (in VU)	
	For the month	FY Cumulative	For the month	FY Cumulative
POH	90	900	53	537+04(ROH)

9.6 **व्हील आउटटर्न/Wheel Outturn**

SL.	Wheel Sets outturn	Supplied to Division
1	- Total 1600 nos. Wheel sets outturn during the month. Out of these 443 nos. of new wheel sets were generated. 48 nos. LHB wheel sets were supplied to BMF/BGB. 04 nos. LHB wheel sets are awaiting for dispatch to BMF/BGB.	79 wheel sets (LHB=42, ICF= 16, Wagon=21) supplied to the Division.

10. **एमपी लैडविक्त पोषित परियोजना / MP LAD funded project: [Ref: DGMG/ER's No. DGMG/MP LAD Fund/Pt.- dtd.03.05.2017]**

1.	On going project	Nil
2.	Proposal (s) received	Nil

11. स्क्रैप डिस्पोजल/Scrap Disposal

Sl. No.	ITEM	YEARLY TARGET	PROPORTIONAL TARGET (HQ) 2025-26	MONTHLY TARGET	Disposal of scrap January 2026	
					Arising for January- 2026	Cumulative
1	Condemned Wagon in VU	0	0	0	0	4
2	Condemned Coach in VU	29	24	2	0	33
3	Total Ferrous scrap in MT	9867	8223	822.25	699.23	8534.36
4	Total Non Ferrous scrap in MT	1937	1614	161.42	110.09	1162.29
5	Misc Scrap in MT	0	0	0.00	6.81	213.81
Gross Total of SL no. 3 to 5 in MT		11804	9836.67	983.67	816.13	9910.46

12. Highlights of BMF/BGB workshop for month of Jan-26

- 65 LHB Bogie Frames have been machined.
- 110 of Air Spring LHB Bogie Frames have been fabricated.
- 119 Bogie Frames has been despatched to MCF (32 AC), LLH (33 Coil), ICF(32 AC), KGPW(SLRD-4,NAC-12, COIL-6)
- 26 manufactured Complete Assembled LHB Bogie at BMF/BGB.
- 24 Assembled Bogies despatched to KGPW (04 AC-III), LLH (1 NAC & 1 AC-III), GKP (6 AC-III) ,NBQS (4 AC-III) & RNCC(8 AC-III)
- 11 Air Spring & 4 Coil Spring LHB Bogie frames and 06 NAC Assembled Bogies are ready for despatch.

13. औद्योगिक संबंध/Industrial Relation

Industrial relations remained cordial.

14. प्रदूषण नियंत्रण के उपाय/Pollution Control Measures :

ETP functioning has been satisfactory.

15. कार्य प्रगति समीक्षा/Works Progress Review :**(a) एम एंड पी प्रोग्राम आइटम/M&P programme items**


Details as per enclosed Annexures 21 & 22

(b) PH-42 , के अंतर्गत कार्य /Works under PH-42

Progress status as per Annexure 23

16. रेलवे बोर्ड के संशोधित प्रोफार्मा के अनुसार पीओएन आउटपुट और वर्कशॉप के प्रदर्शन की रिपोर्ट करने के लिए अन्य सभी जानकारी आधिकारिक मेल आईडी में अनुसूचक के रूप में 1 से 46 तक भेजी जा रही है/All other information as per Railway Board's revised proforma of reporting POH outturn and workshop performance are being sent in the Official mail ids as Annexures from 1 to 46.

सादर


(पतीश कुमार)

श्री परमानंद शर्मा

प्रधान मुख्य यांत्रिक इंजीनियर,

पूर्व रेलवे, कोलकाता ई-मेल: pcmeerty@gmail.com

प्रतिलिपि:-

1. श्री एस पी सिंह, अपर महाप्रबंधक, पूर्व रेलवे, कोलकाता।
[ई-मेल: agm@er.railnet.gov.in]
2. श्री संदीप शुक्ला(प्र), मुख्य सामग्री प्रबंधक, पूर्व रेलवे, कोलकाता।
[ई-मेल: cos@er.railnet.gov.in]
3. श्री विक्रम गुप्ता, प्रधान मुख्य इंजीनियर, पूर्व रेलवे, कोलकाता।
[ई-मेल: secypceer@gmail.com]
4. श्री मनोज खान, मुख्य प्रशा. अधिकारी (नि), पूर्व रेलवे, कोलकाता।
[ई-मेल: secytocacon@gmail.com]
5. श्रीमती ज़रीना फिरदौसी, प्रधान मुख्य कार्मिक अधिकारी, पूर्व रेलवे, कोलकाता।
[ई-मेल: cpo@er.railnet.gov.in]
6. श्री देवेन्द्र कुमार, प्रधान मुख्य बिजली इंजीनियर, पूर्व रेलवे, कोलकाता।
[ई-मेल: cee.erly@gmail.com]
7. श्री सुब्रत सरकार, मुख्य कारखाना इंजीनियर, पूर्व रेलवे, कोलकाता।
[ई-मेल: cwe@er.railnet.gov.in]
8. श्री कुमार अनिमेश, विस एवं मुलेधि/ एस एंड डब्ल्यू, पूर्व रेलवे कोलकाता।
ई-मेल: facasw@er.railnet.gov.in
9. श्री शिवराम माझी, उप महाप्रबंधक (सा) /पूर्व रेलवे, कोलकाता (महाप्रबंधक की सूचना के लिए)
[ई-मेल: dgmger@gmail.com]
10. श्री सुमंत आह्ला, उप मुख्य यॉत्रिक इंजीनियर / मुख्यालय / पूर्व रेलवे तथा प्रमुयाँई के सचिव
[ई-मेल: dycmehq@gmail.com]